

ILD Installation Timeline


a Reminder

Karsten Buesser

04.04.2023



ILC Candidate site in Kitakami, Tohoku






Local Planning: ILC Alignment

IP has just been moved north by a few km

- optimisation of surface area arrangements


T. Sanuki, ILCX



“Tohoku ILC Civil Engineering Plan”



Push-pull




Magnetic Fields

Magnetic stray fields

- are of concern in an environment shared by two detectors
- „on-beam“ detector should be able to operate while maintenance work in „off-beam“ detector, 10m away, is required

Limits drive thickness of iron yokes

- and this defines the radius of the central access shaft




ILD Mechanical Structure

Main structure


- 5 Yoke rings
- central ring carries solenoid and inner detectors
- 2 endcaps with endcap calorimeters

Designed for push-pull

- on platform for rapid beam-beam transition



IP Campus - Artist's View




IP campus In virtual site

IP campus ~10ha



©Key_Hori/KEK

201116 東北大学 小貫



総敷地面積：
=11,391.6≒11.4ha
Net 89,074 m²
通路等 24,842 m²
(Gross=NET×1.28)

電力関係敷地
=(175+15)×73
=13,870 m²

He 関係敷地
+UT Shaft
+機械設備敷地
=190×72.5
=13,775 m²

アッセンブリーホール用敷地
≒190×75=14,250 m²

SID/ILD 用敷地
=190×68=12,920 m²

研究棟用地
=91.5×95×2=17,385 m²

平置駐車場用地
=44×(73+72.5+75+68+95)
=16,874 m²+α

平置駐車場合計
=26+88+88+92+84+124
=502 台


ILD Topical Integration Meeting
Oct 2015, LAL Orsay

同一平面上敷地
(他はレベル違いも可)
※LNG用タンクローリー転回
のため、外周道路はW10m

T. Sanuki, ILCX

IP campus In real site

Newly designed halls can also be built.




Space for future 2nd IP campus
(Test accelerator ?)

T. Sanuki, ILCX


Surface Assembly - CMS Style

Handling


- Gantry crane (temp)
 - 4000t
- 250t cranes in assembly hall
- 40t cranes in underground area
- air pads
- platform system




Underground Areas



Underground Detector Hall



Access Shafts




Main shaft D=18m

- Center of DH
- Detectors Installation by Gantry Crane

Utility shaft D=10m

- Utility lines: Pipes, ducts, cables
- Personnel access to Detector Hall by Elevator and Stairs


Assembly Hall Design



Two Garages for each Detector
 Two Large Entrances for SiD
 Two Large Entrances for ILD
 All Large Entrances are at the same side


Outer space
 ILD: L67.0m x w27.0m
 SiD: L64.0m x w27.0m

CFS Timeline - ALCW2018



IP Campus Development (Draft 03/2016)


IP campus schedule(draft)



※all include the contract procedure ※A.H. schedule is from change request NO.ILC-CR-000R

T. Onuki

Technical Detector Construction/Assembly Time Line



ILC Detector Timeline?


	-6	-5	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10
Status			Preparation				Construction									
Due process			Proposal	TDR												
Off-site	R&D						Sub-detector construction									
On-site (Surface)							Assembly Hall construction		Detector assembly							
On-site (Underground)							Access tunnel, Detector Hall construction						Detector assembly		Commissioning	

Solenoid Manufacturing



Solenoid production

- Assumed module production in industry, assembly on site
- Transportation is an issue
- New idea: wind coil modules on-site also
 - needs to be studied in more details
 - should fit into time lines
 - space in on-site assembly area is required

Outline of ILD Coil manufacturing process (1)



Passing Through Tunnels



2020/10/23	-6	-5	-4	-3	-2	-1	1	2	3	4	5	6	7	8	9	10	11	
Organization	IDT		Pre-Lab.				ILC Lab.											
Status	Pre-preparation		Preparation				Construction/Commissioning											
Due process							Det. Proposal	Sub-det. TDR										
On-site (Surface)							Land level.	Assembly hall construction										
On-site (Underground)							Detector Hall, Access tunnel construction											
Solenoid/DID	R&D																	
	TDR																	
	Bidding																	
	Assembly off-site																	
	Assembly on-site																	
	Installation																	
Full current test																		

Annotations on the Gantt chart:

- A red arrow points from the 'Assembly hall construction' phase to the 'Prep.' phase of the Solenoid/DID.
- A red box highlights the 'Prep.' phase with the text 'Coil winding in AH is possible'.
- A white box with a black border points to the 'Prep.' phase with the text 'Coil Module assembled in AH'.

Y. Makida, ILCX


Assembly and Transportation

Transportation


- next sea ports are O(30km) away from site
- rural, hilly landscape, winding roads
- max. truck size in Japan: 30t
- heavy-load transports are possible only in very exceptional circumstances
 - requires reinforcements of roads and bridges

Assembly

- transportation limits require heavy assembly work at or close by the IP site
 - assembly hall at IP campus
 - additional work space in close-by temporary areas



IP Campus Access



ILC Main Campus Development (Draft 03/2016)

ILC main campus-Schedule(Draft)

main critical point is environmental assessment.

	Pre Preparatory Phase		Preparatory Phase				Construction Phase											
	1	2	1	2	3	4	1	2	3	4	5	6	7	8	9	10	11	
legal procedures	by local Pre study		Consultation with local government															
environmental assessment	by local Pre survey		5years→or shorter? Research & Conservation Plan				Post-project survey (depends on the development)											
site acquisition arrangement	by local Land survey & arrangement																	
site development (includes infrastructure)	by local&ILC Pre study		Basic & Detail design				Development(depends on the site condition)											
building construction	Pre study by local&ILC		Basic design				Detail design start from the usable place staged Construction(depends on site development) ★the first building will be completed (depends on the volume & function)											
surrounding infrastructure (outside of campus)	Pre study by local		Basic & Detail design by local				by local Development(depends on the site condition)											

※all include the contract procedure

T. Onuki

NEC Facility at Ichinoseki

Recently given up facility

- O(20.000 m²) of floor space
- Used for electronics assembly

Directly next to Ichinoseki Shinkansen station

Under discussion (2019) to be made available for preparatory ILC project works





Conclusions

Detector Assembly has been studied in quite some detail in the past

- Check E-JADE Deliverable Report #22: https://www.e-jade.eu/publications/deliverable_reports/
- Technical schedule assumes 9 years of construction, 1 year of commissioning
 - Solenoid construction is on the critical path for the detectors
 - R&D, preparation, and construction in industry requires significant funds very early
 - to some extent already in preparatory phase

CFS and site schedules have been estimated by LCC and local experts

- Need a significant „preparatory phase“ after green light and before construction start
 - legal procedures, environmental assessment, land acquisition, etc.
 - requires already significant project funding
 - takes 4 (-6) years
- On-site assembly of detector parts can only start after Assembly Hall is ready
 - 3-4 years after construction start, 8-10 years after green light

Caveats

- Need to update knowledge about status of local planning
 - Ball has been dropped 2019
- Large uncertainties in all schedules

Backup


Push-pull System

ILC Baseline

- one interaction region for two detectors
- push-pull system allows for lumi-lumi transition within $O(1d)$


Constraints

- Set of rules for the friendly co-existence of two detectors
 - one taking data, one being maintained
- Functional requirements laid down in 2009
 - SLAC-PUB-13657
 - geometric boundary conditions
 - magnetic and radiation environment
 - vacuum
 - alignment and vibration limits
 - etc.




Trailer access around Assembly hall


ILD End Side Entrance access




ILD Platform Side Entrance access



SiD Platform Side Entrance access



SiD End Side Entrance access




ILD Cabling Scheme

General exits:

- Barrel detector: gap between barrel yoke rings
- Endcap detector: gap between endcap and barrel yoke
- FCAL: along QD0

The occupation of the available cable paths needs to be reviewed


The location and size of the patch panels is critical



VTX Infrastructure

Conceptual design



- CMOS option



TPC Infrastructure

Special requirements


- HV, gas system
- requires integration with civil infrastructure underground and on surface
- conceptual plans exist



ILD Infrastructure

Infrastructure planning

- underground and on surface
- has impact on civil facilities design!
 - cost, timelines
- conceptual studies under way



Power consumption distribution

