


Installation of ATF2 Magnets

R. Sugahara
KEK

ATF2 Project Meeting at DESY
July 31, 2007

• New schedule for construction



- **Construction of the extended shield area for final focus system can be done during the ATF beam operation.**
- Partial construction beside the current EXT line in shutdown week will release the work load for reconfiguration of the EXT line in summer of 2008.
- **ATF2 beam will come in October, 2008.**

Magnets and supports for ATF2 Beam Line

R. Sugahara June 1, 2007

Concrete blocks	In ATF Ring	Out of ATF Ring	Comment
Type 1	3		No movers
Type 2A	3		No movers
Type 2B	1		No movers
Type 3		3	2 Q's + 1 Sx on One
Type 4		14	
Type 10		1	Not concrete
Type 11		1	Not concrete
Type 5		3	for Dipoles
Magnets			
Old quads	14	2	
Old sextupoles	4		
Old dipoles	6		
New quads (QEA)	7	20	
New sextupoles		3	
New dipoles		3	

Magnet installation schedule in 2007 (outside of ATF ring)

R.S. May 23, 2


2007	August	September					October				November	
	20/26	27/2	3/9	10/16	17/23	24/30	1/7	8/14	15/21	22/28	29/4	5/11
Install & survey beam line markers							↔		↔			
Draw beam line & mark mag. position	↔						↔					
Install concrete blocks		↔										
Install movers, stands, magnets			↔									
First alignment	For 4 magnets in the ATF ring											
Floor painting										↔		
ATF2 floor refurbishment	↔						3/4 Start observation of the floor displacement					
Close ATF ring and start beam OP											↔	

		December					January, 2008				February	
	19/25	26/2	3/9	10/16	17/23	24/30	31/6	7/13	14/20	21/27	28/3	4/10
Install concrete blocks				↔								
Install movers, stands, magnets							↔ New Year's holiday					
First alignment										↔		
Open magnets and install BPM												↔
Connect beam pipes												↔
Beam operation	↔											

* Second alignment will be carried out just before the ATF2 beam commissioning. When?


▪ QEA magnet system
Build up trial

April 24th, 2007




Found

- Need to fix the plate on the mover along beam direction
- Height of actual mover is higher than prototype one by about 15mm



<<< - >>>

Not scaled !



New magnets to be produced

Dipoles 3

--> Produced this fiscal year? (SLAC group)

Beam line Quadrupoles 27

24 magnets were produced last fiscal year, and
3+1(spare) are produced this fiscal year

FFP Quadrupoles 2

--> Reuse FFTB magnets (QC3 type)


Sextupoles 5 (three for BL and two for FFP)

--> Produced this fiscal year? (SLAC group)

Octupoles ?


Steering magnets ?

FFTB Mover



Bottom plate (T-plate) of FFTB mover

P5




REV	DESCRIPTION	DRN	CHK	APP	DATE
1	SPOOL WAS 4\"/>				
2	4 x 3/4 SHIMS ROTATED 90°				

ITEM NO	PREF	BASE STOCK OR PART NO	SLUFF	TITLE OR DESCRIPTION	QTY
				FFTB MECH T-PLATE SUPPORTS REPLACEMENT LAYOUT	
DO NOT SCALE DRAWING				NEXT ASSEMBLY: SA-234-321-24	
SCALE: 1:2					
STANFORD LINEAR ACCELERATOR CENTER U.S. DEPARTMENT OF ENERGY STANFORD UNIVERSITY STANFORD, CALIFORNIA					
PROPERTY DATA OF STANFORD UNIVERSITY AND/OR U.S. DEPARTMENT OF ENERGY RECEIVERS SHALL NOT FURNISH THE INFORMATION BEYOND THE SCOPE OF THE SPECIFIC PROGRAMS OF STANFORD UNIVERSITY					
DATE: 2.8.05 JUL 2, 2015		DATE: 9/5/14			
DRAWN BY: S. DENTON				APPROVED BY: S. DENTON	
CHECKED BY: J. L. LEE				DATE: 9/5/14	
SCALE: 1/2\"/>					

PRELIMINARY RI

30mm thick iron plate
to fix magnets

Concrete block



10mm thick iron plate
to fix electronics boxes for BPM

