

ILCTA_NML Progress at Fermilab

**Jerry Leibfritz
August 16, 2007**

- **Overall Plan**
 - **Build an ILC RF Unit Test Facility at New Muon Lab Building (NML)**
 - One ILC RF Unit (3 Cryomodules)
 - 10-MW RF System
 - ILC-like Beam (3.2 nC/bunch @3 MHz, Up to 3000 bunches @ 5Hz, 300- μ m rms bunch length)
- **Phase-1 (FY07 - FY08)**
 - **Prepare Facility for Testing of First Cryomodule (CM1) and Capture Cavity II (CCII) without Beam**
 - Infrastructure
 - RF Power
 - Cryogenics (Refrigerator #1)
- **Phase-2 & 3 (FY08 - FY10)**
 - **Install Injector, CM2 and CM3, Test with Beam**
 - New RF Gun
 - Move A0 Photo-Injector to NML and Install Test Beamlines
 - Extend Building to fit Third Cryomodule
 - Cryogenics (Refrigerator #2 and New Cryoplant-300W)
 - Upgrade RF System to 10 MW




Schedule Milestones




- Refrigerator #1 Operational (7/07)
- Begin Civil Design of Building Extension (8/07)
- Install RF Systems (5MW & CC2) (9/07)
- Move CCII to NML (11/07)
- 1st Cryomodule Delivery to NML (Type III+) (11/07)
- Begin 1st Cryomodule RF Test (Warm) (2/08)
- Begin Move of A0 Injector to NML (2/08)
- Cryo System Components in Place (5/08)
- Begin Cooldown of 1st Cryomodule (7/08)
- Refrigerator #2 Operational (7/08)
- Begin Construction of Building Extension (7/08)
- 2nd Cryomodule Delivery to NML (Type III+) (10/08)
- First Beam (12/08)
- Order Cryoplant (12/08)
- 3rd Cryomodule Delivery to NML (Type IV) (~4/09)

Exterior of NML







- **Removal of CCM**
 - Completed Removal of Chicago Cyclotron Magnet (CCM)
 - Filled in CCM Pit (~10' deep) with Concrete

- **Prepared Building Infrastructure**
 - AC Power Distribution/Network Cabling
 - Relocated Piping, Cable Tray, Duct Work
 - Cleaned out Building, Epoxy Coated Floor
 - Began Preparation of Control Room (new ceiling, paint, carpet, furniture)
 - New AC Units in Office Area, Repaired Sewer Line, Replaced Boiler



**NML During Removal of Chicago Cyclotron Magnet (CCM)
(September, 2006)**



**NML Facility after CCM Removal and Floor Painting
(February, 2007)**

- **Test Facility Infrastructure**
 - Construction of Cave for Phase-1 (~3/4 of Full cave) (90% complete)
 - Installed Electrical Racks and Cable Tray
 - Design of Waveguide Layout/Penetrations Complete
 - Beam Absorber/Dump Analysis complete

- **Alignment**
 - Installed Deep Rod Monuments (DRM's)
 - Established Alignment Network
 - Installed Water Level System





- **Cryogenic System**

- **Installed Gas Storage Tanks**
- **Refrigerator #1 (60W@1.8K)**
 - **Complete & Ready to Operate**
- **Distribution System**
 - **Feed Can, Feed Cap, End Cap out for Bid**
 - **Pipe Installation (40% complete)**
 - **End Cap Support Girder Design in Progress**
- **Added Positive Isolation Back into System**
 - **Separate Injector Components from Cryomodules**



- **RF System**
 - **5 MW for CM1**
 - Klystron, Modulator, Pulse Transformer Ready to Install (waiting for cave construction to finish)

 - **300 KW for CCII**
 - Ready to Install (waiting for cave construction to finish)

 - **5 MW for Gun**
 - Klystron, Pulse Transformer, Modulator Parts ordered

 - **Distribution**
 - Waveguide, Distribution Components Ordered
 - CM1 Distribution Coming from SLAC



- **Injector**
 - RF Gun Design is Progressing (Cavity-DESY, Cathode System-INFN)
 - Requisitions Written for Gun Solenoids and Power Supplies
 - Specification for New Injector Magnets being Reviewed
 - Injector Lattice being Finalized
 - Specification for Laser Hut/Climate Controlled Instrument Room being Reviewed

- **Accelerator**
 - Cryo. Girder/CM Support Being Designed
 - First Cryomodule Assembly Began - 7/23/07 (Delivery 11/07)
 - Design Work has Begun on HOM Absorber

- **Test Beamline**
 - Lattice is being Finalized
 - Specifications for Magnets being Reviewed
 - Beam Absorber/Dump Analysis Complete

- **Vacuum System**
 - Components Ordered for (2) Vacuum Carts
 - Leak Detectors, RGA's, Pumps, Gages, Controls
 - Equipment for Insulating, Beamline, and Warm Coupler Vacuum Systems being Specified
 - Warm Beam Valves for CM1 Ordered
 - Design of CM1 Vacuum Spools from Cold Beam Valve to Warm Beam Valve is Complete

- **Water Cooling System**
 - System Design Complete
 - Have New Pumps and Heat Exchanger
 - Piping Installation (70% complete)
 - Temporary Skid Moved to NML (for Phase-1)

- **Safety Systems**
 - Radiation, ODH, Safety Assessment, etc. Documentation Being Prepared

- **Controls**
 - Control Room Furniture Installed
 - Wireless Network Installed Throughout Building
- **Instrumentation**
 - Wire Position Monitors for CM1
 - Faraday Cup Fabrication
 - RF Protection System



Before




After

- **Finish Installation of:**
 - Cave (& Paint)
 - Cable Trays Over Cave
 - Cryogenic Distribution System for CCII & CM1
 - Control Room (computers, etc.)
 - Water Piping

- **Install**
 - RF Systems and RF Distribution for CCII and CM1
 - **Waiting for Cave Completion (1-2 weeks away)**
 - Water Cooling Skid
 - Safety, LLRF, and Control Systems
 - Pull Cables
 - Fabricate Cryo Support Girder

- **Move Capture Cavity II from Meson Detector Building (MDB)**



- Began Design of NML Extension with CF&S Group (FESS)
- Room for 6 Cryomodules (2 RF Units)
- Expanded Diagnostic and AARD Test Area
- Cryoplant (300W)