

# ATF2

ILC Final Focus Test Beam Line  
at KEK-ATF

T. Tauchi, IN2P3-KEK collaboration meeting  
on ATF2, Annecy, 15-17 October 2007

References :

ATF2 Proposal, KEK Report 2005-2

ATF2 Proposal Vol.2, KEK Report 2005-9

Home page : <http://atf.kek.jp/collab/ap/projects/ATF2/index.php>



# ATF2 Final Goal

Ensure collisions between nanometer beams; i.e. luminosity for ILC experiment

Reduction of Risk at ILC Optics and beam tuning  
Stabilization

FACILITY construction, first result	ATF2/KEK; 1.3GeV 2005-07-08?	FFTB/SLAC; 47GeV 1991-93-94
Optics	Local chromaticity correction scheme; very short and longer $L^*$ ( $\beta^*_y=100\mu\text{m}$ , $L_{FF}=30\text{m}$ )	Conventional (separate) scheme; non-local and dedicated CCS at upstream; high symmetry in x, y ; i.e. orthogonal tuning ( $\beta^*_y=100\mu\text{m}$ , $L_{FF}=185\text{m}$ )
Design beam size	$2.3\mu\text{m} / 34\text{nm}$ , aspect=82 ( $\gamma \epsilon_y=3 \times 10^{-8} \text{ m}$ )	$1.92\mu\text{m} / 52\text{nm}$ , aspect=37 ( $\gamma \epsilon_y=2 \times 10^{-6} \text{ m}$ )
Achieved	?	70nm ( beam jitter remains !)



# Mode-I

## A. Achievement of 34nm beam size

- A1) Demonstration of a new compact final focus system;  
proposed by P.Raimondi and A.Seryi in 2000,
- A2) Maintenance of the small beam size  
(several hours at the FFTB/SLAC)

# Mode-II

## B. Control of the beam position

- B1) Demonstration of beam orbit stabilization with  
nano-meter precision at IP.  
(The beam jitter at FFTB/SLAC was about 40nm.)
- B2) Establishment of beam jitter controlling technique  
at nano-meter level with ILC-like beam (2008 -?)



# Requirements

Mode	ATF-EXT	ATF2
I	<p>Jitter &lt; 30% of <math>\sigma_y</math></p> <p><math>r \epsilon_y = (4.5 \rightarrow 3) \times 10^{-8} \text{m}</math></p>	<p>BSM (laser in higher mode)</p> <p>BPMs with 100nm res. at Qs</p> <p>Power supplies of &lt; <math>10^{-5}</math></p> <p>Rigid support of Final Q ,BSM</p>
II	<p>Jitter &lt; 5% of <math>\sigma_y</math></p> <p>( 2nm jitter at FP )</p>	<p>BPM with &lt; 2nm res. at FP</p> <p>Intra-bunch feedback for ILC style beam</p>



# Future prospects

ILC beam; 30(60) bunches  $s_b=300(150)$ nsec

- Fast extraction kicker R&D in 2007-
- intra-pulse feedback (FONT, Oxford university)

Final focus Q magnet test ; 2012 - 2014

- super conductiong magnet (BNL)
- permanent magnet ( Kyoto university)

Optional Photon facility ; 2016 - 2019

- laser and optical cavities for photon linear collider
- generation of photon beam



”Strong QED” experiments ; LEI2007, Hiroshima

- Non-linear QED with Laser intensity of  $> 10^{19}$  W/cm<sup>2</sup>



# Schedule of Installation (Tentative)

Japanese Fiscal year	JFY2007												JFY2008															
	2007												2008															
Activity	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3
ATF Beam operation	[Pink]						[Pink]						[Red] ATF2 Commissionin															
Reconfiguration of extraction line	[Blue] preparation				[Blue] partial recons				[Blue] New ext. line																			
Conventional Facilities																												
detailed floor planning					[Blue] bid				[Blue] New floor constructed																			
re-location/ site preparation	[Pink] X-band, Crab																											
floor refurbishment							[Pink] Floor																					
construction of extended area							[Pink] side wall and roof																					
utilities; water, AC power													[Pink] cable, pipe															
construction at ATF-EXT	[Pink] clean-u		[Pink] partial construction												[Pink] reconfiguration													
laser huts for BSM and LW													[Pink] BSM		[Pink] LW													
Installation																												
beam dump													[Orange] DMP															
magnets & supports & vacuum pipes							[Orange] magne				[Orange] magne				[Orange] magnets													
cooling pipes													[Orange] cooling															
cable tray installation													[Cyan] c. tray		[Cyan] c.tray													
large DC cable installation													[Cyan] power cables				[Cyan] p.cable											
small cable installation													[Cyan] cables				[Cyan] cables											
power supply system													[Blue] PS															
new stable FD system													[Green] FD?		[Green] FD?													
Shintake monitor with IPBPM	[Red] We will discuss						[Red] in this afternoon						[Pink] ship		[Pink] BSM													
Laser wire													[Yellow] light path				[Yellow] 1 LW , detector											
wire scanners, screen mon. etc.													[Green] wire scanners, screen monit															





# Magnet Installation

R.Sugahara, 23 May 2007

Magnet installation schedule in 2007 (outside of ATF ring)

1 October 2007 R.S. May 23, 2007

2007	August	September					October					November	
	20/26	27/2	3/9	10/16	17/23	24/30	1/7	8/14	15/21	22/28	29/4	5/11	
Install & survey beam line markers													
Concrete shields installation													
Draw beam line & mark mag. position													
Install concrete blocks													
Install movers, stands, magnets													
First alignment													
	For 4 magnets in the ATF ring												
Floor painting													
	11/12-18												
ATF2 floor refurbishment							Start observation of the floor displacement						
Close ATF ring and start beam OP													
		December					January, 2008					February	
	19/25	26/2	3/9	10/16	17/23	24/30	31/6	7/13	14/20	21/27	28/3	4/10	
Magnet installation													
Install concrete blocks													
Install movers, stands, magnets													
First alignment													
Open magnets and install BPM													
Connect beam pipes													
Beam operation													

\* Second alignment will be carried out just before the ATF2 beam commissioning. When?



# ATF2 beam line

Final Focus System


57000

$\beta$  mat-  
ching

Diagnostic

Reconfiguration of extraction line  
for reduction of dispersion

41179.42






# Floor structure for ATF2 beam line

Refurbishment from Jun to Sep 2007

Structure is same as that of DR.







**concrete of about 1,000t**

**14th September 2007**



**19th September 2007**





**Shintake Monitor Group around the dump**


**26th September 2007**





12th October 2007











params	ATF2	ILC
Beam Energy [GeV]	1.3	250
$L^*$ [m] ( $f^*$ )	1	3.5 – 4.2
$\gamma \epsilon_x$ [m-rad]	5 e-6	1e-5
$\gamma \epsilon_y$ [m-rad]	3e-8	4e-8
$\beta_x^*$ [mm]	4.0	21
$\beta_y^*$ [mm]	0.1	0.4
$\eta'$ (DDX) [rad]	0.14	0.094
$\sigma_E$ [%]	$\sim 0.1$	$\sim 0.1$
Chromaticity $W_y$	$\sim 10^4$	$\sim 10^4$

$$\sigma_x (\mu\text{m})$$

2.8

0.655

$$\sigma_y (\text{nm})$$

34

5.7


$$\sigma_x / \sigma_y$$

82

115

$$\sim L^* / \beta_y^*$$











# ATF2 Features

- The same number of magnets as the ILC-FF.
- The tuning knob, methods are the same, too.
- Beam instrumentation has been developed with the ILC specifications; BPMs, BSMs, movers, magnet support, laserwires, HA power supplies, FONT-feedback system etc. .
- International participation in the commissioning and operation








# Magnets and Instrumentation at ATF2

22 Quadrupoles(Q), 5 Sextupoles(S), 3 Bends(B) in downstream of QM16

All Q- and S-magnets have cavity-type beam position monitors(QBPM, 100nm).

3 Screen Monitors  
Strip-line BPMs

5 Wire Scanners, Laserwires  
Correctors for feedback



Shintake Monitor ( beam size monitor, BSM with laser interferometer )

MONALISA ( nanometer alignment monitor with laser interferometer )

Laserwire ( beam size monitor with laser beam for 1  $\mu$ m beam size, 3 axes)


IP intra-train feedback system with latency of less than 150ns (FONT)

Magnet movers for Beam Based Alignment (BBA)


High Available Power Supply (HA-PS) system for magnets



# LW exit port area





- Flange at the other end of the BPM is the smallest aperture if a part of the BPM is cut.
- There can be the 20mm diameter aperture which is the request of LW group
- Conclusion is “special short-pipe QBPM is not necessary”





# Situation at QM14FF-QM13FF area


- Its true that there is a 1120mm length space (flange to flange) between QM13FF and QM14FF.
- But subtracting the foot prints of concrete pillers, 817mm is left for installing a device.
- The cylinder-flame of nBPM is ~850mm, plastic covering is 1100mm length. Not impossible but ...
- There will be 5 Q-BPM spares left, it can be used for pulse-to-pulse BPM if a high sensitivity electronics is available. Rigid girder and a mover stage will be needed also.





# Idea for QF21X-QM16FF area


- This largest free space can contain both “IPBPM test setup” and “nBPM triplet”.
- It will be possible to install other R&D BPMs such as KNU group’s BPM.






# Q-BPM/Ref.cav. layout

- prefer to spread reference cavities with equally distance (temp. variation on cable, etc.)
- specified which QBPM belongs which ref.cav.
- removed the one at d/s of BDMP, may be strip-line is good enough.
- the one at LW photon port has to be short pipe version.




non-standard = QBPM at upstream of Q

## v3.7 device list



## suggestion



2007 model (24)

2005 model (1)

IP-BPM has its own ref.cav.

2006 model (8)

ref.cav. optimized for the freq.



QC3  
shimmed


Cover Required  
Not PPS Interlocked!  
Lock & Tag before beginning work!

1.38 Q 17.72

2


QC3  
Lower R Upper

2007.9.19





Sextupoles of  
SD0, SF1



2007.9.19



# HA-Power Supply System for ATF2, at SLAC



2007.9.14





**Q-magnet**  
**(IHEP, SLAC**  
**KEK)**

**Mover**  
**(SLAC)**


**Concrete**  
**Support**  
**(KEK)**

2007 4 25

**QBPM in a Q-magnet**  
**(KEK, PAL, SLAC)**















QBPMs




# 11 QBPMs in 2006

# 28 QBPMs in 2007





Stage 1 (continued) - 3D View of proposed new 'Laser-wire' region







# Remote Participation


- Principle
  - Participation to be focused on the work (e.g. data analysis) which does not involve remote control, to respect the ATF safety rules
- Desired capabilities
  - possibility to see the monitors of ATF control room
  - have audio & video connection with ATF control room
  - have access to a computer where data analysis can be done, but not the control
- Present realization:
  - Use Webex with desktop sharing to transmit ATF monitors+ Skype for audio and video
  - Use VPN to nanosun.kek.jp for data analysis






**Shifts 2-3, Preparation of BBA**  
**Dual monitors on 1<sup>st</sup> PC to display ATF**  
**control room monitor**  
**Skype (voice+video+chat) & unix**  
**session on nanosun on 2<sup>nd</sup> PC**






**ATF control room monitor**



**Skype video, voice + chat and nanosun session**






# Recent Status of ATF-EXT (Mar.2007)

S.Kuroda(KEK)

Still observed emittance growth at EXT line  
→ Issue for study  
( So long no study since 2000 )  
 $\epsilon$  measurement usually suffers from limited strength of skew Q for  $\eta$  correction. No coupling correction.





# Major Discussion Issues

1. Full test of the FD system with magnets at LAPP
2. Installation plan of the FD system  
shipment of QC3s, 6-poles from SLAC to LAPP
3. Beam test plan for studies on the emittance growth, especially its dependence on the intensity