

Status of TTF3 Coupler Assembly Program


November 26, 2007

Jeff Tice



• Background


- TTF3 coupler cleanroom status
- Cleanroom Layout
- SLAC TTF3 Couplers Website
- Metrology Reports
- Coupler Assembly
- Schedule
- Production & R&D



- Cleanroom awarded to vendor Flowstar
 - Flowstar has worked at SLAC in building laser room at ESB
- All construction prints have been submitted to SLAC ES&H Construction for approval.
 - SLAC is still reviewing for approval
 - All but seismic has approved to start construction of cleanroom
 - Should have approval on 11-28
- Cleanroom fabrication is 8-10 weeks.
- Vendor has ordered long lead items for cleanroom fabrication



- Cleanroom layout
- Class 1,000 Gowning area
- Class 100 cleanroom 10 HEPA Filters (99.97% @ 0.3)
- Class 10 cleanroom 24 ULPA Filters (99.999% @ 0.12)



November 26, 2007 SLAC

SLAC Coupler Website



- SLAC ILC TTF3 Website is up and running
 - Website location is on the ILC @ SLAC website under Test Facilities TTF3
 - URL <u>http://www-project.slac.stanford.edu/ilc/testfac/ttf3.html</u>
- Website has the following information available for all collaborators to view:
 - Drawings
 - <u>DESY</u>
 - LAL
 - Images
 - 1st Pair of Couplers at SLAC
 - <u>Test Stand Prototype</u>
 - Inspection
 - <u>Coupler Parts Kit List</u>
 - Metrology
 - Blank Inspection Report form (.xls)
 - Completed Inspection Report
 - Assembly and Cleaning
 - LAL Coupler Testing Assembly and Cleaning Procedures
 - SLAC Coupler Testing Assembly and Cleaning Procedures
 - RF Processing
 - Delivery to FNL
 - Assembly to Module

SLAC Coupler Website




LC @ SLAC Home	Test Festilities, TTF2		
Program Office	Test Facilities: TTF3		
LC Program Description	TTF3 Coupler		
Accelerator Design	in s coupler		
Experiments & Prototypes	Drawings		
Test Facilities	-		
Documentation	• DESY		
Past Seminars/Workshops	• <u>LAL</u>		
nternational Links	Images		
ite Map	 1st Pair of Couplers at SLAC 		
earch ILC @ SLAC	Test Stand Prototype		
Go More searches	Inspection		
	Coupler Parts Kit List		
LAC People Search	 Metrology 		
	• Metrology		
³⁰ More <u>people searches</u>	 <u>Blank Inspection Report form (.xls)</u> 		
	 Completed Inspection Report 		
	• <u>CP3H41-CP3C41</u>	 Coupler Serial #9 	Coupler Serial #17
	<u>CP3H42-CP3C42</u> <u>Coupler Serial #2</u>	Coupler Serial #10 Coupler Serial #11	 Coupler Serial #18 Coupler Serial #18
	 Coupler Serial #3 Coupler Serial #4 	 Coupler Serial #11 Coupler Serial #12 	 Coupler Serial #19 Coupler Serial #20
	Coupler Serial #4 Coupler Serial #5	 Coupler Serial #12 Coupler Serial #13 	 Coupler Serial #20 Coupler Serial #21
	 Coupler Serial #6 	 Coupler Serial #14 	 Coupler Serial #22
	Coupler Serial #7	• Coupler Serial #15	 Coupler Serial #23
	 Coupler Serial #8 	 Coupler Serial #16 	 Coupler Serial #24
	Coupler Serial #7Coupler Serial #8	Coupler Serial #15	Coupler Serial #23
	Assembly and Cleaning		



- The first set of CPI couplers have been inspected
 - Metrology reports on SLAC TTF3 website for viewing
- Inspection of couplers focus on the following:
 - Borescope: Visual inspection of all internal surfaces
 - SLAC has two new Olympus borescopes to use for inspection
 - CMM: Coordinate Measuring Machines of critical dimensions of coupler parts
 - Visual: Visually inspect outside of coupler body



- SLAC TTF3 Metrology Report
 - Report has hyperlinks for:
 - CMM reports
 - Prints
 - Borscope images -



- Fixturing to hold couplers is completed:
 - V Block support stand to hold coupler during inspection
 - Linear actuator stand to move coupler during borescoping





- Coupler assembly in building 033 cleanroom
 - Support stand ready for fabrication
 - CPC (Coupler Processing Cavity) one built two being fabed
 - Vacuum leak detector up and running for couplers
 - SLAC techs received Varian Vacuum training certification
 - Couplers to be cold tested on CPC





- TTF3 Schedule:
 - Cleanroom is biggest driver (should be up and running February 08)
 - All long lead items for cleanroom equipment have been received and are at building 006
 - UPW system
 - Ultrasonic bath
 - Remote Particle Counter
 - Oven at ESB
 - Vacuum Leak Detector

Schedule



	1	ask Name	Duration	Start	Finish	Apri	I May	June	July	August	Septen	Octobe	Nover	Decen	l Januar	Februa Marc	h April	May	Jur
1	$\overline{\checkmark}$	Procurement Specification	0 days	Fri 3/23/07	Fri 3/23/07				,									,	
2	\checkmark	Funding and budget approval	15 days?	Mon 3/26/07	Fri 4/13/07														
3	\checkmark	Requisition for cleanroom to SLAC buyer	6 days	Mon 4/16/07	Mon 4/23/07		, 												
4	\checkmark	SLAC ES&H approval of Procurement Spec.	10 days	Tue 5/1/07	Mon 5/14/07	-	.												
5	\checkmark	SLAC buyer to award requisition to cleanroom vendor	40 days	Mon 7/2/07	Fri 8/24/07														
6	\checkmark	Vendor to submit cleanroom design for SLAC approval	10 days	Tue 9/11/07	Mon 9/24/07						_								
7		SLAC review of vendor plans	10 days	Tue 10/2/07	Wed 11/28/07							.							
8		CEF install utilities	40 days	Thu 11/29/07	Wed 1/23/08	-									-				
9		Vendor to fabricate cleanroom	47 days	Mon 12/3/07	Tue 2/5/08									1					
10		Cleanroom has passed Class 10/100 certification	5 days	Wed 2/6/08	Tue 2/12/08											τ,			
11		Populate cleanroom with equipment (UPW Wash and Rinse station)	26 days	Fri 11/9/07	Fri 12/14/07														
12		SLAC Holiday shutdown	7 days?	Mon 12/24/07	Tue 1/1/08														
13		Run test coupons to qualify cleaning process	22 days	Wed 2/13/08	Thu 3/13/08											ί ματο τ			
14		Start assembly TTF3 Couplers (pair #1 delivered for RF processing)	15 days	Fri 3/14/08	Thu 4/3/08											Ĭ	•		
15		Start assembly TTF3 Couplers (pair #2-6 delivered for RF processing)	50 days	Fri 4/4/08	Thu 6/12/08														
16																			
17		Contamination Control Plan	64 days	Mon 10/8/07	Thu 1/3/08														
18	E	SLAC TTF3 Coupler Cleaning & Assembly Process	136 days?	Fri 4/6/07	Fri 10/12/07	-						-							
19		Write process document	91 days?	Fri 6/8/07	Fri 10/12/07							•							
20		SLAC TTF3 Coupler support structure design	60 days	Fri 4/6/07	Thu 6/28/07														
21		SLAC TTF3 Coupler support structure fabrication	30 days	Fri 6/29/07	Thu 8/9/07				İ	•									
22		Dry run - assembly training in B033	46 days	Fri 8/10/07	Fri 10/12/07					┝									
23																			
24		Coupler components parts received at SLAC	58 days	Wed 6/20/07	Fri 9/7/07				:										
25		Purchase Coupler incidental hardware (Parts not supplied by CPI)	20 days	Thu 5/31/07	Wed 6/27/07														

SLAC TTF3 Coupler Assembly November 26, 2007 SLAC



- Production of Couplers to start once cleanroom is up and running.
 - Ordering more CPI Couplers for SLAC FY08 (10 total)
 - Have received 8 total Couplers of the FNAL order for processing
- R&D
 - Validate cleaning process through coupon testing
 - Coupon testing of Ultrasonic parts vs. High Pressure washing
 - Review process and streamline any nonessential procedures