

# Cryomodule Production

H. Carter

# Outline

- **Recent Achievements**
- **FY08/FY09 Planning**
- **General Timeline**
- **Conclusion**

- **Vertical Test System (VTS1) at FNAL commissioned**
- **Horizontal Test System (HTS1) at FNAL commissioned**
  - Tests dressed cavities (ie tuner, coupler, He vessel)
- **Extensive network of collaborations (18 institutions, some of which are listed below)**
  - JLab      -SLAC      -ANL      -Cornell      -TRIUMF      -LANL
  - DESY      -INFN (Pisa & Milan)      -Daresbury
  - KEK      -India (RRCAT, BARC, IUAC)

# Achievements thru December 2007

- Cryomodule assembly facility completed ( CAF-MP9, ICB)
- First U.S. assembled 1.3 GHz cryomodule (CM1) completed from DESY supplied kit (Type 3+ design—same as XFEL CM)
- DESY TTF/FLASH 3.9 GHz cryomodule under construction
  - Complete design and fabrication by FNAL
  - First 3.9 GHz cavity tests, excellent performance
  - Test assembly of cryomodule mockup completed
  - Cryomodule documentation package nearing completion
- RF unit test facility at New Muon Lab under construction
  - Ready to receive CM1
  - Completion of cryo system

# Testing Infrastructure Development

**HTS RF & Control**




**HTS1 @MDB**



**RF Unit Test Facility @NML**

## RF Unit Test Facility @NML (FY08-09 Configuration)



Capture cavity 2 in its final location for the injector

Type 3+ cryomodule (CM1)

# CM Assembly Infrastructure Development

**CAF-MP9 Clean Room**



**Cavity String Ass'y  
@ CAF-MP9**



**Cavity string for 1<sup>st</sup> CM**



**Final Ass'y @ CAF-ICB**



**1<sup>st</sup> U.S. Assembled ILC/PX Cryomodule**



- **Infrastructure Items**

- **Beginning to revisit infrastructure requirements to achieve 1-2 CM/month capability for Project X**
  - **Cavity processing infrastructure of ~400 processes/yr**
  - **CM assembly rate of 2/month, sustainable for 2-1/2 to 3 years**
    - **Goal is**
      - » **36 Beta=1.0 cryomodules**
      - » **6 Beta=0.8 cryomodules**
  - **Develop single, double, and triple spoke production infrastructure**

# Plans for the Remainder of FY08


- **Priorities:**
  - Complete 3.9 GHz module
  - Continue to interact with Global ILC effort (e.g. Sendei, Dubna GDE meetings)
  - Process and test bare cavities in hand with remaining funds
    - JLAB: ~ 4 process and test cycles
    - Cornell: ~ 3 process and test cycles
    - ANL/FNAL: ~ 4 process and test cycles
  - Work towards the dressing and testing two 1.3 GHz cavities in HTS by the end of CY08
  - Work towards installation, cool down, and commissioning of CM1 in NML

# FY09 Planning: ART WBS Elements

ART\_ILC FY09  
L2 Title 1.10 Cavity & Cryomodule Data

L3 Title	WBS L4	Description	Sum of FY09 FTE	Sum of FY09 Dir Labor (K\$)	Sum of FY09 Dir M&S (K\$)	Sum of FY09 Indir (K\$)	Sum of FY09 Total (K\$)
1.10.6 Cavity Dressing	1.10.6.1	Cavity Dressing @ FNAL	2.71	\$367	\$370	\$334	\$1,071
1.10.6 Cavity Dressing Total			2.71	\$367	\$370	\$334	\$1,071
1.10.7 Cavity HTS	1.10.7.1	Cavity Horizontal Testing @ FNAL	2.90	\$393	\$250	\$335	\$978
1.10.7 Cavity Dressing Total			2.90	\$393	\$250	\$335	\$978
1.10.8 Cavity R&D	1.10.8.1	Cryomodule Cavity R&D- Value R&D Engineering	0.48	\$66	\$50	\$57	\$173
	1.10.8.2	Cryomodule Component R&D - Value Engineering	0.20	\$21	\$14	\$14	\$50
1.10.8 Cavity R&D	1.10.8	Cavity & Cryomodule Component R&D Total	0.68	\$87	\$64	\$71	\$223
1.10.9 Cryomodule	1.10.9.1	Type IV Cryomodule design	1.93	\$262	\$200	\$229	\$691
	1.10.9.2	Cavity & Cryomodule Safety Analysis	0.48	\$66	\$50	\$57	\$173
	1.10.9.3	Type IV Cryomodule Components (except cavities)	0.39	\$52	\$750	\$159	\$962
	1.10.9.4	Cryomodule Magnet Design	0.48	\$66	\$100	\$65	\$231
	1.10.9.5	Cryomodule Instrumentation Design	0.48	\$66	\$70	\$60	\$196
	1.10.9.6	Cryomodule Assembly	3.38	\$459	\$100	\$360	\$918
1.10.9 Cryomodule Total			7.15	\$969	\$1,270	\$930	\$3,170
1.10.10 Cavities for S1 Global	1.10.10.1	Dressed Cavities for S1 Global	1.33	\$181	\$176	\$164	\$521
	1.10.10.2	Two Couplers for S1 Global	0.26	\$38	\$82	\$46	\$166
1.10.10 Dressed Cavities for S1 Global Total			1.60	\$219	\$258	\$210	\$687

# FY09 Planning




- **WBS 1.10.6.1 Cavity Dressing at FNAL**
  - Complete helium vessel design
  - Procure helium vessels
  - Design and procure necessary tooling
  - Conduct test welding program
  - Dress and test prototype
  - Complete two dressed cavities by end of CY08

## • WBS 1.10.9.1 Type IV Cryomodule Design

### – Features

- 8 equal length beam tubes cavities, 1 quad magnet pkg
- Magnet under center support post
- ILC size cryo pipes
- Blade tuner helium vessels
- Modified thermal shields



### Status:

- Mech. Design 90% complete
  - Need magnet design in order to finish
  - BPM still an open issue

# FY09 Planning

- **WBS 1.10.9.2 Cavity and Cryomodule Safety Analysis**
  - Purpose is to fully document the cavity and cryomodule design and construction process
  - Necessary to facilitate both technical and safety reviews required for approval to operate these devices at FNAL
  - Will follow the same basic process as the 3.9GHz documentation development, capitalizing on lessons learned during that effort

# FY09 Planning

- **WBS 1.10.9.3 Type IV Cryomodule Components (except cavities)**
  - **Procure long lead items for CM3 (Develop or utilize existing U.S. vendors for components)**
    - **Vacuum vessel**
    - **HGRP/cold mass support assembly**
    - **Power couplers**
    - **Magnetic shielding**
    - **Thermal shields**
    - **Helium vessels**

# FY09 Planning

- **WBS 1.10.9.4 Cryomodule Magnet Design**
  - Design effort stopped as a result of the FY08 Omnibus Bill
  - Manpower to accomplish task was redirected to other projects
  - Goal is to have a corrector package available for installation in CM2, then a complete quadrupole package available for installation in CM3




- **WBS 1.10.9.5 Cryomodule Instrumentation Design**
  - **Cavity BPM development needs to be successfully concluded**
    - **Button BPM for PX**
    - **Cavity BPM for ILC**
  - **A standardized CM instrumentation package needs to be developed and adopted**

# FY09 Planning

- **WBS 1.10.9.6 Cryomodule Assembly**
  - **CM2 assembly awaits**
    - **Delivery of major component parts from INFN-Milan collaborators**
    - **Sufficient inventory of successfully tested, dressed cavities**
    - **Target date is late Summer 2009**

# S1 Global : cavity installation (H. Hayano)



TESLA-style

<b>STF1</b>	#3	#4	#2	#1
2008.4-10	20MV/m	20MV/m	29MV/m	21MV/m

If we go S1 global for next

**S1 Global**

TESLA-style	#2	#5	#6
(DESY or US)	>32MV/m	29MV/m	??MV/m
( or TESLA-style#7?)			??MV/m

Not yet decided for next

FNAL

TESLA

DESY1	DESY2
>32MV/m	>32MV/m
( or LL #7? #8?)	

Two dressed Cavities after CM2 needs are met

# FY09 Planning: S1 Global CM

## • S1 Global Cryomodule Contribution:

- WBS 1.10.10.1 (Two) Dressed Cavities for S1 Global
  - Will not be available until CM2 fully populated
- WBS 1.10.10.2 Two Couplers for S1 Global
  - Should be part of a larger order (CM3 couplers?) to obtain best pricing

WBS L4	Description	Sum of FY09 FTE	Sum of FY09 Dir Labor (K\$)	Sum of FY09 Dir M&S (K\$)	Sum of FY09 Indir (K\$)	Sum of FY09 Total (K\$)
1.10.10.1	Dressed Cavities for S1 Global	1.33	\$181	\$176	\$334	\$1,071
1.10.10.2	Two Couplers for S1 Global	0.26	\$38	\$82	\$46	\$166
1.10.10 Dressed Cavities for S1 Global Total		1.60	\$219	\$258	\$210	\$687

# 1.3 GHz Cryomodules

U.S. Fiscal Year	2008	2009	2010	2011	2012	2013
<b>CM1 (Type III+)</b>						
Assembly	in FY07	install				
Test			CM1 test@NML			
<b>CM2 (Type III+)</b>						
Cav Processing + VTS						
Dressing & HTS						
Assembly				install		
Test					S1 Demo@NML	
<b>CM3 (Type IV)</b>						
Design & Order Cav & CM Parts		Design	Order Cav & CM parts			
Cav Processing + VTS						
Dressing HTS						
Assembly					install	
Test						S1 Demo@NML
<b>CM4 (Type V) =&gt; Pattern Repeats (Goal = 1 CM/month capability)</b>						
Design & Order Cav & CM Parts		Design	Order Cav & CM parts			
Cav Processing + VTS						
Dressing HTS						
Assembly					install	
Test						Replace Type III+
<b>NML Beam</b>						
10 MW RF unit test						S2 RF unit test
<b>Px <math>\beta=0.8</math> CM (Project X R&amp;D Plan)</b>						
Design & Order Cav & CM Parts		Design (Px Collab Effort)	Order Cav & CM parts			
Cav Processing + VTS						
Dressing HTS						
Assembly						install
Test						test
<b>S1 Global ( 2 Cav - Funding source not yet determined)</b>						
Cav Processing + VTS						
Dressing & HTS?						

**FY09 Planning: Timeline**

## New SRF Infrastructure Construction (funding limited)

U.S. Fiscal Year	2008	2009	2010	2011	2012	2013
Nb Scan/Cavity Fab Upgrade		Design	Procure & Install			
Add CM Ass'y Capacity					Design	Procure & Install
VTS 2 & 3 Upgrade		Design	Procure, Install & Commission			
HTS 2 Upgrade				Design	Procure, Install & Commission	
NML Facility		Procure, Install & Commission	Beam Available			
CM Test Stand			Design	Procure, Install & Commission		
Add Cavity Proc Capacity				Design	Procure, Install & Commission	

# Conclusion

- **Cryomodules**
  - CM1: Install at NML and commission
  - CM2: Assemble
  - CM3: Initiate long lead procurements
  - S1 Global: Provide two dressed cavities (after CM2 needs)
- **Infrastructure**
  - Fully develop cavity dressing at CAF
  - HPR: Complete at ANL and develop for CAF
  - Assess PX needs to satisfy production rate req'mts
- **Timeline**
  - Depends on receiving funding in a reasonable way
  - Based on an anticipated \$25M annual rate, but won't meet P5 recommendations at that rate
  - On track for a 2012 RF Unit Test at NML