Status and Plans of NML Test Facility at Fermilab

Presented by Mark Champion Prepared by Jerry Leibfritz April 19, 2009

NML Project Overview



Overall Goal

- Build an RF Unit Test Facility at the New Muon Lab Building (NML)
 - One RF Unit (3 ILC-like Cryomodules)
 - 10-MW RF System
 - Beam with ILC/Project-X parameters (3.2 nC/bunch @3 MHz, Up to 3000 bunches @ 5Hz, 300-µm rms bunch length)
- Phase-1 (FY07 FY09)
 - Prepare Facility for Testing First Cryomodule (CM1) without Beam
 - Infrastructure, RF Power, Cryogenics (Refrigerator #1)
 - Install First Cryomodule (CM1) and Capture Cavity-2 (CC2), Cooldown, and RF Test


NML Project Overview



- Phase-2 (FY10 FY11)
 - Prepare for First Beam
 - Civil Construction to Expand Facility (Capability for 2 RF Units)
 - Install Gun, Injector, Test Beamlines, Beam Dump, Second Cryomodule (CM2)
- Phase-3 (FY11 FY13)
 - Complete RF Unit
 - Upgrade RF System to 10 MW, Install Third Cryomodule (CM3)
 - Operate Full RF Unit with Beam
 - Commission New Cryogenic Plant
 - Begin Installation of 2nd RF Unit


Phase-1 Layout of NML






Overall Layout of NML Building






Future Expansion of NML Facility





NML Tunnel Extension





Current Status of NML





NML Infrastructure (FY07-08)



- Completed Removal of Chicago Cyclotron Magnet
- Prepared Building Infrastructure
 - AC Power, Network Cabling, Piping, Cable Tray, Air Ducts
 - Cleaned out Building, Epoxy Coated Floor, Alignment Network
 - Cave for Phase-1 (~3/4 of Full cave), Electrical Racks



NML During Removal of Chicago Cyclotron Magnet(CCM) (September, 2006)



NML Facility after CCM Removal and Floor Painting (February, 2007)

Current Picture of NML Facility





View From North





NML Cryogenic System




Cryogenic System

- Installed Refrigerator Room & Helium Storage Tanks
- Refrigerator #1 (60W@1.8K) Operational 8/07
- Refrigerator #2 (60W@1.8K) Installation Fall 2009
- Distribution System
 - Feedbox, Feed Cap, End Cap Installed
- Orbital Welder
 - Interconnect Mockup and Test Fixture Built
 - Initial Orbital Welding Tests Successful
- Vacuum Pump and Frick Compressor
 - Commissioned 1/09

NML Cryogenic System











NML RF System



RF System

- 5 MW for CM1
 - Ready for Commissioning
- 300 KW for CC2
 - Commissioning in Progress
- Distribution
 - CM1 Distribution from SLAC (in-house)







NML Accelerator



Injector

- Detailed Lattice Designed
- New Gun Being Built (will be Tested at A0 Photoinjector)
- CC2 (single 9-cell cavity) Installed 3/09

Accelerator

- CM Support Girders Installed & Aligned
- First Cryomodule Test Installation 8/08

Test Beamline

- Lattice Designed
- Beam Absorber Analysis Complete



NML Auxiliary Systems



Vacuum System

- Particle Free Vacuum Carts Built and Tested
 - Leak Detectors, RGA's, Pumps, Gages, Controls
- Equipment for Insulating, Beamline, and Warm Coupler Vacuum Systems In-House
- (3) Portable Cleanrooms Built (Capable of achieving Class-10)
 - Tested during CC2 vacuum installation

Water Cooling System

- System Design Complete
- New Pumps and Heat Exchanger Installed
- Temporary Skid (for Phase-1) Operational


Safety Systems


 Radiation, ODH, Interlock, and Safety Assessment Documentation Being Prepared

NML Auxiliary Systems











NML Controls/Instrumentation



Controls

- Control Room Finished and Operational
- Wireless Network Installed Throughout Building
- Instrumentation
 - Wire Position Monitors for CM1 Tested and Installed in Endcaps
 - Faraday Cup Assembled
 - RF Protection/Interlock System Complete



Before



After

NML Facility Milestones & Goals



•	Cryogenic System Operational	(Aug. 2007)
•	Delivery of First Cryomodule to NML	(Aug. 2008)
•	Cryomodule Ready for Cooldown*	(Summer 2009)
•	Cold RF Testing of Cryomodule*	(Fall 2009)
•	Delivery of 2nd Cryomodule to NML (S1)	(2010)
•	Install Gun and Injector	(2011)
•	First Beam	(2012)
•	Full RF Unit Testing (3 Cryomodules) (S2)	(2012)

*Significant project delays occurred due to funding cuts in 2008 and a five month delay in the delivery of cryogenic feedbox & endcaps