ICPA Status

Lance Cooley
July 12, 2010
Monday SRF Meeting




Figure 4-2. Route map of ICPA activities.

The journey up to now...




- June 2007 New TD project, Concepts for a "cavity processing facility"
- Nov. 2007 Scope defined: 1-cell facility, design work begins
- Jan. 2008 "Facility" is an "Apparatus"
- June 2008 Conceptual design finished
- July 21, 2008 Independent panel reviews and approves design
- Aug. 2008 to May 2009 procurement of major equipment
- Nov. 08 to June 09 Installation of class 10 module clean room, most UPW items except buffer tank
- Aug. 08 to May 09 Preparation of environmental permits
- Sept. 23, 2009 Wastewater pre-treatment permit awarded
- October 5, 2009 Air emissions permit (Labwide) awarded
- Nov. 09 Mar. 2010 Final installation of UPW system (FNAL completed work under vendor cure order)
- Jan. 2010 June 2010 Chemistry area renovation and construction
- June 2010 HPR tool begins ORC

Present status



- Chemistry
- Chemistry area construction and installation of major items is 99% complete
 - Air flow tests, balancing will occur ~this week
 - Minor finishing work remains on acid work enclosure
- Electropolishing tool assembly is beginning (Target: 30 Sept)
 - Unique, FNAL-designed item
 - Modifications to include water cooling
- EP controls development is in process (Target: 30 Sept)
- ORC issues under development (Target: 1 Jan 2011)
- HPR and Clean Room
- HPR system in ORC phase (Target ops: 1 October)
 - Pressure test this week, followed by shake-down per ANL procedures
 - After TD shake-down, formal procedures go to review committee

‡ Fermilab



♯ Fermilab Jan. 2010


Scrubber arrives

Fermilab










Acid storage area

‡ Fermilab







Fermilab





‡ Fermilab

