


# Global Design Effort

## *Director's Report*



**Barry Barish**  
**KILC12**  
**Daegu, Korea**  
**23-April-12**



# GDE Status & Plans

- Update on ILC accelerator R&D
- The Technical Design Report
  - Top level changes
  - Baseline Technical Reviews ; PM level changes
  - TDR Scope and Plans
  - Cost Estimate
  - Project Implementation Planning
- ILC Systems Tests
- Japanese candidate sites
- Post-TDR planning



# Major R&D Goals for Technical Design

## SCRF

- High Gradient R&D - globally coordinated program to demonstrate gradient by 2010 with 50% yield; improve yield to 90% by TDR (end 2012)
- Manufacturing: plug compatible design; industrialization, etc.
- Systems tests: FLASH; plus NML (FNAL), STF2 (KEK) post-TDR

## Test Facilities

- ATF2 - Fast Kicker tests and Final Focus design/performance  
**Delayed due to EARTHQUAKE RECOVERY**
- CesrTA - Electron Cloud tests to establish damping ring parameters/design and electron cloud mitigation strategy
- FLASH – Study performance using ILC-like beam and cryomodule (systems test)  
**Future STF (KEK), NML (Fermilab)**


# The ILC SCRF Cavity



Figure 1.2-1: A TESLA nine-cell 1.3 GHz superconducting niobium cavity.

- Achieve high gradient (35MV/m); develop multiple vendors; make cost effective, etc
- Focus is on high gradient; production yields; cryogenic losses; radiation; system performance

# Cavity Gradient Milestone



TDR  
Goal

2010  
Milestone


## TDR goal

- Includes a possible 2<sup>nd</sup> surface process
- Surface-process recipes include an optical inspection system, possible tumbling and mechanical repair cycle






# ATF2 – Beam size/stability and kicker tests






- **Simulations – electrodes; coating and/or grooving vacuum pipe**
- **Demonstration at CCSR critical tests**






# CesrTA - Wiggler Observations

Run #2568 (1x20x2.8mA e+, 4 GeV, 14ns): 01W\_G2 Center pole Col Curs



Electrode ⇒ best performance



0.002" radius

23-April-12  
KILC - Daegu, Korea

Global Design Effort  
IWLC2010 - CERN, Geneva, Switzerland






# Proposed ILC Mitigation Scheme

Field Region	Baseline Mitigation Recommendation		Alternatives for Further Investigation
Drift*	TiN Coating	Solenoid Windings	NEG Coating
Dipole	Grooves with TiN Coating	Antechambers for power loads and photoelectron control	R&D into the use of clearing electrodes.
Quadrupole*	TiN Coating		R&D into the use of clearing electrodes or grooves with TiN coating
Wiggler	Clearing Electrodes	Antechambers for power loads and photoelectron control	Grooves with TiN Coating

# TTF/FLASH 9mA Experiment


Full beam-loading long pulse operation → “S2”



		XFEL	ILC	FLASH design	9mA studies
Bunch charge	nC	1	3.2	1	3
# bunches		3250	2625	7200*	2400
Pulse length	$\mu$ s	650	970	800	800
Current	mA	5	9	9	9


- Stable 800 bunches, 3 nC at 1MHz (800  $\mu$ s pulse) for over 15 hours (uninterrupted)
- Several hours ~1600 bunches, ~2.5 nC at 3MHz (530  $\mu$ s pulse)
- >2200 bunches @ 3nC (3MHz) for short periods

## Energy stability over 3hrs with 4.5mA



- 15 consecutive studies shifts (120hrs), and with no downtime
- Time to restore 400us bunch-trains after beam-off studies: ~10mins
- Energy stability with beam loading over periods of hours: ~0.02%
- Individual cavity “tilts” equally stable

# STF Systems Tests at KEK



View of STF phase-2 tunnel





## Systems Tests

## Fermilab NML: RF Unit Test Facility





# Establishing Baseline for the TDR



## *SB2009 Proposal Document*


Release 1.1

December 2009

ILC Global Design Effort

Prepared by the Technical Design Phase Project Managers and  
the Accelerator Design and Integration Team Leaders

# Technical Design Phase



## Issue Identification

- Planning
- Identify further studies
- Canvas input from stakeholders
- ...

## Baseline Assessment Workshops

- Face to face meetings
- Open to all stakeholders
- Plenary


## Formal Director Approval

- Change evaluation panel
- Chaired by Director


keywords: open, transparent

# Proposed Design changes for TDR

## RDR



## SB2009



- Single Tunnel for main linac
- Move positron source to end of linac \*\*\*
- Reduce number of bunches factor of two (lower power) \*\*
- Reduce size of damping rings (3.2km)
- Integrate central region

# Impact of Top Level Changes

- RDR estimate = starting point    6,618     $\Delta$
- Caverns, DR & cool Value Eng.    -86    -1.3%
- 1 stage B.C. (not yet considered)    -33    -0.5%
- Alternative RF (1 tunnel for ML, ½ bunches)
 

Klystron Cluster/DRFS	-400/-419	-6.2%
DR (6.4 => 3.2 km, ½ bunches)	-191	-2.9%
Central Injector Complex	-104	<u>-1.6%</u>
Sub-total of SB2009 changes estimated		-10.7%
- Did not consider range of cavity gradients nor details of alternating e<sup>+</sup> production at 150 GeV





# Evolution from SB2009 to TDR

## *Baseline Technical Reviews*

	Technical Area	Place and Dates
SB2009		Proposed Dec. 2009
BAW-1	1. Acc. Gradient, 2. Single tunnel,	KEK, Sept. 7-10, 2010
BAW-2	3. Reduced RF Power, 4. e+ source location	SLAC, Jan. 17-21, 2011
BTR-1	DR	INFN, July, 7-8, 2011
BTR-2	RTML, Sources, BDS/MDI	DESY, Oct. 24-28, 2011
BTR-3	ML & SCRF	KEK, Jan. 19-20, 2012
BTR-4	CFS	CERN, March 22-23, 2012



# Detailed Technical-change Decisions Summary

- **ML:** lattice design w/ the cavity-string of {9+4Q4+9} = **26** (in **KCS**) or  $1.5 \times 26 = \mathbf{39}$  in **RDR-like RF**,
- **HLRF:** KCS w/ flat-land geology, and RDR-like w/ mountain geology
- **Cryomodule:** RDR-like (9+4Q4+9) w/ SCQ at center, and w/ simplification of 5 K shield
- **Cryogenics:** 2 x 5 plants, w/ limited tilting, and w/ variation ( $< 20\%$ ) of spacing b/w plants,
- **Cavity Integration:** Cavity; Tesla + Blade tuner, magnetic shield inside,
- **Cavity gradient:**  $35 \pm 20\%$  MV/m w/ production yield of 90 %, w. updated recipes and yield definition, resulting operational gradient 31.5 MV/m  $\pm 20\%$  (with KCS or RDR-like RF and  $> 12\%$  RF power overhead)
- **Cryomodule col tests:** in reasonable rate ( $1/3 \sim 1/4$ ) in cost-balance, and w/ the following overhead,
- **ML-CFS:** tunnel-extension to keep **energy overhead** up to  $\sim 1.4\%$  ( $\sim 150$  m)
  - Corresponding to 2 x SB2009-RDR-RF units, 2 x 39 cavities per side , (+ 150 m tunnel / linac),
  - If tunnel tilting required, additional length of  $\sim 100$  m /  $0.5\%$  required, and the energy overhead not available,
  - the ML length to be fixed under constraint of balance of timing issues b/w electron and positron,
  - This to be well discussed with detector/physic community and

# Global Plan for ILC Gradient R&D

Year	07	2008	2009	2010	2011	2012
Phase	TDP-1			TDP-2		
Cavity Gradient in v. test to reach 35 MV/m	→ Yield 50%			→ Yield 90%		
Cavity-string to reach 31.5 MV/m, with one-cryomodule		Global effort for string assembly and test (DESY, FNAL, INFN, KEK)				
System Test with beam acceleration			FLASH (DESY) , NML (FNAL) STF2 (KEK, test start in 2013)			
Preparation for Industrialization				Production Technology R&D		

**New baseline gradient:**

Vertical acceptance: 35 MV/m average, allowing  $\pm 20\%$  spread (28-42 MV/m)


Operational: 31.5 MV/m average, allowing  $\pm 20\%$  spread (25-38 MV/m)

# Starting Point is the RDR Costs

- **6.6 Billion ILC Units** (2007 US \$) + **24 Million hours** of Institutional Labor (which includes laboratories and universities, but not vendors or contractors)
- TDR will quote estimate in 2012 US \$, need consider:
- Difference in Exchange Rates
 

In 2006-07:	1 \$ = 117 ¥	1 € = \$ 1.20
1/1/2011:	1 \$ = 81.5 ¥	1 € = \$ 1.334
now 5/10/2011:	1\$ = <b>80.6</b> ¥	1 € = \$ <b>1.43</b>
- 4 yr – escalation from 1/1/2007 => 1/1/2011 [Index Links](#)
  - US construction, technical goods -2.1%, 8.6%
  - Germany construct., indust. products **10.5%**, 5.7%
  - Japan construction, industrial products 3.4%, 1.1%


# ILC RDR Value Costing





# OECD PPP (Yen/USD)-annual average by year

***PPP = Purchasing Power Parity***



EX-exchange rate  
 GDP: PPP based on  
 all goods/services in  
 GDP of each region  
 M&E: PPP based on  
 machinery and  
 equipment  
 Const: PPP based  
 on civil construction


Full PPP  
 determinations  
 were done for  
 2005 and 2008;  
 other year points  
 based on GDP  
 inflation rates

# TDR Technical Volumes

2007

2011

2013\*




Reference Design  
Report



ILC Technical  
Progress Report  
(*"interim report"*)

AD&I



TDR Part I:  
R&D

~250 pages  
Deliverable 2




TDR Part II:  
Baseline  
Reference  
Report


~300 pages  
Deliverables  
1,3 and 4

Technical Design  
Report

\* end of 2012 – formal  
publication early 2013



# Project Implementation Planning




# Two Candidate Sites in Asia/Japan






# New Tunnel Shape

RDR two tunnel design (2007)



TDR mountain sites



# Underground Power Station






# Geological Samples



# Post TDR


- Extending the energy of the ILC
- Continued R&D – especially SCRF
- Systems Tests
- Organization? (ILCSC)

# ILC possible timeline





# ILC possible timeline





## • ICFA LC Parameters subcommittee (2003 and 2006)

The strong likelihood that there will be new physics in the 500 – 1000 GeV range means that the upgradeability of the LC to about 1 TeV is the highest priority step beyond the baseline.


- The energy of the machine should be upgradeable to approximately 1 TeV.
- The luminosity and reliability of the machine should allow the collection of order of  $1 \text{ ab}^{-1}$  (equivalent at 1 TeV) in about 3 to 4 years.
- The machine should have the capability for running at any energy value for continuum measurements and for threshold scans up to the maximum energy with the design luminosity ( $\sqrt{s}$  scaling assumed).
- Beam energy stability and accuracy should be as stated for the baseline machine.

# Post-TDR ILC Interim Goals & Organization

- What should follow GDE (mandate and organization) for an interim 3-5 year period? (ILCSC – Bagger)
- GDE position paper submitted to ILCSC Aug 2011. The paper addresses:
  - **Technical Goals proposed for 2012+ program?**
    - Value engineering; Continued system demonstrations; Increasing energy reach; +
  - **Organizational Issues for 2012+ post GDE?**
    - What are primary GDE assets that should be preserved?
    - What are the primary GDE weaknesses that should be improved?
- FALC common fund budget for GDE is to complete mandate in mid-2013.



# ILC Timeline – Post-GDE Transition



# GDE Conclusions

- The major R&D milestones for TDR are in-hand
- The TDR will be a self-contained comprehensive R&D report; with a design based on new baseline; a new value costing; and a section on project implementation planning
- Submit: Dec 2012; Reviews of technical design & costs; rewrite as needed; submit to ICFA at LP2013 in June 2013 **(GDE mandate complete)**
- Envision post-TDR ILC program: 1) extend energy reach; 2) systems tests; 3) evolve design based on technology development and LHC results (eg. Higg's Factory?)