

SiD assembly

Infrastructures & Timeline for Hybrid Access

Marco Oriunno (SLAC), May. 14, 2014

ALCW 2014, Fermilab

SID key Features

Physics requirements :

Strong central field of 5 Tesla + Full Silicon Tracker + High Granularity Calorimetry

-> Compact and Light Detector

Push Pull requirements


Self-shielded -> Monolithic Iron Barrel with, ~2.6 meter Iron thick
Short L^* (3.5 m) -> FFS Captured in the door




- SID Outer Diameter 3 meter < than ILD
- SID full length is half than CMS

The Magnet drives the assembly procedure

The Solenoid and the sectors of the Iron Magnet are the heaviest and largest parts. They have an envelope diameter of 7 meters and 3 meters respectively. Both are under 200 Tons. They dominate the construction logistic and the infrastructures requirements.




Lean assembly – Some Examples



CMS Detector



Airbus



Shipbuilding

Construction and Assembly Strategy:


1. Construction and Testing of large sub-assemblies in remote sites (Institutes/Factories).
2. Checking after transport and pre-commissioning on Surface.
3. Complete the construction underground.
 - The iron of the magnet has a modular design with parts below 200 Tons, constructed at the factory and shipped to the site. The unit will be completed in situ with detectors (RPCs) and tested before they are moved in the Detector Hall
 - Because of the compact design of SID, the full weight of the Solenoid is well under 200 Tons. The two coils will be made at the factory, where they will be installed in the Cryostat and shipped to the site before a low current check test, which will be eventually repeated before to move it in the Detector Hall.
 - All the detectors within the Solenoid diameter, Tracker, EMCAL and HCAL, will need appropriate infrastructures, therefore will be built and tested in remote Labs/Campus before being shipped to the site for the final installation.

Assembly with the Hybrid Design

Option #1: Vertical shafts

Option #2: Horizontal Tunnel

Option #3: Both access



Option #1: Vertical shafts

The barrel and the doors are fully assembled on Surface and lowered through the main shaft, with the solenoid inside the barrel

Calorimeters and Tracker through the Horizontal Tunnel with OD8m

Infrastructure required by SID alone :

20 x 20 m² Platform

one 200 T capacity crane on surface

one 4,000 T Gantry on the main shaft (to be shared with ILD)

one 50 T crane underground


Heavy Load Truck with a capacity of 50 T on < 10% slope

- Cryogenics and Power Supplies required on surface if the Solenoid is commissioned to the full current.
- Two systems very likely required, one each detector.
- Not trivial if the Helium compressors are located underground (CMS has compressor and Helium storage on surface)

Option #1: Vertical shafts



200 t+20t Crane

4'000 t Gantry





200 t+20t Crane

4'000 t Gantry



Option #1: Vertical Shaft, HCAL Installation

Through the HT or a second shaft is required



Option #1: Vertical shaft, comments

1. Large infrastructures on Surface
2. Handling of components with large mass and dimensions
3. A single shaft shared by both detectors, requiring a not trivial logistic with high infrastructures density.
4. HT still required for Inner Detector (HAC, ECAL, Tracker)
5. Require Cryogenics on Surface for commissioning.
Inconsistent with the idea of compressors underground.

Strategic advantage to full commission the Solenoid on surface and decouple the constructions of the Experimental Cavern and the Detector Assembly. But some of the benefits are lost because of a the point #3 and #4

Option #2: Horizontal Tunnel with OD8m

Segments of the barrel and the doors with detectors are assembled on Surface and transferred through the horizontal tunnel.

Solenoid assembled at the factory, burned in on surface and transferred through the horizontal tunnel. Full current commissioning only happen underground.

Calorimeters and Tracker through the Horizontal Tunnel with OD8m

Infrastructure required :

- one 200 T capacity crane on surface for SID

- One 50 Tons (my guess) capacity crane on surface for ILD


- one 2,000 T Gantry on the main shaft (only for ILD)



- one 200 T crane underground for SID and ILD

- Heavy Load Truck with a capacity of 200 T on $< 10\%$ slope


- * No Cryogenics required on Surface for SID

IR hall Specifications






Solenoid
190 ton
Large Part




Hcal barrel
450 ton
Heavy Part




Iron barrel
Octant 410 ton

Door Assembly on the platform




- 11 trips from Surface /Door
- 1 heavy lift / day

Access Tunnel, Coil



Solenoid Installation




Option #2: comments

1. Medium-large infrastructures
2. Handling of components with large mass and dimensions but gantry limited to 2,000 Tons
3. Heavy handling schedule decoupled for the detectors
4. Larger crane undergrounds
5. Do not Require Cryogenics on Surface (at least for SID)

Handling of Large Weight

CMS Lowering Start-to-End = 12 months for 11 large components < 2,000 Tons

i.e. ~ 1 lowering/month




SID Option 1a = 3 components (2 x 2,500 T and 1 x 4,000 T)

SID Option 1b = 5 components (2 x 2,500 T and 3 x 1,300 T)

SID Option 2 = 40 components < 200 T

Schedules, Gantt Chart



5.5 Years


t0 = 2025

Jan.2027 (t0+2yr)


Sep.2026 (to+1.7yr)

Aug.2026 (to+1.5yr)

Schedule, summary







LHC = Vertical Shafts



LHC Schedule drivers



1. LHC was built inside the preexisting LEP tunnel.
2. The main schedule drivers were the removal of the LEP parts and the installation of the new magnets.
3. The CMS schedule challenges were because the cavern was built almost entirely, certainly true for the two new large shafts, versus an almost ready-to-go detector hall for ATLAS.
4. The ILC complex will be entirely built by scratch.

LHC IR layouts




ILC Schedule

- Access Tunnel ex.
- Cavern ex.
- Hall ex.
- Beam Tunnel excavation
- Concrete Lining
- Invert & Drainage
- Shield Wall
- BDS Tunnel excavation
- BDS Service Tunnel excavation
- Survey & supports set-out
- Electrical general services
- Piping & ventilation
- Cabling
- Supports
- Machine installation




	RTML (1.35k m)	e- Main Linac (5.1km)	e-BDS (3.41km)	e+BDS (2.25km)	e+ Main Linac (5.1km)	RTML (1.35k m)
--	----------------	-----------------------	----------------	----------------	-----------------------	----------------



Shafts versus Tunnel



1. Vertical shafts are an obvious solution for underground accelerator complex in flatlands (CERN)
2. Are less obvious in mountainous sites if the choice of short and flat tunnels is available





Gran Sasso Lab = Horizontal Tunnel

THE A, B AND C OF GRAN SASSO


Experiments at the Gran Sasso National Laboratory are housed in and around three huge halls carved deep inside the mountain, where they are shielded from cosmic rays by 1,400 metres of rock.



Assembly Yard - CMS




SPS beam extraction - North area (CERN)



Kitakami Access Yard = one 50T crane + one 200T gantry


60,000 m²



Detector Units on cart + Pushback track



Transferring parts underground



Conclusion

Large detector elements < 200Tons will be built remotely in Labs/Factories and shipped to the site.


SID has developed assembly procedures compatible with Vertical Shafts, Horizontal Tunnels or a combinations.

In the first case the schedule is only marginally shorter (few months) but with a non trivial heavy handling logistic on surface with a single shared main shaft.


SID prefers the underground assembly through the horizontal tunnel of sufficient diameter OD8m and moderate slope.

If horizontal tunnels become not possible, a second large shaft, one each detector, would be needed, which would also decrease the schedule risk.


EXTRA SLIDES




Assembly Yard - CMS




Study (CLIC geometry)



Mobilised Strength
(overstressed when < 1)





Baseline




Baseline + 10m

ARUP



Detector Hall Delivery before Detector Assembly



1. Two Cranes < 215 tons,
2. Platforms
3. Minimum set of infrastructures (Power, Compr. Air, etc.)
4. Pacmen can wait until detectors are ready