




Meeting Summary

Thanks to all the presenters who made this an excellent meeting

Pre Construction Schedule

Long term & Medium term



Ideal design process (simplified)

LCC-Phase resource summary


Row Labels	BDS		Damping Rings		Electron Source		Main Linacs		Positron Source		RTML		Total min	Total max
	min	max	min	max	min	max	min	max	min	max	min	max		
Accelerator physics	0	0	3	9					3	9			6	18
Beam dynamics	9	18	4	6			3	6	6	12	3	6	25	48
Cryomodule							1	3					1	3
Integration	1	3			2	2	1	3	4	8			8	16
Lattice designer	2	6	1	2	1	3	3	6	4	9	1	3	12	29
Magnet/PS	1	3	1	3	1	3	1	3	3	7	1	3	8	22
Management									0	0			0	0
SRF			1	1			1	3					2	4
Vacuum	1	3	1	3	1	1	1	3	2	4	1	3	7	17
Warm RF					1	3			4	8			5	11
Grand Total	14	33	11	24	6	12	11	27	26	57	6	15	74	168

estimated ~10 person years (± 4)

AD&I mission: Commit/provide/update CFS requirements for site-dependent design
 Make sure it is all sufficiently documented



500GeV, 18 MW beam on Cu 20 X₀ target



valery.katalev@desy.de

Workshop on high power RF 06.05.2010



Distance from the beam line [cm]

CFS-ADI Joint Meeting, April 8-10, 2014 at University of Tokyo




Detector Requirements both SiD and ILD minimum needs – Karsten Buesser

Rôle of the ILC Laboratory

- What are realistic models for the construction of the detectors?
 - all elements are shipped just-in-time and ready for installation directly to the IP?
 - some pre-assembly work needed at ILC lab?
 - sub-assemblies, testing, repairs
- What services are expected at the ILC lab?
 - office space?
 - detector R&D infrastructure (clean rooms, test beds)?
 - manpower support?
 - only service personnel?
 - scientists?
 - resident in lab, employed by collaborations or by lab?
 - Experience from existing labs:
 - usually large support groups (assembly help, CFS, crane drivers, surveyors, safety, radiation, etc.)
 - usually have own research groups
- PDAD (H. Yamamoto) has just initiated this discussion with the




Baseline (Detectors / HT installation) Schedule






Scenario C: Hybrid



Scenario C:
Fill from Shafts


PM±12: 1 full cryoplants
PM±10: 1 full cryoplant
PM±8: 1 ML cryoplant at 62/60%



Installation of all cryoplants allows
running at 10Hz rep rate



Pump Down Time and Stability






Goals & Questions

- Can we back-end load the pre-project CFS activities to reduce funding needs pre-2016 without impacting the schedule ?
- Can we determine the ADI requirements for the next 2-to-3 years which at a minimum provides the necessary information for the CFS work? 12 months ?
- Can we agree on the optimal energy phasing implementation scheme
- Can we agree on the preferred IP concept
- Are the tunnel X-section & penetrations OK
- How do the lab/campus facilities interact with the project – equipment testing, engineering support, equipment staging and storage, offices, power & water infrastructure, etc...
- Any significant site-specific impact to the TDR design

- Cost vulnerability – can we identify any potential significant cost risk hidden in the post-TDR environment ?



Pre Construction Schedule Long term & Medium term




Pre Construction Design Work

Civil Engineering Design

WORK SCOPE TABLE by every phase

	Basic Planning	Basic Design	Detailed Design
Facility Arrangement	R	OR	NR
	Determination of - IR point, Access system - BL Route & Elevation	Revision of - IR point, Access system - Site & Access portal	- Minor modifications of the basic design
Shape & Dimension	R	OR	NR
	Determination of - Cross Section Shape - Basic Dimension	Revision of - Cross section Shape - Whole Dimension	- Minor modifications of the basic design
Structure & Materials	-	OR	NR
		Structural planning - Load condition, Materials - Seismic Design plan	- Structural Design - Construction planning - Detailed Design
Schedule & Cost	R	NR	NR
	- Assumption Schedule - Outline Cost Estimation	Trial Estimation - Direct Cost, Unit cost	Cost Estimation - Final Cost for Bidding


Legend: R=Required OR=Optional Required NR=Not Required



Scenario A:

Fill from upstream


- Optimal for beam dynamics
- Helium transfer line needed
- No spare cryo capacity at PM12



Scenario B:

Fill from downstream

- Worst for beam dynamics
- Helium transfer line needed
- No spare cryo capacity at PM8




Scenario C:

Fill from Shafts

- OK for beam dynamics
- No helium transfer line
- Spare cryo capacities



Hybrid-A (Detectors / VS installation) Schedule






Are the tunnel X-section & penetrations OK ?

*Transportation of Cryo-PDS Module
-Corridor Dimension-*



Conceptual Design of Cryogenic System 2





Goals & Questions

- How do the lab/campus facilities interact with the project – equipment testing, engineering support, equipment staging and storage, offices, power & water infrastructure, etc...
- Other than some generic arm waving estimates we have little meaningful information here.
- We need to decide on the perceived role of the ILC laboratory and start with some form of functional analysis.
- Principally, but not completely, a domestic issues



Goals & Questions

- Any significant site-specific impact to the TDR design
- Nothing perceived to date. We need to set the IP location
- Cost vulnerability – can we identify any potential significant cost risk hidden in the post-TDR environment ?
- No.
- The Interaction Region is still more fluid than we would like, but the potentially largest issue appears to me to be the ILC laboratory