

# Infrastructure Updates

## For LCLS-II Cryomodule Construction

Ed Daly 07-OCT-2014



# **Acknowledgements**

- Special Thanks T. Peterson, T. Arkan, J. Leibfritz, R. Stanek, A. McEwen
- JLab, FNAL and SLAC colleagues
- XFEL Project Teams at DESY & CEA/Saclay

## Outline

- Collaboration
- Production Strategy
- CM Production Preparations
  - FNAL & JLab
- Summary





Fermilab is leading the cryomodule design effort

- Extensive experience with TESLA-style CM design and assembly
- Basis: 3-D model & drawings of similar ILC CMs (e.g. Type III+) Jefferson Lab and Cornell are partners in R&D, design reviews, costing, and production
  - Cornell and JLab both have valuable CW CM design experience
  - Jefferson Lab sharing half the 1.3 GHz production
    - Recent 12 GeV Upgrade production experience
- Argonne Lab is also participating in cryostat design

### **Strategy – One Design, Two Production Lines**

- Designs for Prototype and Production CMs (aim to satisfy PR and CM FRS)
- <u>Identical Prototypes</u> utilize as much existing hardware as possible to reduce schedule risk and reduce overall cost while achieving the same performance as the production CMs
- Identical Production Designs utilize as much of the DESY/XFEL design as practically possible to reduce schedule risk and reduce overall cost
  - FNAL produces 16 CMs; JLab produces 17 CMs
- Identical Parts Received at Partner Labs
  - Well-developed drawing packages, clear requirements and specifications
  - Concurrent reviews within LCLS-II project
  - Procurement activities lead technical contacts at Jlab/FNAL/SLAC work together during all phases

#### Identical Tooling Interfaces

- Interfaces between CM hardware and tooling are identical
  - Avoid adding custom features to CM
- Adapt non-CM hardware interfaces to Lab-specific tooling
- Equivalent Processes yielding Equivalent Performance
  - Recognize that some tools are different at each lab (e.g. HPR, vertical testing systems, vacuum leak checking equipment, etc.)
  - Monitor key process variables in consistent fashion (e.g. samples to verify etch rates)

## Leverage XFEL's Existing CM Experience



XFEL Production - Four cavities per test stand



CM ready for testing (can test 3 CMs at once) LCWS14-SRF-WG, October 7th, 2014



Tunnel construction is underway

Production of CMs is currently ramping up!

Start operations in April 2017, see http://www.xfel.eu/project/construction\_milestones/

## **Opportunity to Learn from CEA Colleagues**

#### **PHASE 3 : PROTOTYPING**







- Check :
- ✓ Infrastructures
- ✓ Tools













CEA team trained

Production of CMs is currently ramping up!

C. Madec | SRF13-THIOA02 | 26/09/2013 | PAGE 13

LCWS14-SRF-WG, October 7th, 2014

## Leverage FNAL's ILC-style CM Production Development



Cavity String Assembly



Cold Mass Assembly LCWS14-SRF-WG, October 7th, 2014



Insertion of Cold Mass into Cryostat Assembly



Cryomodule Ready for Transport On-site Courtesy of T. Arkan, FNAL

#### A. McEwen

## **LCLS-II** Cavity/Cryomodule Process



# FNAL Capabilities and Infrastructure: Cavity String, Cold Mass, Cryomodule Assembly



Cavity String Assembly Clean Room LCWS14-SRF-WG, October 7th, 2014



Cavity String Assembly

**Cold Mass Assembly** 

Courtesy of R. Stanek & T. Arkan, FNAL



Cryomodule Transport



Final Assembly



# FNAL Capabilities and Infrastructure: Cavity Testing, Tuning



ILC/XFEL Cavity Tuning Machine



Vertical Test Stand





Vertical Test Stands 1, 2 and 3

9-cell TESLAstyle cavity





LCWS14-SRF-WG, October 7th, 2014

#### T. Arkan

#### Capabilities and Infrastructure: FNAL 1.3 GHz CM Ass'y



LCWS14-SRF-WG, October 7th, 2014

#### T. Arkan

## **CAF-ICB** during LCLS-II Production



## FNAL – Minor Infrastructure Upgrades Ensuring CM Throughput

- Cleanroom LN2 boiled-off inert gas volume and flow capacity is increased
- Setup new cold end coupler assembly station in MP9 cleanroom (WS0)
- Add a second rail system in MP9 (WS2)
- Duplicate some tooling:
  - Procure one more full set of cleanroom cavity support posts to be used (WS2)
  - Procure one more red spreader bar fixture to be used to transport GRHP assemblies from storage to production floor
- Modify some tooling for LCLS-II cryomodule design
- Additional vacuum and leak check equipment: Vacuum pumps, leak detectors

T. Arkan

#### **FNAL – CMTS1 Layout**





#### **FNAL CMTS1 – Construction on Track**

 3-D model of cave, 1.3 CM, RF WG and cryo distribution is well developed



- 1st two layers (walls, labyrinths and penetrations) are complete
- Next steps paint blocks and epoxy coat floor, followed by elec. & lighting



LCWS14-SRF-WG, October 7th, 2014

#### **CMTS1 Updates**

Multi-use CM Test Stand (LCLS II and eventually PIP II)

Cryoplant (new) is fully commissioned

• 500 W at 2K

Design is in progress

- FRS is approved (LCLSII-4.5-FR-0246-R0)
- Builds off the NML and DESY experiences
- Floor layout established
- Cryogenic distribution TL will be out for bid in early September
- LLRF will be based on NML and HTS (CW) systems

Construction has already begun

- Building cave walls
- Ordering parts (chillers, racks, controls...)
- RF power sources will be supplied by SLAC
- Feed Cap and End Cap supplied by BARC (India) design is complete
  - Production Readiness Review in September 2014

Funding is in place (75% FNAL, 25% LCLS II)

• OHEP is very supportive of this work

#### Plan to have CMTS1 fully commissioned in October 2015

## **SRF Facilities at JLab**



## **CM Production Preparations at JLab**

Adapt existing infrastructure and facilities to accommodate LCLS-II components, sub-assemblies, final assembly and testing

Define processes required for component handling, assembly and testing

Develop test plans – key activities are cavity qualification from vendors and cryomodule acceptance testing

Employ SRF QA Tools used for 12 GeV 100 MV CW cryomodules (aka C100) production and SNS production

## **JLab CM Assembly Area Work Flow**



#### **JLab Proposed Layout for LCLS-II CM Production**



## **JLab Infrastructure, Tooling & Facilities**

Vertical Testing of Bare/Dressed Cavities

- Capacity 4 cavities per week
- Planned rate 2 cavities per week
- Cavity String, Cold Mass and CM Assembly Tools
  - Capacity 2 CM per month
  - Planned rate 1 CM per month

Horizontal Testing Bench – supports Qo R&D and production efforts

- Capacity 1 test per month
- Planned rate ~ 1 cavity per CM during production

Cryomodule Testing Facility (CMTF)

Capacity & planned rate – 1 CM per ~ 6 weeks

## JLab Vertical Test Area / Horizontal Test Bench

#### VTA

- Up to four test stands available for production acceptance testing capable of testing one cavity at a time
- Utilize same cavity hardware (test flanges, feedthroughs, etc.) provided by project to cavity suppliers
- Small modifications required to existing supports
- Ensure low magnetic field environment ("magnetic hygiene")
  HTB
  - Plan to conduct five tests during production effort to provide feedback on cavity assembly process or for production development activities
  - Modifications to top hat for XFEL-style FPC and small modifications to existing supports

## **JLab Facilities Improvements: Assembly Tools**

Functional requirements for tooling are well-defined

JLab tooling FRS (LCLSII-4.6-FR-0282) is in review/approval process

#### Main Cavity Tools

- Clean room tooling\* small fixtures for coupler installation, flange alignment, VTA testing hardware
- Cavity Handling Cages\*
- Cavity Processing Tool Improvements (e.g. HPR, Heat Treatment Furnace, Horizontal EP)
- Two sets of carriages for cavity string
- Cavity Handling and Storage Equipment

#### Main Cold Mass and Cryomodule Assembly Tools

- Cold Mass Spreader Bar\* Supports / Positions Cold Mass for cavity string attachment
- Cold Mass Installation into Vacuum Tank
- Vacuum Tank Supports
- Spreader Bar\* Lifts Cryomodule
- Shipping Frame & End Caps\*

#### **Utilizing Existing DESY/FNAL Designs As-Is**



### **JLab Cavity Handling and Storage Tooling**





LCWS14-SRF-WG, October 7th, 2014

## JLab Cavity String Assembly in Clean Room

- "Lollipop" supports for each cavity
- TBD for SC magnet and bpm
- Use mobile rail system rather than rail-in-floor used at DESY, CEA/Saclay and FNAL
- Transfer to CM assembly rails for cold mass assembly





#### **LCLS-II** Cavity String on JLab-style Rails



#### JLab Cold Mass / VV Assembly

- "Lollipop" supports for each cavity
- TBD for SC magnet and BPM
- Two-rail system to transfer cavity string onto GHRP
- Considering use of two-rail system to transfer cold mass into vacuum vessel
- Crane access in high-bay for shipping



#### LCLS-II Cold Mass with FNAL Tooling above JLab-style Rails (Phase II Assembly)



## **JLab Facilities Improvements : Testing in CMTF**

Draft FRS for CMTF in Progress (LCLSII-4.6-FR-0285); Similar to FNAL CMTS1 FRS

Ability to run 8 cavities simultaneously

End Cans (2 sets to support CM production rate)

- Engineering Specification JL0012682S in Review/Approval Process
- · Connects CM to CTF valve box via u-tubes
- · Interfaces for valves, LL and diodes to monitor and control helium flow/inventory
- · Provides reliefs for primary circuit, shield circuit and insulating vacuum space

#### HPRF

- Receive 1.3 GHz 3.8 kW Solid-State Amplifiers (SSAs)
- Procure Circulators
- Modify Waveguide and Interlocks
- Run line power to SSA/Circulators
- Provide controls in CMTF Control Room

#### LLRF

- RF Instrumentation (arc detectors, IR sensors, etc.)
- Provide digital controls in CMTF Control Room
- Software development

Cryogenic Test Facility (CTF)

- Improve return side piping to reduce overall pressure drop from CMTF
- Ensure recovery system (pumping, compression) provides base pressure of 0.031 atm (23 torr) in the CM helium bath
- Improve/replace aging instrumentation such as arc cells, flow meters and temperature sensors

## JLab CMTF

- HPRF system suitable for individual cavity testing or 8 cavities in short duration steady state
- TBD system for testing SC magnet need PS & leads info
- Magnetic shielding encloses testing volume reducing external fields to less than 50 mG
- Cryogenic capacity for testing up to 8 cavities in CW mode
- End Caps specific for LCLS-II CM testing
  - Interface to CM piping and existing junction box using u-tubes





## JLab CMTF -Evaluating Layout for HPRF and WG Routing



**SSA** Location



WG routed thru mezzanine

Approach is to site HPRF on third floor, route into cave through mezzanine and connect to CM on ground floor





Electrical and Water



#### **JLab CMTF Conceptual Layout**



End view of CM with bayonets connecting JB, HX and BB

#### **CMTF Process & Instrument Diagram in Progress**



#### JLab CMTF End Can – Preliminary Design



LCWS14-SRF-WG, October 7th, 2014



**BAYONET BOX 3D Model** 



END CAP 3D Model

## JLab HTB modified for LCLS-II Testing

- Horizontal testing capability for one dressed 9-cell cavity with tuner with inner magnetic shield
- RF power via coax cable or FPC
- Cryogenic supply evaluating CEBAF and LCLS-II End Caps
- Magnetic Environment
  - Magnetically shielded test cave < 50 mG</li>
  - Outer mag shield just inside vacuum tank

Modifications

- Tophat area to accept coax or FPC and instrumentation
- Include LL standpipe for LL control
- Design flex lines to connect internal piping to end caps



## **Six Month Look Ahead**

- Cryomodule Design Continue collaboration with SLAC, FNAL and XFEL colleagues on cryomodule production planning
- R&D Support ramp-up of cavity testing for high Qo and the prototype cryomodule activities
- Infrastructure Design
  - Complete designs for JLab-specific assembly tooling and fixtures
  - Complete designs for End Cans (FNAL & JLab)
  - Complete designs for upgrading CMTF controls, instrumentation and RF hardware (FNAL & JLab)
- Procurements
  - Start procurements for cavity and cryomodule assembly tooling and fixtures (FNAL & JLab)
  - Start end can procurements (JLab)
  - Start procurement of CMTF LLRF and HPRF components (FNAL & JLab)

## Summary

- Strong collaboration with XFEL on Infrastructure Development
- Goal for production of CMs at JLab/FNAL is "identical design, identical parts, equivalent processes to yield equivalent performance"
  - Infrastructure development supports this goal
- Overall Plan for Cryomodule Design & Production
  - R&D / Design Modifications Complete
  - Infrastructure / Tooling
  - Prototype CMs (2 units)
  - Start of Production 1.3 GHz CMs (33 units)
    - Rates of 1 CM per 6 8 weeks in current plans
  - Start of Installation at SLAC

FY14/15

FY14/15

FY15/16

**FY16** 

**FY17**