

Americas Region: T4CM
Status and Plans

H. Carter
TD SRF Dev. Dept.
July 14 , 2006

Americas Region: T4CM Status and Plans

- **T4CM Design Effort (discussed yesterday)**
- **SRF Infrastructure Development**
 - Coupler Processing
 - VTS
 - HTS
 - CAF
- **Cryomodule Assembly Plans**
- **RF Unit for ILCTA (NML)**

SLAC: Main Coupler Conditioning and Testing


- **Infrastructure Requirements**

- Klystron for power (modulator, interlock systems)
- Vacuum system
- Class 10 cleanroom coupler assembly area
- Baking system (150 C; 3 days)
- X-ray shielding & control (less severe than VTS)
- Data acquisition

- **100-120 hours per coupler pair conditioned**

- **Space for pre-testing, assembly, test stands, and storage of the conditioned couplers**

- **Approximate footprint 30 ft x 30 ft**



TTF 3 Power Coupler

Vertical Single Cavity Testing (Beta=0.81 to 1.0)

- JLab, Cornell, FNAL (Spring '07)
- a.k.a. bare cavity testing
- Cavities are cold tested at low power for field emission, field flatness, and proper frequency prior to having their helium vessels welded on
- Initially, all vertical testing will be done at Cornell and possibly JLab
- **Infrastructure:**
 - CW mode 0.3~1 kW power source
 - Cryogenics plant and vacuum pumps to achieve 1.8K
 - Vertical underground pits and dewars
 - Low power level RF & Data acquisition system
 - Different dewars for each frequency
- **Assume: 3 days to test a cavity**
- **Multiple cavities can be tested in a single dewar**
- **Concrete shielding above ground for radiation safety**
- **Approximate footprint: 15 ft x 30 ft for each pit area + control rooms + pre-testing assembly area (using portable clean room)**
- **Total area 80 ft x 45 ft (for three test stations)**

Horizontal Single Cavity Testing (Beta=0.81 to 1.0)

- **FNAL MDB (Operational in Fall '06)**
- **Single cavities are tested and conditioned at full power prior to installation in a cryomodule**
- **Assume: ~ 1 week to test a cavity**
- **Infrastructure:**
 - A cryostat to accommodate a single cavity with helium vessel and other components installed (CHECHIA)
 - A test cave to shield x-ray emission
 - RF power: 1.3 GHz for PD & ILC
 - Approximate footprint : 30 ft x 30 ft



SCRF Infrastructure Development

Cryomodule Assembly Facility


- Clean rooms for cavity string assembly just completed
- Workspace for major tooling and fixturing
 - Cavity String and Cold Mass Assembly
 - Final Cryomodule Assembly (ICB)
- 25 ton capacity crane coverage over entire area
- Sufficient storage area for component parts



Meson Area at Fermilab




FNAL Meson Area SM&TF Layout Concept



Cryomodule Assembly Infrastructure


- **MP9 Facility (CAF)**

- cavity string assembly facility for ILC and possibly HINS
- could also become a cavity processing facility (with EP and HPR) if necessary in order to maintain sufficient cavity inventory (more likely location is MAB for this work)



Cryomodule Assembly Infrastructure

- **Cryomodule final assembly: Proposed ICB Facility Layout**
 - two cold mass assembly areas for beta=1 and/or 0.81 cryomodules
 - one vacuum vessel assembly area for beta=1 and/or 0.81 cryomodules
 - production rate is two beta=1 (or 0.81) cryomodules/month
 - complete, sealed cavity string assemblies are delivered from MP9
 - sufficient area allocated for assembly of spoke cryomodules for HINS



Cryomodule Assembly Plans

- **CM1 is the first cryomodule to be assembled at Fermilab from a kit supplied by DESY**
 - Type III+ design using standard TESLA cavities and lever tuners
 - Kit expected in Fall '06
 - Assembly expected to take ~4 months
- **CM2**
 - Type III+ design using standard TESLA cavities and blade tuners
 - Components to be procured by FNAL and expected by Summer '07
 - Assembly expected to take ~2 months
- **CM3**
 - First Type IV design using cavities with equal length beam tubes (on each end) and blade tuners
 - T4CM design to be completed by ????
 - Components to be procured by FNAL and expected six months after design package is completed
 - Assembly expected to take ~2 months

RF Unit for ILCTA (NML)

