

# 14<sup>th</sup> Meeting of SRF Group in IDT/WG2

- ✓ Introduction to WBS (Work Breakdown Structure)
- ✓ Tuner review (by Yuriy)
- ✓ Others (if any)

Attendees: A. Yamamoto, S. Michizono, H. Hayano, K. Umemori, S. Posen, S. Belomestnykh, R. Rimmer, R. Geng, M. Liepe, N. C. Lasheras, E. Cenni, L. Monaco, A. Lankford, B. List, S. Stapnes, M. Ross, D. Delikaris, P. McIntosh, Y. Pischalnikov, C. Pagani, P. Burrows, Kirk

<https://agenda.linearcollider.org/event/9179/>

You can download 5<sup>th</sup> version of TPD

*Kirk*

# Introduction to WBS for PreLab phase (from the Benno's slides)

## IDT WBS Structure for Prelab-Phase



- WBS: “A deliverable-oriented hierarchical decomposition of the work to be executed by the project team” [PMBOK]
- Different project phases are projects of their own, with their own WBS:
  - WBS for Technical Design Phase TDP
  - WBS for Prelab phase
  - WBS for construction phase
- In each phase, prepare WBS for next phase
  - Define WBS for prelab phase now
  - Define construction project WBS in prelab phase
- Guiding principles of a WBS:
  - Deliverable-oriented
  - Compatible with work organisation

- What are the deliverables in the Prelab phase?
  - Final deliverables: construction-ready design, project plan, cost book
  - Intermediate deliverables: Component counts, power estimates, requirements, design criteria...
  - EDR is a human-readable summary of these design deliverables

# Introduction to WBS for PreLab phase (from the Benno's slides)

## IDT Deliverables of the Prelab-Phase -> And who does it



- **Accelerator design\***
  - Overall integrated design -> AD&I
  - Sources, DR, RTML, ML, BDS -> Acc. areas
  - Artefacts: Lattice, beam parameters, system description, input for CFS design criteria (requirements), component counts, design for specific components, availability data,
- **Technical components design\***
  - Magnets, vacuum, diagnostics, LLRF, controls, dumps, collimators, survey and alignment, installation... -> Technical system groups
  - Artefacts: Component designs, technical data, prototypes, subsystem design, component unit costs, production plans, requirements
- **SCRF design and prototypes\***
  - Cryomodules, cavities, couplers, tuners, SC quad, BPM, HLRF (klystrons, modulators, PDS), cryogenics -> SCRF groups
  - Artefacts: Component designs, technical data, prototypes, subsystem design, component unit costs, subsystem costs, production plans, requirements
- **Conventional facilities and site design\***
  - Civil engineering (caverns, tunnels, surface buildings) design
  - Technical infrastructure (el. Power, water, HVAC, network, transport, safety, ...) designs
  - Site design (Campus, transport, water, power lines, housing...)
  - Artefacts: Requirements / design criteria, construction plans, costs, schedule, schematics, env. impact assessment,
- **Project plan\***
  - Cost estimate, cost book, project implementation plan, project schedule, construction project WBS and organisation, logistics plan, legal framework... -> project office
- **Engineering plan**
  - System architecture, Requirements, Risks, CAD model, Technical Documentation, QA plan...
- **Outreach & PR material**
  - Web site, videos, lectures, exhibitions... -> Outreach team

5

\* = "based on TDR, consolidated and updated"

2021

Benno List

# Introduction to WBS for PreLab phase (from the Benno's slides)

## IDT Proposed 1st level elements of a Prelab WBS

---



### THE ACCELERATOR (PRODUCT)

- **Accelerator Design and Integration**
  - Design the accelerator, its accelerator subsystems and their subsystem specific components
  - Design accelerator components (except SCRF/HLRF), including instrumentation and controls (Technical systems)
- **SCRF (incl. HLRF) Technology**
  - Design all SCRF and HLRF components and the cryogenic system, for the ML and other accelerator subsystems, produce prototypes, qualify vendors and hub labs, establish/qualify production sites and companies
- **Conventional Facilities and Siting**
  - Design all conventional facilities and the site

### CROSS-SECTIONAL ACTIVITIES


- **Project Management and Legal Affairs**
  - Perform project management of the prelab phase (cost, schedule, ...)
  - Prepare Project Management of the Construction phase
- **Systems Engineering and Quality Management**
  - Support systems engineering processes of prelab phase (documentation, CAD, requirements, ...)
  - Prepare Systems Engineering processes for construction phase (all of the above, risk management, quality management, ...)
- **Safety and Environment**
  - Manage all safety, health, radiation and environmental protection issues
- **Outreach and Public Relations**

# Introduction to WBS for PreLab phase (from the Benno's slides)

## IDT SCRF Technology



- Central to project's success
- WP01 and WP02 are large (in terms of scope and resources), could be decomposed in smaller packages for better definition
- Add
  - Overall system design (complete RF units and cryo strings)
  - Design of interconnections
  - HLRF packages: Klystron, modulator, power distribution (waveguide) system
  - Cryogenics
  - Mass production as separate WP?
  - Includes modules for source 5GeV boosters!
- Keep "Main Linac and Bunch Compressors" as separate WP in AD&I: design of BC, abort lines, beam dynamics of ML



# Introduction to WBS for PreLab phase (from the Benno's slides)

## IDT SRF Technology work packages and work statements




- This is only a very rough proposal, should be formulated by SRF subgroup!
- Currently, WP01 and WP02 focus very much on R&D. Extend their mandate?

# ▲	Code	Title	Scoping statement	Deliverables
56	2	▼ SRF Technology	<b>Design and prototype the SRF and HLRF components and subsystems</b>	<b>Key performance figures; design of SRF and HLRF components and systems; input to cost estimation; CFS requirements; Prototype modules; EDR volume "SRF technology"</b>
57	2.1	SCRF and HLRF system design	Design complete RF units and cryo strings (for Main Linac, Bunch Compressors and 5GeV boosters in Sources)	Layout of RF units and cryo strings; CFS requirements; Chapter for EDR
58	2.2	▶ WP01: Cavity production	<b>Demonstrate cavity production readiness</b>	<b>Final cavity design; final surface treatment recipe; testing recipe; cost estimate; performance specification; 120 prototype cavities; Chapter for EDR</b>
63	2.3	▶ WP02: Cryomodule transfer	<b>Demonstrate cryomodule production readiness</b>	<b>Final cryomodule design; transportation plan; standards for cryomodule production and operation permit; plug compatibility interface specification; cost estimate; 6 prototype cryomodules; Chapter for EDR</b>
69	2.4	WP03: Crab cavity	Design crab cavity system	Final crab cavity design; cost estimate; Chapter for EDR
70	2.5	Interconnects	Design cryomodule interconnects	Cryomodule interconnect design; cost estimate; Chapter for EDR
71	2.6	Klystrons	Design klystrons	Final klystron design / specs; cost estimate
72	2.7	Modulators	Design modulators	Final modulator design / specs; cost estimate
73	2.8	Power Distribution System	Design RF power distribution system	Final power distribution system design / specs; cost estimate; 6 prototype LPDS system
74	2.9	Cryogenics	Design cryogenic system	Cryogenic system design; cost estimate
75	2.10	Mass production	Qualify vendors for mass production	Set of qualified vendors

# Tentative summary of WBS related to SRF

We need to consider the other materials than TPD for WBS



**Already done!**


Additional item:  
650 MHz SRF system for DR

**Additional item: ?**


We may not need any cost,  
but HR is necessary

# Length difference between TESLA and ILC cavities

**XFEL TESLA-Cavity**



**ILC-Cavity**



36mm

H. Hayano





# Table 3.8 in TDR Vol.3 Part II

## Results in STF-2

**Table 3.8**  
Main specifications of the frequency tuner.

Tuner	Parameter	Specifications
Slow tuner	Tuning range	> 600 kHz
	Hysteresis	< 10 $\mu$ m
	Motor characteristics	Step motor, power-off holding, magnetically shielded
	Motor location	Inside 5K shield, accessible from outside
	Magnetic shield	< 20mG
	Heat load by motor	< 50 mW at 2 K
	Motor lifetime	> 20 $\times 10^6$ steps
Fast tuner	Tuning range	>1KHz at 2K
	LFD residuals	< 50 Hz at 31.5 MV/m flat-top
	Actuator	Piezo actuator, located inside 5K shield, Two actuators for redundancy
	Heat load by actuator	< 50 mW at 2 K
	Magnetic shield	< 20mG
	Actuator lifetime	> 10 <sup>10</sup> pulses



# Table 2.12 in TDR Vol.3 Part I

**Table 2.12**  
Various tuners investigated in the Technical Design Phase.

	Blade tuner	Saclay/DESY tuner	Slide-jack tuner
Type	Coaxial	Lateral-Pick-up side	Coaxial and lateral coupler side
Tuner stiffness (design)	30 kN/mm	40 kN/mm	290 kN/mm
Drive unit	Inside vessel, Stepper motor + Harmonic Drive	Inside vessel, Stepper motor + Harmonic Drive	Outside vessel, both manual or stepper motor actuation
Nominal frequency	1.3 GHz	1.3 GHz	1.3 GHz
Nominal tunable range	600 kHz	500 kHz	900 kHz
Nominal sensitivity	1.5 Hz/step	1 Hz/step	3 Hz/step
Piezo	2, thin-layer (0.1 mm), dim. 10×10×40 mm <sup>3</sup>	2, thin-layer (0.1 mm), dim. 10×10×40 mm <sup>3</sup>	1, thick-layer (2 mm), dim. diameter 35×78 mm <sup>2</sup>
Piezo Voltage	200 V	200 V	1000 V, operated at 500 V
Nominal piezo stroke at R.T.	55 μm	55 μm	40 μm
Nominal piezo capacitance at R.T.	8 μF	8 μF	0.9 μF

Based on S1-Global

# (modified) Table 2.12 in TDR Vol.3 Part I

Revised Table 2.12 "Various tuners investigated in the Technical Design Phase."

12/Apr/2021 Revised by Yuriy + Kirk

	(SLIM) Blade tuner [1]	Saclay/DESY tuner [2]	Slide-jack tuner [3]	Double-lever tuner [4]
<b>Type</b>	Coaxial	Lateral-Pick-up side	Coaxial and lateral coupler side	Lateral-Pick-up side
<b>(fit to) Beampipes of TESLA Cavity</b>	short-short, short-long	short-long	short-short, short-long	short-short, short-long
<i>Cavity/Tuner system stiffness</i>	30 kN/mm	<b>30 kN/mm</b>	<del>290</del> <b>70</b> kN/mm	<b>40 kN/mm</b>
<b>Drive unit</b>	Inside vessel	Inside vessel	Outside vessel	Inside vessel
	Stepper motor	Stepper motor	Stepper motor	Stepper motor
	Harmonic Drive	Harmonic Drive	both manual or stepper motor actuation	Planetary Gear Drive
<b>Nominal frequency</b>	1.3 GHz	1.3 GHz	1.3 GHz	1.3 GHz
<b>Nominal tunable range</b>	600 kHz	500 kHz	900 kHz	800 kHz
<b>Nominal sensitivity</b>	1.5 Hz/step	1 Hz/step	3 Hz/step	1.4 Hz/step
<i>Coarse tuner hysteresis</i>	<i>100Hz</i>	<i>100Hz</i>		<i>45Hz</i>
<b>Piezo</b>	2, thin-layer	2, thin-layer	1, thick-layer	2, thin-layer
	(0.1 mm), dim.	(0.1 mm), dim.	(2 mm), dim.	(0.1 mm), dim.
	10 x 10 x 40 mm <sup>3</sup>	<b>10 x 10 x 36 mm<sup>3</sup></b>	diameter 35 x 78 mm <sup>2</sup>	<b>10x 10 x 36 mm<sup>3</sup></b>
<b>Piezo Voltage</b>	200 V	<b>120 V</b>	1000 V, operated at 500 V	<b>120 V</b>
<b>Nominal piezo stroke at R.T.</b>	55 μm	<b>40 μm</b>	40 μm	<b>40um</b>
<b>Nominal piezo capacitance at R.T.</b>	8 μF	<b>13 μF</b>	0.9 μF	<b>13 μF</b>
<b>Nominal tunable range (tested at 2K)</b>	<b>2,000 Hz</b>	<b>800 Hz</b>	~600 Hz @500 V	<b>3,000 Hz</b>
<b>Capability to repair (motor + piezo)</b>	No	No	OK	OK
<b># of tuner operated in accelerators</b>	8 @FNAL/FAST	800 @E-XFEL	14 @STF-2, Quantum Beam	320+180 @LCLS-II (HE)
<b># of tuner operated in S1-Global</b>	2	2	4	

[1] <https://ss.fnal.gov/archive/2011/conf/fermilab-conf-11-101-td.pdf>

[2] [LLRF Tests of XFEL Cryomodules at AMTF: First Experimental Results \(cern.ch\)](#)

[3] [Cryomodule Tests of Four Tesla-Like Cavities in the STF Phass-1.0 for ILC \(cern.ch\)](#)

[4] <https://accelconf.web.cern.ch/IPAC2015/papers/wepty035.pdf>

# Schedule of SRF (incl. crab cavity sub-) Group Meeting in IDT/WG2

Meeting #	Date	Contents
12	9/Mar	Discussions and preparation for the SRF session in LCWS2021
	12/Mar	<b>International review “debriefing”</b>
	<b>15~18/Mar</b>	<b>9th International Workshop on "Thin films applied to Superconducting RF: Pushing the limits of RF Superconductivity"</b>
	<b>15~18/Mar</b>	<b>LCWS 2021 on virtual hosted by CERN</b>
	25/Mar	1 <sup>st</sup> Crab Cavity Meeting as the crab cavity subgroup in the SRF group
13	30/Mar	Update TPD (WP-1, 2, 3), Recent progress in KEK
14	13/Apr	WBS, Tuner review by Yuriy
15	27/Apr	
16	11/May	
17	25/May	
18	8/Jun	
19	22/Jun	
	<b>28/Jun~2/Jul</b>	<b>SRF 2021 on virtual</b>
	<b>26~29/Oct</b>	<b>International workshop for potential ILC experiments on virtual hosted by Japan (True name is not fixed yet!)</b>

**The deadline of WBS is around one month later!**

# Questions/Discussions/Comments (memorandum) @ 14<sup>th</sup> meeting

Translation by Kirk

- WBS
  - Scope and Deliverables for each item should be well-considered
  - SRF Group is responsible for 650 MHz SRF system in DR?
    - We can think of the both directions, Area System and Technical Items
    - Probably, complicated matrix for HR is necessary for the both directions
    - Some people join the ML and SRF, and also DR
    - J-LAB was responsible for 650 MHz SRF system in RDR and TDR
  - Tuner design is categorized in WP-1, and tuner production in WP-2
  - The deadline of WBS is around one month later
    - Americas and Europe will start to negotiate with their governments from the end of this month
    - WBS is the useful item for this
  - In WP-3, WBS will be discussed in the next meeting
  - In the next SRF Group meeting, we can discuss more
- Tuner
  - Yuriy presented the tuner review as one good candidate for ILC
  - Bias voltage is necessary for piezo drive?
    - Change of LFD is one direction, then it is not necessary
  - When we change the design of tuner from TDR, we need to submit the change request by convention
    - Expert meeting should be organized to be discussed soon
    - This organization is Kirk's homework
  - In pulsed mode, LFD compensation is not too difficult as there are only linear changes
  - It is important to suppress ringing of cavity as much as possible


# References

- KEK homepage
  - <https://www2.kek.jp/ilc/en/>
- Technical Design Report
  - <https://ilchome.web.cern.ch/publications/ilc-technical-design-report>
  - <https://www2.kek.jp/ilc/en/docs/>
- The International Linear Collider Progress Report 2015
  - <https://www2.kek.jp/ilc/en/docs/>
- The International Linear Collider – A Global Project
  - Submitted to European Particle Physics Strategy Update, 2020.
  - <https://indico.cern.ch/event/765096/contributions/3295702/>
- ILC Action Plan
  - <https://www.kek.jp/ja/newsroom/2016/01/06/1400/>
  - <https://www.kek.jp/ja/newsroom/2018/04/24/1200/>
- Recommendations on ILC Project Implementation
  - [https://www.kek.jp/ja/newsroom/attic/20191001\\_%20ILC%20Project.pdf](https://www.kek.jp/ja/newsroom/attic/20191001_%20ILC%20Project.pdf)

Backup slides including old slides

# Minor changes in task list for technical preparation


SRF



Main linac and SRF

※Based on TDR

- ◆ Cavity and cryomodule production
- ◆ Cryomodule transport (“Global CM transfer”)



- ◆ Cavity Industrial-production Readiness
- ◆ Cryomodule transport and Performance assurance
- ◆ Crab Cavity
- ◆ Bunch compressor and others (not only SRF)
- ◆ Engineering design report

※Hub-lab. Infrastructure added in CM and crab



# Reconfirmation of cost unit in ILC

- **ILCU** (ILC unit) has been used as the cost unit for ILC since GDE era
- Based on US dollars as of January 2012 (1 ILCU = \$1)

TDR Vol.3 II

## 15.4.2.4 ILCU Definition in terms of PPP Indices

For the TDR, the ILCU will be defined as equal to the USD on January 1, 2012. Conversions of estimates obtained in currencies other than USD to ILCU will be based on PPP indices (as of January 1, 2012) relating those currencies to the USD. The only exception to this rule is for the superconducting material for the cavities. There is only one supplier of RRR-niobium raw material in the world. Thus, it is appropriate to consider this cost element to be a commodity which must be purchased on the international market. In preparing the Value estimate, conversions from currencies other than USD to ILCU for this cost element have been based on exchange rates as of January, 2012. The PPP indices of four regional<sup>6</sup> currencies, relative to the USD, together with exchange rates, are shown in Fig. 15.2. Numerical values of the PPP indices and exchange rates for January, 2012, which are used in the Value estimate, are given in Table 15.2.

**Table 15.2.** Currency conversion factors between ILCU and national currencies (January, 2012). To convert a cost element from ILCU to the indicated currency, multiply by the factor appropriate for the type of cost element.

Cost element type	ILCU→USD	ILCU→Euro	ILCU→Yen	ILCU→CHF
Civil construction (PPP)	1	0.939	109.3	1.303
Machinery and equipment (PPP)	1	0.923	127.3	1.480
Superconducting material (EX)	1	0.776	76.9	0.939

# FTE-yr estimated in ILC Action Plan 2016

ML and SCRF has 224 (Japan) and 74 (abroad)

Appendix 5. Breakdown of the Human Resource Plan (see: Table 3 in the main text)

Category	Subject		pp	P1	P2	P3	P4	Int.-FTE
Grand-Sum		<b>Sum =JP+Abr.</b>		<b>118</b> = 80+38	<b>161</b> = 105+56	<b>222</b> = 138+84	<b>282</b> = 171+111	<b>783</b> = 494+289
Acc-Sum		<b>Sum =JP+Abr.</b>		<b>82</b> = 54+ 28	<b>115</b> = 74+41	<b>163</b> = 98+65	<b>211</b> = 122+89	<b>571</b> = 348+223
Accelerator (FTE)	Tech. coordination	JP abroad		1 2	1 2	1 2	1 2	4 8
	ADI	JP abroad		3 6	4 8	6 12	8 16	21 42
	SRF (& ML)	JP abroad		38 8	50 12	62 22	74 32	224 74
	Nanobeam (& DR, BDS)	JP abroad		6 6	9 9	15 15	21 21	51 51
	Sources (e-, e+)	JP abroad		3 3	4 4	5 5	6 6	18 18
	Others (RTML, Dump etc.)	JP abroad		3 3	6 6	9 9	12 12	30 30

KEK ILC Action Plan 2016

# IDT-WG2 organization

Bi-weekly **Tuesday** meeting: Sep.22, Oct. 6, 20,...

**IDT WG2**  
 Shin Michizono (Chair)  
 Benno List (Deputy)

<https://agenda.linearcollider.org/category/256/>

SRF **Bi-weekly Tuesday**  
 Oct.13,27,...

DR/BDS/Dump **Bi-weekly Tuesday**  
 Oct.13,27,...

<b>Yasuchika Yamamoto</b>	<b>KEK</b>
Nuria Catalan	CERN
<b>Enrico Cenni</b>	<b>CEA</b>
Dimitri Delikaris	CERN
Rongli Geng	JLAB
Hitoshi Hayano	KEK
Bob Laxdal	Triumpf
Matthias Liepe	Cornell
Peter McIntosh	STFC
<b>Laura Monaco</b>	<b>INFN Milano</b>
Olivier Napoly	CEA
Sam Posen	FNAL
Robert Rimmer	JLAB
Marc C. Ross	SLAC
<b>Luis Garcia Tabares</b>	<b>CIEMAT</b>
Hans Weise	DESY
Akira Yamamoto	KEK

<b>Toshiyuki Okugi</b>	<b>KEK</b>
Karsten Buesser	DESY
Philip Burrows	U. Oxford
Angeles Faus-Golfe	LAL
Jenny List	DESY
Thomas Markiewicz	SLAC
Brett Parker	BNL
David L. Rubin	Cornell
Nikolay Solyak	FANL
Nobuhiro Terunuma	KEK
Glen White	SLAC
Kaoru Yokoya	KEK
<b>Mikhail Zobov</b>	<b>INFN LNF</b>

Ivan Podadera [ivan.podadera@ciemat.es](mailto:ivan.podadera@ciemat.es)

## Charges of Sub-groups

- Discuss and coordinate the topics for
  - technical preparation (remaining topics) at Pre-lab
  - preparation for mass production at Pre-lab
  - possible schedule at Pre-lab
  - international sharing candidates of these activities
- Report to the IDT-WG2

All members belong to some sub-group(s).

Sources **Bi-weekly Monday**  
 Oct.12,26,...

<b>Kaoru Yokoya</b>	<b>KEK</b>
Jim Clarke	STFC
Steffen Doebert	CERN
Joe Games	JLAB
Hitoshi Hayano	KEK
Masao Kuriki	U. Hiroshima
Benno List	DESY
Gudrid Moortgat-Pick	U. Hamburg

Peter Sievers [Peter.Sievers@cern.ch](mailto:Peter.Sievers@cern.ch)

Sabine Riemann<[sabine.riemann@desy.de](mailto:sabine.riemann@desy.de)>

Civil engineering

<b>Nobuhiro Terunuma</b>	<b>KEK</b>
John Andrew Osborne	CERN
Tomoyuki Sanuki	U. Tohoku

2pm UTC (6am US Pacific, 8am US Central, 2pm U.K., 3pm Geneva, 11pm Japan)


# Main tasks in technical preparation period based on “Recommendations on ILC Project Implementation”

- ◆ Cavity and cryomodule production
  - ◆ 100 cavities produced in preparation for mass production
    - ◆ ~1% of full production
    - ◆ Japan: 50 cavities, other regions/countries: 50 cavities
  - ◆ By new cost-effective production method
  - ◆ Plug-compatibility re-confirmed/re-established
  - ◆ Surface preparation recipe baseline/guideline to be re-established
  - ◆ To be checked RF performance/success yield
  - ◆ High pressure gas regulation in Japan (cavity/cryomodule production)
  - ◆ Coupler/Tuner improved/produced/assembled/tested
  - ◆ Superconducting magnet (quad.+dipole combined) in CM to sustain under dark current irradiation from high-gradient SRF linac
  - ◆ Cryomodule (CM) production/test
- ◆ Cryomodule transport (“Global Cryomodule transfer”)
  - ◆ Shipment/transport incl. inspection
  - ◆ RF performance rechecked after transport

Crab cavity is listed additionally **as third issue**



# Update of # of cavity/cryomodule produced in technical preparation period

**Before this production starts, tuner design should be fixed!!**



**In the both plans of Japan and Americas, upgrade of infrastructure as function of hub-laboratory is also included!**




Interface and Process established, in TDR, 2013




Item	TDR Baseline
Cavity shape	TESLA
Length	Fixed, L = 1,247 mm (61 mm shorter than XFEL)
Beam pipe flange	Fixed
Suspension pitch	Fixed
Tuner	Blade
Coupler flange (cold end)	40 mm
Coupler pitch	Fixed
He -in-line joint	Fixed

	Standard Fabrication/Process
Fabrication	Nb-sheet purchasing
	Component Fabrication
	Cavity manufacturing with <b>EBW</b>
Process	<b>EP-1 (~150um)</b>
	Ultrasonic degreasing with detergent, or ethanol rinse
	High-pressure pure-water rinsing
	Hydrogen degassing at > 600 C
	Field flatness tuning
	<b>EP-2 (~20um)</b>
	Ultrasonic degreasing or ethanol (or EP 5 um with fresh acid)
	High-pressure pure-water rinsing ( <b>HPR</b> )
	Antenna Assembly
	Baking at 120 C
Cold Test (vertical test)	Performance Test with temperature and mode measurement

12/05/14 KEK-LC-Meeting



# Global cryomodule transfer in technical preparation period



# Preparation for task list/budget request

Michizono-san and Kirk are preparing for document and task list including budget request for the technical preparation period. We will submit the preliminary version to EB early December. Then, the SRF subgroup has to fix the task list until the end of this month.

Table 4.3: Accelerator-related technical preparation tasks and possible partners for international collaboration as envisioned by KEK.

Component	Issue	Summary of tasks	Candidates for collaboration
SCRF Cavity	Mass production incl. automation	Performance statistics, mass production technology	France, Germany, US
	Cryomodule transport	Performance assurance after transport	France, Germany, US
Rotating target	Exchanging target, design		CERN, France, Germany, US + industry-academia efforts
	Design		France, Germany, Russia
Tuner	Design not fixed	Reconfirmation	CERN, Germany
	Wider range piezo	Long-term stability, design	CERN, Italy
Ring	Feedback	Test at SuperKEKB	Italy
	Beam Interaction	Test at SuperKEKB	CERN, UK
Beam Dump	Beam window, cooling water circulation	Durability, exchangeability, earthquake-resistance	CERN, US + industry-academia efforts

Budget request will be added

Name of laboratories will be added

Crab cavity is listed additionally **as third issue**

If you don't have any other input, we can fix these two (plus one) tasks as the list of SRF



# High pressure gas regulation and schedule of cavity/CM production

Regarding high pressure gas (HPG) regulation, KEK is currently trying to launch a task force.

Recently, **cavities and cryomodule components produced in Europe have been delivered to Rokkasho for IFMIF project.**

After the delivery, every part including cavity string is assembled at Rokkasho (under progress).

I think we can learn a lot from this experience.

Mr. Kasugai replied that he may provide his presentation reviewing his effort for IFMIF, and possibly at LCWS2021.

**We will have a first meeting about HPG between KEK and QST on 25/Nov.**



As a proposal, since it is **impossible to manufacture cavities compatible with HPG in the first year of the technical preparation period**, we will **manufacture 10 cavities that are not compatible only in the first year**. If we decide to manufacture a cavity compatible with HPG from the next fiscal year and later, it will open the way for the ILC to be **used as spare cavities**, which will be an effective utilization measure.

For construction of CM, we think that the "global transfer" cryomodule program shall start from the beginning of the technical preparation period, in order to properly satisfy the HPG regulation process in Japan.

There are two different types of rules (general rule and cryoplant rule (cryo-plant in refrigeration mode with closed gas-flow circuit)) in HPG in Japan. We think cryoplant rule is preferable for ILC.

It is necessary to discuss/consider this matter more with many experts.

Linac and CM in IFMIF  
(courtesy of Kasugai-san)



# Brief view of High-Pressure Gas Regulation

## ◆ Step 1 (discussion)

- ◆ Before cavity/CM production, we need to discuss with KHK (authority in Japan)
- ◆ KHK requests to submit necessary documentations (material certificate, EBW method, simulation results related to mainly mechanical crush, etc.)
- ◆ KHK may request Charpy impact test for Nb material
- ◆ KHK may request TIG welding test between electrode and helium tank

## ◆ Step 2 (production)

- ◆ Cavity/Cryomodule production satisfying high pressure gas regulation
- ◆ KHK may stand by during production

## ◆ Step 3 (inspection)

- ◆ Must undergo completion inspection for cavity

**These issues will be drastically changed in case of RS ordinance!**

# Required number of cavities, and performance improvement by recent surface treatment for ILC

Recently, some ideas for improving cavity performance (mainly  $Q_0$  value) have been tested.

Even if these attempts of cost down R&D are successful, we will **not reduce the number of cavities required for the ILC-250** presented after TDR.

The performance improvement achieved after TDR is considered as an additional **margin (insurance)**.

And, it will be positioned as a technology for more efficient and appropriate upgrades in the future.

**The performance of the cavities manufactured during the preparation period shall also satisfy the specifications of TDR.**

Further, for the purpose of improving the cavity performance, the number of recent surface treatments has been increasing, but it is also a factor of cost increase.

**In the first place, it is necessary to consider cost effective improvement while maintaining the spirit of cost reduction.**

The selection of niobium material and surface treatment method can be finally selected in each country or each laboratory.

Similarly, it is necessary to agree that each country or each laboratory is responsible for the cost increase associated with it.

We plan to **hold a session at LCWS2021 (around spring in 2021) to discuss cost reduction R&D, and which is the best method.** Probably also in TTC meeting 2021.

# Accelerator activities at ILC Pre-lab phase

Presented by S. Michizono in IDT-EB meeting

## **Technical preparations /performance & cost R&D [shared across regions]**

- **SRF** performance R&D, quality testing of a large number of cavities (~100), fabrication and shipping of cryomodules from North America and Europe (for validating shipping)
- **Positron source** final design and verification
- **Nanobeams (ATF3 and related)**: Interaction region: beam focus, control; and Damping ring: fast kicker, feedback
- **Beam dump**: system design, beam window, cooling water circulation
- Other technical developments considered performance critical

Technical preparation

## **Final technical design and documentation [central project office in Japan and possibly regional project offices ]**

- **Engineering design** and documentation, WBS
- **Cost confirmation/estimates**, tender and purchase preparation, transport planning, mass-production planning and QA plans, schedule follow up and construction schedule preparation
- Site planning including environmental studies, CE, safety and infrastructure (see below for details)
- Review office
- Resource follow up and planning (including human resources)

Engineering Design Report (EDR)

## **Preparation and planning of deliverables [distributed across regions, liaising with the central project office and/or its satellites]**

- Prototyping and qualification in local industries and laboratories, from SRF production lines to individual WBS items
- Local infrastructure development including preparation for the construction phase (including Hub.Lab)
- Financial follow up, planning and strategies for these activities

Planning and preparation of Hub lab.

## **Civil engineering, local infrastructure and site [host country assisted by selected partners]**

- Engineering design including cost confirmation/estimate
- Environmental impact assessment and land access
- Specification update of the underground areas including the experimental hall
- Specification update for the surface building for technical scientific and administrative needs

Civil engineering

## **For Engineering design**

- 1<sup>st</sup> year:** Work on TDR-based **cost-estimate confirmation**, started by an international team centered on the Pre-lab.
- 2<sup>nd</sup> year:** Complete the cost-estimate confirmation, and an **internal review** in the latter half of the 2nd year.  
The review also reports on the progress of technical issues during the preparation period.
- 3<sup>rd</sup> year:** Conduct an **external review** and completed scrutiny of costs and risks.  
Complete the **draft of Engineering Design Report (EDR)**.
- 4<sup>th</sup> year:** Publish **EDR (in first half yr)**, report progress on technical issues, and prepare each large bid.


## **For technical preparation (example of SCRF and positron)**

- 1<sup>st</sup> year:** Extend SCRF cost reduction R&D, Start a pre-series SCRF cavities production preparing for industrialization  
Continue positron survey
- 2<sup>nd</sup> year:** Complete SCRF cost-reduction R&D, and extend the work to assemble the cavities with cryomodule (CM),  
Select positron scheme
- 3<sup>rd</sup> year:** **Demonstrate “Global** CM transfer, aiming at HPG legal-process, shipment, and SRF QA test after transport  
Mature Lab. planning and preparation  
Prototyping of critical items (such as positron target)
- 4<sup>th</sup> year:** Evaluate CM performance based on CM shipment, and prepare for Hub Lab. functioning  
Progress prototyping of critical items (such as positron target)


# Kick-off meeting for crab cavity

- ◆ Crab cavity system is essential for ILC
- ◆ No progress after TDR
- ◆ **Prototype CM is necessary** (Nomura Research Institute, Ltd. considered not-matured technology)
- ◆ **Kick-off meeting will be held 30 min earlier before next SRF subgroup meeting on 24/Nov**
- ◆ Expected attendees: SRF subgroup, BDS subgroup, UK members related to crab cavity R&D in TDR, Crab cavity members for HL-LHC (?)
- ◆ Discussion items: Work list in technical preparation period, Cavity design, Responsible laboratories, etc.


For higher luminosity



ILC RDR parameter, by CAIN simulation



Cavity design presented in TDR



Not using crab cavities reduces luminosity by **80%!**

# Pre-Lab schedule (translated into table)

	Technical preparation period (Fiscal year)			
Items	1	2	3	4
Cost down R&D	→			
Cost estimation based on TDR	→			
Review			External	
Engineering design report	→		Draft	Publish
Prototyping of critical items			→	
Preparation for mass-production technology			→	

**These schedules are under discussions!**

**We have to fit the SRF schedule to this overall schedule!**

# Brief view of cavity production by cost-effective method, and the best recipe

## ◆ Step 1 (production)

- ◆ Cavity production by cost-effective method incl. selection of Nb material
- ◆ Reconfirmation of plug-compatibility (only flanges)
- ◆ Not necessary for satisfying high pressure gas regulation of Japan
- ◆ Not necessary for helium tank

Technical workshop is necessary

## ◆ Step 2 (decision of surface/heat treatment methods)

- ◆ Cold temp. EP or standard EP?
- ◆ N-dope, N-inf, Low temp. baking, Mid temp. baking, etc.?

Technical workshop is necessary

## ◆ Step 3 (RF performance check)

- ◆ VT1, but if not successful, VT2 done (after VT3, to be discussed)

## ◆ Step 4 (success yield)

- ◆ Estimate success yield for 1<sup>st</sup> pass and 2<sup>nd</sup> pass (after 3<sup>rd</sup> pass, to be discussed)



# How many cavities are produced for mass production?

Discussion item

We can refer Volume 3 Part 1 in TDR.


At that time, **16** 9-cell cavities (out of > 50 cavities, **recognized as identical in fabrication and surface process**) were used to evaluate cavity performance.

In the preparation phase, **at least ~ 20 or much more cavities are necessary** to evaluate recent surface treatment method including fabrication method much advanced since TDR.


Not only surface treatment method but also what type of Nb material/fabrication method is used has to be discussed.

<p><b>Table 2.6</b> Processing and handling of high-purity niobium cavities</p>	<p>Light BCP etching (10 μm) Heavy EP (100-120 μm) Post-heavy-EP cleaning Vacuum-furnace outgassing (800 °C for 2 h) RF tuning by no-touch bead-pull Light EP (25 μm) Post-light-EP cleaning First HPR 3 passes (~ 6 h) First clean room assembly Final HPR 3 passes (~ 6 h) Final clean-room assembly Leak checking In-situ baking at 120 °C for 48 h</p>
---	--

Treatment method in TDR



History of cavity performance



Helium tank/tuner are not necessary for this evaluation

**When we evaluate success yield of cavity performance, each region/lab. has to select one method of fabrication and surface process. But, we don't need world-unified method of fabrication and surface process.**

# of cavities	Japan (/Asia)	Americas	Europe
w/o helium tank/tuner	20	20	20
w/ helium tank/tuner			

At least 20 cavities are produced

# Brief view of “Global CM transfer”

- ◆ Step 1 (production)
  - ◆ Cavity/Cryomodule production satisfying high pressure gas regulation
  
- ◆ Step 2 (performance check)
  - ◆ Checking RF performance and success yield in each region
  
- ◆ Step 3 (transport)
  - ◆ Designing/developing cage and shock damper
  - ◆ Inspecting vacuum pressure and mechanical damage after transport
  
- ◆ Step 4 (performance re-check)
  - ◆ Re-checking RF performance and success yield in Japan (maybe in others)

# How many cryomodules are produced for mass production?

ILC needs two types of cryomodules; Type A and Type B.

Any laboratory has never produced same types of CM as ILC.

High pressure gas regulation of Japan should be also satisfied for ILC.

As first step, each region produces **one prototype CM** (not necessary for conforming high pressure gas regulation).

**Type B is preferred**, as it includes systems of SC-Q magnet/cold BPM. Prototype CM is produced and tested in each region.

As second step, each region produces **at least one CM conforming high pressure gas regulation of Japan**.

That CM (Type B is preferred) is produced and tested in each region. If possible, Type A can be also produced.

As final step, each region carries out **global CM transfer to Japan**. CM produced in second step is available.

**Discussion item**

**Table 3.1**  
Summary of key numbers for the SCRF Main Linacs for 500 GeV centre-of-mass-energy operation. Where parameters for positron and electron linacs differ, the electron parameters are given in parenthesis.

<i>Cavity (nine-cell TESLA elliptical shape)</i>		
Average accelerating gradient	31.5	MV/m
Quality factor $Q_0$	$10^{10}$	
Effective length	1.038	m
R/Q	1036	$\Omega$
Accepted operational gradient spread	$\pm 20\%$	
<i>Cryomodule</i>		
Total slot length	12.652	m
Type A	9 cavities	
Type B	8 cavities	1 SC quad package
<i>ML unit (half FODO cell)</i>		
(Type A - Type B - Type A)	282 (285)	units
<i>Total component counts</i>		
Cryomodule Type A	564 (570)	
Cryomodule Type B	282 (285)	
Nine-cell cavities	7332 (7410)	
SC quadrupole package	282 (285)	
Total linac length – flat top.	11027 (11141)	m
Total linac length – mountain top.	11072 (11188)	m
Effective average accelerating gradient	21.3	MV/m
<i>RF requirements (for average gradient)</i>		
Beam current	5.8	mA
beam (peak) power per cavity	190	kW
Matched loaded $Q$ ( $Q_L$ )	$5.4 \times 10^6$	
Cavity fill time	924	$\mu\text{s}$
Beam pulse length	727	$\mu\text{s}$
Total RF pulse length	1650	$\mu\text{s}$
RF-beam power efficiency	44%	

# of cavities/couplers/CMs	Japan (/Asia)	Americas	Europe
Cavity	16 + spare	16 + spare	16 + spare
Power coupler	16 + spare	16 + spare	16 + spare
Cryomodule	2	2	2

# Brief report of KEK-DOE meeting

- The meeting done at 7:00~8:22 on 27/Oct (JST)
- Organized by A. Lankford
- 35 people attended
  - Japan: S. Michizono, A. Yamamoto, K. Yokoya, N. Terunuma, Kirk
  - Members of SRF subgroup in Americas: R. Rimmer, M. Liepe, R. Laxdal, R. Geng, S. Posen
- Michizono-san presented ILC overview, IDT, technical preparation, budget request from KEK, Recommendations on ILC Project Implementation, SCRF, positron source, damping ring, final focus system, beam dump, potential US accelerator contribution, and so on.
- A lot of discussions/questions/comments

# Brief report of SRF session in AWLC2020

- ❑ 20 impressive presentations incl. three large-scale operating/on-going projects
- ❑ Presentation time was too short! Necessary to be considered in next LCWS
- ❑ Each topic:
  - ❑ E-XFEL by Nick; Four degraded cavities during operation, Stable RF availability, Piezo has impact on beam dynamics
  - ❑ LCLS-II-HE by Mattia; 2/0 doping was chosen as standard recipe, Cold temperature ( $<13^{\circ}\text{C}$ ) EP used, Higher  $Q_0/E_{\text{acc}}$  than LCLS-II was already achieved in CM test
  - ❑ PIP-II by Genfa; Two CMs (HWR and SSR1) constructed/tested and testing, common design of 325/650 MHz CMs
  - ❑ Tuner by Yuriy; LCLS-II tuner is strong candidate for to ILC (no design changes required), piezo study is necessary
  - ❑ Power coupler by Denis; 776 couplers operated stably, 4 couplers had no conditioning and overheating, Much higher power operation is necessary for ILC
  - ❑ Robotics by Stephane; Robotics study is under progress using ESS cavities, Goes to assembly of flange/coupler in future

# Mission of SRF subgroup in IDT/WG2

- ◆ List work items in ILC preparation period
  - ◆ Plug-compatibility of design to be re-confirmed/re-established
  - ◆ Mass production
  - ◆ Global CM transfer
  - ◆ Any other?
- ◆ List technical concerns (if any)
  - ◆ Although E-XFEL has been successfully constructed and operated (and LCLS-II also in progress), are there any concerns for ILC to be constructed in Japan?
  - ◆ High pressure gas (HPG) regulation to be globally handled
    - ◆ In Japan, IFMIF (@Rokkasho) requested CM construction to EU (satisfied with HPG regulation)
  - ◆ Contents specialized in Japan?
- ◆ List human resources/budget/schedule for each work item and in each region/lab.
  - ◆ Necessary to discuss how to share each work item for each region/lab.

# Pre-lab schedule

---

**1<sup>st</sup> year:** TDR-based **estimate confirmation** work started by an international team centered on the Pre-lab.

**2<sup>nd</sup> year:** Estimate tabulation work, **internal review** in the latter half of the 2nd year. The review also reports on the progress of technical issues during the preparation period.

**3<sup>rd</sup> year:** Conducted an **external review** and completed scrutiny of costs and risks (this is the end of incorporating cost reduction R & D). Completion of **draft of engineering design report (EDR)**. **Prototyping** of critical items. Preparing **mass-production line**.

**4<sup>th</sup> year:** **EDR publishing (first half)**, report on progress on technical issues, preparation work for each large bid. **Prototyping** of critical items. Preparing **mass-production line**.

# IDT WG2 timeline



Example (towards Pre-lab)

- 2022 April: Pre-Lab starts
- 2021 Dec.: IDT ends
- 2021 Feb.: First draft of budget request (each region/lab.)
- 2020 Dec.: Draft of sharing remaining technical preparation/pre-lab preparation (each region/lab.)
- 2020 Oct.: AWLC
- 2020 Oct.: Information sharing about **technical preparation and updating the list**
- 2020 Sep.: List of Pre-lab acc. activities/ **Human resources/ budget/** schedule

**2021, Submission of budget request in each region/lab,  
(2021, early Summer: Submission of budget request to MEXT, in case of Japan)**

## **Materials for Pre-lab human resources, budget, technical preparation**

- KEK ILC action plan (Jan. 2018, KEK)

[https://www.kek.jp/en/newsroom/KEK-ILC\\_ActionPlan\\_Addendum-EN%20%281%29.pdf](https://www.kek.jp/en/newsroom/KEK-ILC_ActionPlan_Addendum-EN%20%281%29.pdf)

- “Recommendations on ILC Project Implementation” (Oct. 2019, KEK)

<https://www.kek.jp/en/newsroom/2019/10/02/1000/>

\* Both materials are based on KEK estimate.



# Progress of High-Pressure Gas Safety Act in Japan

- Two categories in Japan (see next slide by Nakai-san)
  - General High-Pressure Gas Safety (General HPGS) Ordinance (Regulations)
  - Refrigeration Safety (RS) Ordinance
- Current status of KEK as follows (due to historical reason since 1970's)
  - SC Magnet systems have (mostly) moved to the RS Ordinance
  - SC Cavity (SRF) systems have (mostly) stayed at the General HPGS Ordinance
- Recent advances in new SRF cavity/CM projects in Japan, as follows
  - RILAC SRF cavities @RIKEN with the RS Ordinance → in operation since 2020
  - IFMIF SRF cavities @QST with RS Ordinance → under construction


We are considering **“Refrigeration Safety Ordinance”** is suitable for ILC, instead of “General High Pressure Gas Safety Ordinance”!  
(See more explanation following)

# General and Refrigeration Ordinances

- \* General High Pressure Gas Safety Ordinance
  - \* Open-loop system (liquified helium can be taken out)
  - \* Safety inspection and periodical self inspection (once a year each) required (inspections performed alternately every half year)
  - \* Supervisory safety workers on duty during operation
- \* Refrigeration Safety Ordinance
  - \* Closed-loop system (no gas escaped even if system stopped abnormally)
  - \* No supervisory safety worker necessary during operation
  - \* Only periodical self inspection required once a year (safety inspection exempted for helium refrigerators)


# Schematic view of STF/COI in KEK (Current Status/Plan)

STF  
(ground level)




General High Pressure Gas Safety Ordinance

COI



General High Pressure Gas Safety Ordinance, currently, and a possibility to convert to Refrigeration Safety Ordinance to be investigated.

STF  
(tunnel)



# In case of Japan (KEK)...

STF



Demonstration of beam acceleration satisfied with ILC spec.

**Infrastructure upgrade for hub-lab. is mandatory!**

COI



**Mass production of CM**


CFF



**Mass production of cavity**

# Contribution from each lab. (case of E-JADE)

**Kirk will make template table after discussion with Michizono-san and Akira Yamamoto-sensei. Please wait a minute!**



Item/topic	Brief description	CERN	France C	Germany L	Time line
SCRF	Cavity fabrication including forming and EBW technology,	✓			2017-18
	Cavity surface process: High-Q & -G with N-infusion to be demonstrated with statics, using High-G cavities available (# > 10) and fundamental surface research		✓	✓	2017-18
	Power input-coupler: plug compatible coupler with new ceramic window requiring no-coating	✓			2017-19
	Tuner: Cost-effective tuner w/ lever-arm tuner design	✓	✓		2017-19
	Cavity-string assembly: clean robotic-work for QA/QC.		✓		2017-19
Cryogenics	Design study: optimum layout, emergency/failure mode analysis, He inventory, and cryogenics safety management.	✓			2017-18
HLRF	Klystron: high-efficiency in both RF power and solenoid using HTS	✓			2017- (longer)
CFS	Civil engineering and layout optimization, including Tunnel Optimization Tool (TOT) development, and general safety management.	✓			2017-18
Beam dump	18 MW main beam dump: design study and R&D to seek for an optimum and reliable system including robotic work	✓			2017- (longer)
Positron source	Targetry simulation through undulator driven approach			✓	2017-19
Rad. safety	Radiation safety and control reflected to the tunnel/wall design	✓			2017 - (longer)

- SRF sub-groups need to make similar table for each region (Asia, America).
- Addition to these items, some new contents need to be added to the table.
  - CM transportation, automation, etc.
- And, budget, human resources...

Table 1: Current common studies between European institutions and Japan relevant for ILC.

**KEK starts development of automation technique**

	Germany DESY	France CEA Saclay	LAL	Italy INFN Milan	IFJ PAN	Poland WUT	NCBJ	Russia BINP	Spain CIEMAT
<b>Linac</b>									
Cryomodules	✓	✓		✓					
SCRF Cavities	✓			✓					
Power Couplers	✓		✓						
HOM Couplers							✓		
Frequency Tuners	✓								
Cold Vacuum	✓							✓	
Cavity String Assembly	✓	✓							
SC Magnets	✓				✓				✓
<b>Infrastructure</b>									
AMTF	✓				✓			✓	
Cryogenics	✓								
<b>Sites &amp; Buildings</b>									
AMTF hall	✓								

	Germany DESY	France CEA	IPNO	Italy Elettra	INFN-LASA	Poland IFJ-PAN	Spain ESS Bilbao	Sweden ESS	Uppsala	UK STFC
<b>RF systems</b>				✓			✓	✓		
LLRF									✓	
<b>Cryomodules</b>		✓	✓							
SCRF Cavities		✓	✓		✓					✓
Power Couplers		✓	✓							
HOM couplers										
Frequency Tuners		✓	✓							
Cold Vacuum		✓	✓					✓		
Cavity String Assembly		✓	✓							
RF Tests (Cavities)	✓									✓
RF Tests (Cryomodules)		✓	✓			✓		✓	✓	

Table 2: Responsibility matrix for cryomodule production and testing for the European XFE

Table 3: Responsibility matrix for the cryomodule production and testing for the ESS.

# Work packages of SRF at ILC (it's too early!)

Item	Brief description
1.3 GHz Cavities	Order/fabrication, preparation , surface treatment, VT
1.3 GHz cavities for positron beam booster	T.B.D., 3 types of CM, Not necessary for many cavities, Order/fabrication, preparation , surface treatment, VT
1.3 GHz cavities for electron beam booster	T.B.D., Not necessary for many cavities, Order/fabrication, preparation , surface treatment, VT
Power couplers	Order/fabrication, preparation, assembly, high power test
HOM couplers	Order/fabrication, tuning
Frequency tuners incl. piezo	Order/fabrication,
Cavity string assembly	Overall works in clean room
Cryomodules	Order/fabrication, assembly incl. waveguide system (preparation by HLRF), cold test
Cold vacuum incl. HOM damper	Beamline connection of CM-to-CM, Pumping systems, Open/close gate valves
SC Q/D-magnet + BPM Systems	Order/fabrication, test
Alignment	Cavity-to-cavity, Cavity-to-CM, CM-to-CM
650 MHz Cavity System	For damping ring, KEKB type?
Crab Cavity System	For head-on collision, Design not fixed, Discussion is necessary with BDS group
High Level RF System	Klystron, modulator, waveguide, dummy load, variable hybrid, phase shifter, circulator?
Low Level RF System	Construction of control systems incl. feed-forward/feed-back (closed-loop operation)
Cryogenics	For VT and module test, He/N <sub>2</sub> line connection in tunnel
Global CM transfer	CM transfer to Japan by ship
High pressure gas regulation	To satisfy Japanese law
Installation	CM installed into accelerator tunnel
Machine protection (?)	Performance degradation, dark current, radiation security, possible quench of SCQ-magnet, etc.

# Questions/Discussions/Comments (memorandum) @ 13<sup>th</sup> meeting

Translation by Kirk

- Update of TPD
  - Presented the changed part in WP-1, 2, 3
  - Akira Yamamoto-san presented WP-3 on behalf of Peter , and discussed with Sergey and Bob Rimmer to modify the sentences
  - Updated TPD should be finalized in this week
    - After the response from Peter about WP-3, Kirk will upload the SRF part as the final version on INDICO
    - Any question/comment by the end of this week
- Recent progress in KEK
  - KEK already started to negotiate with the local government in Ibaraki prefecture, and will visit to the main office on April
- Next meeting
  - All parts (not only SRF, but Sources, BDS/DR/Dump) of TPD should be finalized
  - EDR preparation will start

# Questions/Discussions/Comments (memorandum) @ 10<sup>th</sup> meeting

Translation by Kirk

- International review
  - The chair person is Dr. Tor Raubenheimer at SLAC
  - All presenters were fixed in this meeting, because we don't have enough time to prepare for the review
  - Peter will present WP-3 including the proposals from the other institutes
  - Dates not fixed yet, but at the end of Feb. or early Mar. (under progress)
  - Each presentation has 30 min including questions
- Crab cavity workshop
  - What is the criteria for technical items?
    - Kirk will explain again at the introduction of the workshop
  - SLAC/BNL/LBNL will join
  - Anyone will be assigned as a coordinator, or co-organizers after this workshop?
  - Focus on technical issues, not decisions
  - Final circular including the zoom link will be delivered soon
- Technical preparation document
  - Version 4 was released just before this meeting
  - Authors and participating laboratories list were checked by the SRF subgroup members
- High pressure gas safety act for ILC
  - Akira Yamamoto-san explained the recent progress about HPG safety act
  - Recent SRF applications were presented, IFMIF, RILAC, LCLS-II, HL-LHC crab cavity
  - Communication with QST, CERN, FNAL, JLAB, SLAC has been done



# Questions/Discussions/Comments (memorandum) @9<sup>th</sup> meeting

Translation by Kirk

- Crab cavity workshop
  - The workshop date is fixed on 18/Feb
  - All speakers agreed to join and present their proposals
- Technical preparation document
  - The document is separated into public part and confidential part
  - Cost/FTE-yr/Participating labs. are included in the confidential as appendix
  - Cost estimation is committed? Authorized by DG?
  - At international review, cost estimation will be reviewed. First of all, this has to be done by bottom-up scheme.
  - In Europe, the situation to get budget is too complicated. Negotiation should be done each by each country.
  - In this document, general cost/FTE-yr are shown regardless of individual circumstances, but local cost is different at each region.
- International review
  - The date is not fixed
  - Presenter for WP-3 will be decided in the crab cavity workshop
- High pressure gas safety act in Japan
  - Detailed presentation was given by Akira Yamamoto-san (Nakai-san's slide is also useful to understand)
  - When cavity/CM to transport to Japan is manufactured abroad, we (KEK/Abroad Labs or Company) need to visit to KHK (High-pressure gas authority of Japan) and local government (Ibaraki-ken, Iwate-ken and etc.) to discuss something "before production". After their agreement to produce cavity/CM or construct SRF accelerator, we can start the production. We have to submit a lot of documents, drawings, inspection sheets, and etc. We need to get High-pressure gas safety act diploma (KEK can support instead of abroad labs.).

# Questions/Discussions/Comments (memorandum) @ 8<sup>th</sup> meeting

Translation by Kirk

- International review
  - Global situation and proposal can be presented, not status of each region and R&D
  - Technology topics are included?
    - The background can be presented
      - Recipe for surface treatment, Nb material, design of tuner/coupler/SCQ-Mag
  - FNAL can present about WP-1
  - After the crab cavity workshop, this review will be held, and someone will present about WP-3 (to be discussed in the workshop)
- Detailed explanation on cost estimation based on TDR
  - MILCU is used up to when?
  - Translation table should be added in the table
  - How much is MILCU expectedly increased in 2022-2025?
    - 20-30%, or 10-15%?
- Crab cavity workshop
  - Should be held before the international review
  - At 17/Feb, Snowmass will be held in US, 18/Feb is much better
  - Kirk is the chair person for this workshop, but after this, we have to discuss who leads the activity of crab cavity?
  - And, also who will present in the international review?
  - Other technical items should be discussed
- LCWS2021
  - Not fixed yet, but there are four parallel sessions incl. CLIC
  - Until the end of Jan, it will be fixed

# Questions/Discussions/Comments (memorandum) @ 7<sup>th</sup> meeting

Translation by Kirk

- Transport of crab cavity CM
  - Cost estimation of crab cavity CM transport looks reasonable
  - TRIUMF has a plan to transport the CMs of crab cavity for HL-LHC, on the ground and by plane
    - Cage and shock damper will be designed and developed
- Infrastructure of hub-lab
  - In Europe, request from each lab. will be summarized, very complicated
  - In US, FNAL/JLAB have some new ideas for CM production at the double rate
- Coupler cost/# of SC-Q
  - Additional explanation for the changed items
  - Coupler cost includes mainly mechanical production, quite different from cavity production (incl. surface treatment, He-tank, magnetic shield, VT, etc.)
- # of CM in US may be doubled
  - In this draft, necessary to consider well-balance among three regions or more
  - In the ideal case, 1/3 at Asia, 1/3 at Americas, 1/3 at Europe
  - Baseline (Maximum/minimum success?) can be presented in the draft
- Success yield
  - 90% means the success yield after 2<sup>nd</sup> pass in TDR
  - 90% should be hold, even if the cost reduction will be successful
    - If we find revolutionary idea/method, how to proceed to be discussed
  - After 3<sup>rd</sup> pass, to be discussed, but those cavities can/should be used for ILC because of lower cost dissipation
- Crab cavity
  - Special workshop is necessary early 2021, LCWS2021?
  - Mid. of February can be good candidate
  - UK, CERN, FNAL, JLAB and TRIUMF will join
- FTE-yr of Japan is three times higher than abroad?
  - Original number was decided in the ILC action plan
  - In this draft, FTE-yr is based on the ILC action plan, but we changed a little from that

# Questions/Discussions/Comments (memorandum) @ 6<sup>th</sup> meeting

Translation by Kirk

- Budget request
  - Cost of cavity production includes everything from production to cavity string excluding infrastructure as hub-laboratory
    - Helium tank, magnetic shield, surface treatment, clean room work, high pressure gas regulation, VT (after 2<sup>nd</sup> pass)
      - Additional lecture/meeting is necessary for high pressure gas regulation of Japan (not this year, but needs to be hurried)
    - Unit cost is preferable?
      - Cavity and coupler cost looks valid
  - Coupler production includes preparation work, waveguide system to connect between two couplers for RF processing at test bench excluding klystron/modulator
  - Number of CM in abroad
    - In US, as we already presented in the previous subgroup meeting, totally four CMs will be produced (FNAL/J-LAB), the number is increased
    - The number of abroad production needs to be discussed well in Europe
  - Remaining cavities (not used for CM production) and bad performance cavities
    - If the performance is good and HPG is satisfied, those cavities can be in stock for ILC (may be not used in technical preparation period)
    - If the performance is bad and HPG is satisfied, those cavities can be repeatedly surface-treated and tested to achieve the good performance
    - If the performance is bad and HPG is not satisfied, those cavities can be used for the other purpose
    - If a cavity with poor performance appears, it is necessary to discuss in advance whether or not the cavity equips a helium tank in production
  - Additional infrastructure
    - If you need some additional items, you can put them into hub-lab. infrastructure in ML-SRF-2
      - ex) klystron/modulator, CM test cave, coupler test area, clean room, pre-tuning machine, EP facility, vacuum furnace for heat treatment, etc.
    - UK team needs the CM test area (cave?) as the additionally necessary infrastructure for crab cavity
  - Crab cavity
    - Japan may/can not control the management for this, because too many labs. have strong interest
      - Candidate labs: UK, FNAL, J-LAB, TRIUMF, CERN?
    - In the current budget request, only abroad has some number in budget/FTE-yr
  - CM transportation
    - Simulation and support from DESY are necessary
    - Cost of cage/shock damper looks reasonable
    - Cost of ground transportation to be checked
    - Cost of sea shipment may be increased, if a special container is necessary (because CM length for ILC is longer than E-XFEL)
      - KEK will have the meeting with a transportation company this month
  - Breakdown is necessary for each quantity and FTE-yr for abroad
  - FTE-yr
    - EDR needs some people, then we put 10 FTE-yr for each
  - Release
    - If you keep this sheet confidentially, we can release → already done

# Questions/Discussions/Comments (memorandum) @5<sup>th</sup> meeting

Translation by Kirk

- Plug-compatibility
  - One design should be selected. More than two types, we need two jigs, and will experience complicated situation.
  - We can decide only flanges of cavity and CM, it dose not mean two types are used
- Relation between surface treatment and cost increase
  - We think selection of surface treatment is flexible, but we also need to think about the cost increase related to the selected method
- The words of “mass production” may be misunderstood, it’s much better to use the other ones
- SCQ is included in CM production?
  - Yes, Spain is added as the new contributor
- Steiner will organize the meeting in Europe to discuss cavity/CM production and test, how shared, how proceeding
  - Crab cavity is unknown to discuss
- Budget request
  - Local or global to be submitted?
  - How much precise is the draft?
  - In Japanese case, we need to submit by August of the previous fiscal year. We need to complete the draft by the end of this year, discuss it with EB, and go to each lab. for consultation.
  - In Americas and Europe, it will be a different process. At least, the process will be slower than in Japan.
  - In Europe, we need to hold a meeting because we have to discuss the proposal first
  - The SRF budget request does not include the cost of infrastructure as function of hub-lab, but FNAL and J-LAB plan to construct new experimental facilities. If it is built during the technical preparation period, the new experimental facility will be available only around the final fiscal year, and there will not be enough time to demonstrate its function as a facility.
    - There are various approaches in each lab and each region, and it is difficult to unify all of them. Of course, it may be behind the expected plan, so you don't have to think so seriously.
- The SRF subgroup concluded that there are three main tasks (cavity/CM production, global CM transfer, crab cavity) during the technical preparation period
  - If there is more input from Europe and Americas, we think it can be added later
- How about the SRF subgroup meeting on 22/Dec?
  - CERN and Spain are on Christmas holidays
  - Americas has no problem

# Questions/Discussions/Comments (memorandum) @4<sup>th</sup> meeting

Translation by Kirk

- Reports from U.S.
  - M. Liepe presented the schedule/task list
    - There are two stages of cavity production; yield study (1) and yield study (2), totally 60 new 9-cell cavities produced
      - To be discussed yield study (2)
        - Really necessary? By new vendor in US? By new recipe?
    - Global CM transfer done in 4<sup>th</sup> year of technical preparation period. It's also to be discussed.
  - S. Posen presented the infrastructure of CM assembly in FNAL
    - Two lines of cavity string assembly available in clean room enlarged for PIP-II
    - In CM test area, one CM test available. For second, space of klystron to be checked
    - Test stand of power coupler to be discussed/checked
  - B. Rimmer presented the present infrastructure of CM assembly/test, and upgraded plan for ILC in J-LAB
    - Three assembly lines of CM and one cave for CM test at present for CEBAF, LCLS-II-HE, and SNS
    - Possibly additional clean room, and test cave to be constructed in the same building
  - Requests from Akira and Kirk
    - **Tuner should be put to the list, and we need to discuss the final design between Japan and U.S. before the technical preparation period**
    - Please consider the preparation area/test stand of power coupler in U.S. labs. (one klystron maybe available for both CM test and power coupler test)
- **Task list to be fixed in the next SRF subgroup meeting on 24/Nov**
  - **Any other than cavity/cryomodule production, and cryomodule transport recommended in ILC project implementation?**
- Cost down R&D
  - **Think about the balance between cost increase and performance improvement**
  - In LCLS-II-HE, EP x 3 and HT x 2 (In TDR, EP x 2 and HT x 1), but may be reduced the number in future
  - In TDR, the number of final EP was limited to up to twice to evaluate the success yield
  - In TDR, 10 % margin in RF power
  - For higher gradient operation than TDR (above 35 MV/m @CM operation), piezo should be improved for wider frequency range
  - **We should not change number of cavity/CM/klystron from TDR**
  - To be discussed in the next LCWS, and TTC meeting 2021, and to be reconfirmed
- Crab cavity
  - **Kick-off meeting held on 24/Nov 30 min earlier the SRF subgroup meeting, organized by Okugi-san (as the leader of BDS Gr.) and Kirk**
  - Design of cavity, coupler, tuner, CM to be discussed, establishment of collaborators, possible schedule, what we can do before technical preparation period
  - Every member of SRF and BDS subgroup can join, and Kirk will send the invitation to G. Burt and R. Calaga
  - If you know any other candidate person, please tell me before the next meeting
- High pressure gas regulation
  - Kirk explained very shortly (the time is over)
  - Necessary for longer time to discuss in the future meetings
  - Before cavity/CM production in Japan, we have to visit to KHK (authority) and discuss with them; need to pass each by each step (too complicated processes)
  - CEA has the experiences for HPG of Japan, and U.S. labs. have different situation (DG in each lab. can make a decision for HPG)

# Questions/Discussions/Comments (memorandum) @ 3<sup>rd</sup> meeting

Translation by Kirk

- 50 cavities satisfied with HPG? Or not? Cost should be effectively used. Cavities w/o helium tank is used for only estimation of success yield
  - 10 cavities w/o tank in 1<sup>st</sup> year, 10 cavities w/ tank satisfying with HPG in 2<sup>nd</sup> year...
- Necessary for learning impact on high pressure gas regulation of Japan
- How much is one cavity estimated?
- Flexibility in surface treatment is necessary, to be discussed
  - To be decided in technical workshop
- International workshop is necessary to review material/fabrication/surface treatment methods
  - plug-compatibility reconfirmed
  - To be held after TTC meeting 2021 or next LCWS2021?
- New vendors in US
  - Important to find cavity fabrication vendor, in not only US but the other countries
  - To be checked qualification, learning curve expected, capability of large number production, etc.
- In GDE, cost estimation has been done by some vendors, but one vendor was dominant
- Reexamine lesson/learned from what GDE have done
- After E-XFEL construction, cavity fabrication cost is not changed, or a little changed
  - Cost of power coupler increased
- Laboratory-vendor collaboration in cavity fabrication is also necessary
  - KEK has already done
- Year and year plan is necessary in each region for technical preparation period
- Americas laboratory proposals in next meeting
  - Kirk requests responsible persons in each lab.

# Questions/Discussions/Comments (memorandum) @ 2<sup>nd</sup> meeting

Translation by Kirk

- CM production
  - Existing CM or New CM?
  - In Japan, before production, we have to discuss with KHK (authority of high pressure gas in Japan)
    - During production, inspection by KHK is necessary
- CM transfer
  - Shipping/High pressure gas regulation can be separated
  - Also rechecking cavity performance after shipping
- No cavity vendor in U.S., but same process as LCLS-II can be used
- How many cavities are produced? 20 at minimum. It depends on budget.
- Fabrication (incl. Nb material)/surface treatment to be discussed
- In TDR, second pass was available. How many times in surface treatment is available? It also depends on cost, and to be discussed.
  - Reliability
  - Cost-effectiveness
- Same method of fabrication and surface treatment as technical preparation period has to be used in construction of ILC
- Global CM transfer among Japan/U.S./EU to be discussed (Japan → U.S./EU?)
  - For fair international collaboration
- There are strict rules in high pressure gas regulation of Japan
  - It may take longer time to solve this
- How many prototypes do we need?
  - No prototype CM in LCLS-II → The construction started immediately (some of existing cavities are used)
  - Three prototype CMs in E-XFEL (PXFEL series)



# Questions/Discussions/Comments (memorandum) @ 1<sup>st</sup> meeting

Translation by Kirk

- Surface treatment
  - Which surface treatment method (EP, HT) is selected in mass production?
    - Surface treatment method is flexible, rather, plug-compatible design of cavity package should be fixed
    - To investigate yield rate, same method should be used. One method in each region (Japan, US, EU)?
    - Always think about which method is used in mass production (performance, cost effective)
    - Choice as advanced technology should be left, even though new method does not work well at present
- Power coupler
  - Power coupler needs a lot of improvements for ILC
  - D. Kostin will present those issues and some suggestions in AWLC2020
- CM transportation
  - 13 CMs will be transferred from EU to US by plane in PIP-II (2023-2024?)
  - CM of ILC needs very large cage for marine transportation. After arrival at Japan, the cage may be sent back.
  - Cost of aerial transportation is much higher than marine
  - Cost of marine transportation is included into budget of each region
  - Design of cage and supporting jigs is necessary
  - “CM transportation” is not appropriate, then ”Global CM transfer” is better?
- Necessary to fix design of tuner/coupler until second year of technical preparation phase when technical review is done
- Additional membership (Michizono-san discussed with Andy and Steiner)
- Budget request of SRF including technical preparation
  - Budget request of subgroup → WG1 → each laboratory → Conclusion of MOU
  - Mass production and Global CM transfer should be summarized to one page for each until end of this year
  - Preparation for conclusion of MOU after Feb/2021
- Introduction of activity of SRF subgroup will be presented in AWLC2020
- Request to upload meeting slide on INDICO