

ATF2 High Availability DC Magnet Power Supplies

By: Paul Bellomo, Antonio de Lira, David MacNair and Briant Lam*

*bri@slac.stanford.edu

19-21 Dec 2007

5th ATF2 Project Meeting


1

Topics

- Phase 2 Procurement and testing
 - Schedule

- Progress
- Test Results
- Control System
- Phase 3 Commissioning
 - Schedule
 - Property Transfer
 - Delivery
 - Responsibilities

SLAC Phase 2 - Schedule



19-21 Dec 2007

5th ATF2 Project Meeting

- EPSC (Ethernet Power Supply Controller)
 - 38 units with 7 spares
 - 2 local control boards
- PLC (Programmable Logic Controller)
 - 1 complete chassis, no spares
 - Commercially available parts (Allen-Bradley ControlLogix)
- Bulk Power Supply

- 6 units with 1 spare
- Commercially available (Lambda-EMI ESS 40-375)
- DCCT (Current Transductor)
 - 38 regulating and 38 auxiliary units with 4 spares
 - Commercially available (Danfysik Model 866)
- Racks
 - 3 double bay racks
 - 400V distribution panel for bulk power supplies
 - Grounded for EMI and safety

- HA PS
 - Prototype

- Received Sep 07
- Tested for stability performance
- Firmware finalized and tested
- 1st Batch
 - Shipped on 12 Dec 07
 - In LAX as of 16 Dec 07
 - 12 dual-50A power supplies (24 power supplies)
- 2nd Batch
 - Ship by the end of Dec 07
 - Remainder 100A, 150A and 200A power supplies
- Parts Summary
 - Dual 50A PS Crate: 10 units with 2 spares
 - Full PS Crate: 19 units with 2 spares
 - Power Modules: 116 units with 23 spares










19-21 Dec 2007

SLAC

Test Results

- Stability 200A system
 - < 10 ppm stability</p>
 - Measured in an oven from 25°C to 45°C




5th ATF2 Project Meeting

Test Results

• Stability 50A system

SLAC

- SF1 and SD0 need to run at ~8A with 100 ppm stability
- Error is referenced to the operating current, not full scale
- Testing showed < 80 ppm stability @ 2A



19-21 Dec 2007

5th ATF2 Project Meeting

Controls

- EPICS Control System by Glen White
 - 1 PLC to control 6 bulk power supplies
 - 38 EPSCs to control 38 high availability power supplies
- Matlab GUI


- Main Panel
 - 38 power supplies
- PS Panel
 - Power Supply on/off and current setpoint control
 - Bulk Power Supply on/off control
 - Buttons for Expert Panel and Module Panel
- Expert Panel
 - Diagnostic and Configuration Information
- Module Panel
 - Status and current readback for individual modules
 - Enable/Disable Modules






_	_	_	_	_	_	_		P	s_con	trol /	_		_	_	_	_	_	
							PS	5 (20	nt	rc							Close
Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off
	All On									All Off								
Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off
20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off	Off
	"Bulk" PS									EPSC								

Controls






Controls





SLAC Phase 3 – Schedule



19-21 Dec 2007

Property Transfer

Property Transfer to KEK

- SLAC Technology Transfer Department is working on the paperwork to transfer the power supply systems to KEK.
- MOU for the ATF International Collaboration
 - Write Annex that will allow "donation" of the power supply systems to the ATF Collaboration, subjecting DOE approval

Delivery

- KEK commissioning schedule
 - Power supplies commissioned by April 2008
- SLAC will ship the power supplies at the beginning of February 2008
- SLAC will commission the power supplies from mid-February through March 2008 (6 weeks)

Responsibilities

- Items needed from KEK during commissioning
 - AC service

- 400VAC 3Φ 240A with neutral and ground
- 100VAC 1Φ 20A (12 circuits)
- DC magnet cables
 - 2 AWG for 50A Power Suppy (~40 mm²)
 - 4/0 AWG for all others (~140 mm²)
- Interlock Cables
 - Thermo-switch
 - Water flow-switch
- Test Equipment and Tools
 - What is available and what do we need to bring?

Responsibilities

- Test Equipment and Tools
 - Test Equipment
 - 6.5 digit voltmeter
 - Oscilloscope
 - Function generator
 - Loop Analyzer
 - Monitor, keyboard and mouse for the IOC
 - Tools

- General Tools:
 - i.e. screwdrivers, wrenches, wire cutters, etc.
- Crimpers and crimp lugs to terminate dc cables