

B006 Roofing

The roofing company, Alcal, sealed the roof penetrations and cleaned the tar off of the floors. This should contain the tar to the roof.

B105 A/C

Rumor has it that Harry Shen has broken a rib and will be out for awhile. The low bid to install the A/C is \$150K. Only \$70K has been allocated for this work, but Shen hopes he can use the \$40K left over from the roofing job. He is requesting an additional \$40K to meet the bid price. The installation was originally scheduled to be completed by the end of July—unlikely now.

B105 Power Upgrade

John Choi, the electrical engineer, has calculated that the cost of finishing the room 105 power job is about \$3000. DLC Electrical has looked at the job already and will probably be sole sourced. John hopes to have the job completed in a couple weeks.

Hi-Bay Bunker

The core samples taken from the Bldg. 006 Bunker came back clean. OHP will be releasing the floor to make way for the removal of the bunker. Now we have to wait until ILC makes a decision whether they want to use the space or not. Eric Doyle hopes that there will be a decision within the next two-three weeks.