# 40th Meeting of SRF Group in IDT/WG2

- ✓ Recent progress of SRF 5-year plan at KEK and global collaboration for ITN (Kirk)
- ✓ Others (if any)

Attendees: A. Yamamoto, K. Umemori, D. Delikaris, S. Steiner, P. Burrows, Kirk

https://agenda.linearcollider.org/category/256/

## Leaders for each sub-group at KEK (updated)

Sub-group	Leader								
Drawing	Takeshi Dohmae								
Cavity	T.B.D.								
Frequency tuner	Mathieu Omet								
Power coupler	Kirk								
Magnetic shield	Ryuichi Ueki								
SCQ magnet (+BPM)	Yasushi Arimoto (Hitoshi Hayano)								
Clean work/Vacuum work	(temporarily) Kirk								
Cryomodule	Kirk								
Infrastructure at COI	Shinichiro Michizono								
RF	Toshihiro Matsumoto								
Cryogenics	Hirotaka Nakai/Kota Nakanishi/Hirotaka Shimizu								
Cavity fabrication/Material preparation	Takayuki Saeki/Takeshi Dohmae								
High Pressure Gas Safety Act	Kensei Umemori/Takayuki Saeki/Takeshi Dohmae								

# Recent progress of SRF 5-year plan ①

#### Japan (KEK)

- Cavity
  - FG 9-cell cavity is under fabrication, negotiation with local government and KHK is under progress, may be approved in Feb
  - Six 1-cell cavities (FG/MG) will be produced by KEK in-house, and VT will start after delivery in Jan
  - KEK sent some MG disks to vendors in EU for press-testing
  - KEK is preparing necessary Nb material for Eddy Current Scanning (ECS) at DESY
  - KEK started the discussion with a domestic vendor to produce 9-cell cavities in next FY

#### • Power coupler

- Drawing work and specification document are under progress
- Ceramic samples were ordered for quality check of brazing, thermal cycle test, TiN coating test, etc.
- RF simulation is under progress between FNAL and KEK within the framework of the US-Japan Science and Technology Cooperation

#### • Tuner

- Drawing work is under progress
- Discussion with FNAL is under progress for rental of a set of cavity/tuner/helium tank within the US-Japan
- Mechanical simulation for LFD is under progress
- Magnetic shielding/Demagnetization
  - Demagnetization test with a small cryo-vessel is under preparation
  - Drawing work of magnetic shielding is under progress
  - Discussion with a domestic vendor is under progress
- SC-Q magnet
  - Discussion with a domestic vendor is under progress

# Recent progress of SRF 5-year plan 2


- Japan (KEK)
  - Clean work/Vacuum work
    - Design of mock-up cavities (will be used for training of cavity string assembly) was almost done, waiting for procurement
    - Remote control system for ionized gun and dust monitor will be completed soon, will be merged with robot arm system
    - Regular meeting on robotics with CEA and FNAL has been held
  - Cryomodule
    - Drawing work is under progress
    - Discussion with domestic vendors is starting
  - Infrastructures
    - Cavity Fabrication Facility
      - CFF group is preparing for new work area, install a new clean room and some devices
    - Cryogenics
      - They started the preparation for change request to discuss with local government
    - CM hanger
      - Currently under construction for improvement
    - CM test bunker
      - The design completed, the cost estimation done

## Global collaboration and recent progress for ITN

#### Overseas


- Americas
  - Waiting for their decision after the conclusion by P5 will open this week
- Asia
  - Korea University and PAL newly joined the ITN, and KEK will explain for them in 14/Dec
- Europe
  - CERN, CEA and INFN are considering production of two 1-cell cavities, will start from 2024
    - This depends on when the budget and the Nb material will be transferred from KEK to EU
  - CEA and INFN are discussing with DESY how to contribute to ITN
  - DESY is preparing for ECS
    - Free of charge for EU
    - Americas and Asia are under discussion
  - CIEMAT and IFIC are discussing with KEK to produce SC-Q magnet and BPM system
  - IFIC and IJCLAB newly joined the ITN, they will discuss internally in EU

## Recent progress of power coupler




## Design/Production of mock-up cavities

KEK will introduce mock-up cavities for training of cavity string assembly.



## Recent progress of infrastructure at COI



Courtesy of H. Hayano

Overall	prod	uc	tic	r	S	cho	ed	ule	<b>e o</b> :	f 5	<b>-y</b> e	ear	• <b>p</b>	lar	ı a	t K	Œ	K	
	JFY	72023				JFY2	2024			JFY	2025			JFY	2026			JF	Y202
	CY202	23		·	CY2	024			CY2	2025			CY2	2026			CY	2027	,
	1 2	2 :	3	4	1	2	3	4	1	2	3	4	1	2	3	3 4	1	1	2
1-cell cavity (FG, KEK)		4																	
1-cell cavity (MG, KEK)		2																	
9-cell cavity (FG, domestic)		1			·	6				1	-								
9-cell cavity (MG, KEK)	1 (tra	aining	g)			1				1									
9-cell cavity (MG, oversea)		1	train	ing						2	2								
							•	•			•	•		-	-	-			

2 (prototype) 1 (prototype)

1 (prototype)

1 (test)

1 (prototype)

Deadline of clean assembly study for ITN

Power coupler

Frequency tuner

Magnetic shield

CM production

Cavity string

CM assembly

CM test

HLRF

Cryogenics

Rail of cavity string

CM test bunker


CM assembly implement

SCQ magnet+BPM

CY2028

## Meeting/Conference schedule

Meeting #	Date	Contents
40	5/Dec	Recent progress of SRF 5-year plan and global collaboration for ITN
	5~8/Dec	TTC Meeting 2023 @FNAL, US
	8~11/Jul/2024	LCWS2024 @Tokyo, Japan



https://agenda.linearcollider.org/event/10134/