



# **ILC FY2005**

## **Electrical R&D Programs**

### **Status Reports Rev. April 11, 2005**

Ray Larsen, Richard Cassel, Greg Leyh,  
Minh Nguyen, Chris Pappas, Paul  
Bellomo, Antonio De Lira - SLAC  
Ed Cook, Craig Brooksby – LLNL  
Sang Nam – PLS, Korea



# FY2005 Task Summary

---

1. HA ILC Kicker Development
  - a. ATF Extraction Prototype & Testing (Cassel et al)
  - b. ILC Induction Prototype & Switch Testing (Cook, Pappas)
2. HA Modulator Evaluation & Development
  - a. Evaluations, SNS procurement, operation (Cassel)
  - b. New Marx Modulator Development (Leyh)
3. FNAL Modulator IGBT Switch (Cassel/Nguyen)
4. HA Modular Power Supply Development (Bellomo)
5. Diagnostic Processor for Power Systems (Bellomo/Nam, Pohang)
6. Instrumentation Standards for HA Systems (Larsen/Downing)
7. Complete 2-Pack & Decommission 8-Pack (Cassel et al)





# 1. HA ILC Kicker Development

## a. ATF Prototype & Testing

R. Cassel et al

- ◆ Use spare north damping ring pulser & NLCTA kicker magnet. Conversion needed:
  - Two outputs 16.7 ohms
  - Modify pulse charger and isolation core
  - Modify shock line and loads



- ◆ Status:
  - Kicker magnets high pot tested & under modification
  - Spare pulser operational, replacement of thyratrons underway
  - Most parts fabricated for converting pulser to three cables






# 1. HA ILC Kicker Development

## b. Induction Prototype & Testing

### LLNL & SLAC

- ◆ LLNL induction kicker for ATF progress (Cook, Brooksby)
  - Ready for test in May at ATF on strip-line
  - Mechanical parts fabricated
  - Driver boards fab'd & cores ordered



- Experimental vacuum tube switch being evaluated for  $T_r$ ,  $T_f$  at LLNL by C. Pappas

- Other possible kicker pulsers being explored



# 1a&b. Schedule

ID	Task Name	Duration	Start	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
111	<b>HA Kicker Development</b>	<b>72 days'</b>	<b>Wed 3/23/0</b>	[Bar]			[Bar]																				
112	<b>ATF Extraction Proto</b>	<b>65 days'</b>	<b>Fri 4/1/0</b>	[Bar]			[Bar]																				
113	Convert design kickers	11 days	Fri 4/1/0	[Bar]																							
114	Fabricate mods	20 day	Fri 4/1/0	[Bar]	[Bar]																						
115	Assemble	20 day	Fri 4/29/0	[Bar]	[Bar]	[Bar]																					
116	Modify Modulator	20 day	Fri 4/1/0	[Bar]	[Bar]	[Bar]	[Bar]																				
117	Test mod	15 day	Fri 4/29/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]																		
118	System assy	10 day	Fri 5/20/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]																	
119	Test	20 day	Fri 6/3/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]																
120	Ship to KEK	0 day:	Thu 6/30/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]			
121																											
122	<b>LLNL Induction Proto</b>	<b>70 day:</b>	<b>Wed 3/23/0</b>	[Bar]			[Bar]																				
123	Complete stack	30 day	Wed 3/23/0	[Bar]	[Bar]	[Bar]																					
124	Complete driver boards	30 day	Wed 3/23/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]																	
125	Test driver brds	20 day	Wed 5/4/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]																
126	Assemble	10 day	Wed 6/1/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]			
127	Test cmplt unit	10 day	Wed 6/15/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]			
128	Ship to KEK	0 day:	Tue 6/28/0	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]	[Bar]			



## 2. HA Modulator Evaluation & Development

### a. Evaluations

---

- ◆ Overall goal is *HA Systems Evaluation*
  - General goals document written early FY05
  - Different topologies listed w/ potential advantages:
    - ◆ Transmit at HV rather than LV with step-up Xfmr
    - ◆ Segmented stack design for fail-soft (higher MTBF)
    - ◆ Parallel tunnels for unrestricted access (lower MTTR)
  - Suggest possible future workshop on this topic



## 2a. Evaluations Plan

ID	Task Name	Duration	Start	1st Quarter	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter		2nd Quarter			3rd Quarter			
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
130	<b>HA Modulator Evaluation</b>	<b>310 day</b>	<b>Wed 3/23</b>	[Gantt bar spanning from Mar to Sep]																			
131	Establish collaborators	60 day	Wed 3/23	[Gantt bar from Mar to Jun]																			
132	White Paper on Study Goals	90 day	Wed 5/4		[Gantt bar from Apr to Aug]																		
133	1st Workshop	5 day	Wed 9/7																				
134	Establish & assign tasks	0 day	Tue 9/13																				
135	Establish HA models	30 day	Wed 9/14																				
136	Analyze reliability	30 day	Wed 10/26																				
137	Analyze Availability	30 day	Wed 12/7																				
138	2nd Workshop	5 day	Wed 1/18																				
139	Report outline, assignments	0 day	Tue 1/24																				
140	Draft Report	90 day	Wed 1/25																				
141	Final Draft	0 day	Tue 5/30																				



## 2. HA Modulator Evaluation & Development

### a. Evaluations – Cont'd

---

- ◆ Sub-goal is to supply RF source for L-Band testing (SNS Modulator)
- ◆ Cassel suggested possibility of “loaner” unit
- ◆ Adolphsen organized workshop to learn SNS design
- ◆ MOA Agreement in progress to ship test unit from LANL/SNS
  - Package and ship to SLAC within a month
  - Make upgrades per SNS recommendations
  - Obtain technical help from SNS as needed for upgrade
  - Have Anderson and/or Reass witness testing at ESB
  - Goal is full operation of source 5MW tube by end CY2005
  - Further modifications needed for 10MW tube – not scheduled





## 2a. SNS Schedule

ID	Task Name	Duration	Start	2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter		
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
85	<b>Utilities</b>	<b>25 days</b>	<b>Mon 5/2/05</b>																					
86	Prepare site	15 days	Mon 5/2/05																					
87	Water plumbing to new location	10 days	Mon 5/23/05																					
88	<b>LLRF System</b>	<b>210 days</b>	<b>Wed 3/23/05</b>																					
89	Design	40 days	Wed 3/23/05																					
90	Build prototypes	20 days	Wed 5/18/05																					
91	Test in lab	20 days	Wed 6/15/05																					
92	Procure mfg parts	90 days	Wed 7/13/05																					
93	Buy instruments	60 days	Wed 7/13/05																					
94	Assemble in lab	20 days	Wed 11/16/05																					
95	Test in lab	20 days	Wed 12/14/05																					
96	<b>SNS Modulator Procure &amp; Install</b>	<b>300 days?</b>	<b>Wed 3/23/05</b>																					
97	Delivery from LANL to ESB	45 days	Wed 3/23/05																					
98	Unpack & situate	10 days	Wed 5/25/05																					
99	Modify 8-Pack Pow Supp	20 days	Fri 5/20/05																					
100	Test 8-Pack PS Res Load	10 days	Fri 6/17/05																					
101	Modifications	25 days	Wed 6/8/05																					
102	Install TH2095 Klystron, magnet F	25 days	Wed 7/13/05																					
103	Connect DC Power	5 days	Wed 8/17/05																					
104	Connect water	5 days	Wed 8/17/05																					
105	Power tests Water Load	20 days	Wed 8/24/05																					
106	Install LLRF	10 days	Wed 1/11/06																					
107	Connect TH2095 Klystron	5 days	Wed 1/25/06																					
108	Test LLRF	5 days	Wed 2/1/06																					
109	Power tests klystron load	70 days?	Wed 2/8/06																					



## 2. HA Modulator Evaluation & Development

### b. New Marx Modulator Development – G. Leyh

---

- ◆ Design, build, evaluate the 12kV switch. Determine speed, ruggedness and maximum switching rate.
- ◆ Evaluate individual cell components for suitability.
- ◆ Assemble and test a complete cell. Debug, identify hotspots, test under fault scenarios.
- ◆ Design and build the 12kV charging buck regulator, integrate into completed cell.
- ◆ Develop the active control system for the staged cells.
- ◆ Build a 4-cell stack, test under fault scenarios.
- ◆ Develop a complete Marx modulator. Evaluate performance using an L-Band klystron.



## 2.b. Marx Development Approach

---

- ◆ Start with the highest technical risk items – 12kV switch, energy storage capacitors.
- ◆ Assemble, test, debug a complete cell.
- ◆ Work towards developing a 'short stack.'
- ◆ Explore stack-level fault scenarios.
- ◆ Design, test the active regulation control loop.
- ◆ Develop complete modulator, control system, RF station. Integrate with L-Band klystron.




## 2b. Marx Schedule

ID	Task Name	Duration	Start	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter																
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
143	<b>HA Marx Modulator Developmen</b>	<b>405 day</b>	<b>Wed 3/23/06</b>	[Gantt bar spanning from 3/23/06 to 11/15/06]																							
144	Design, test 12 kV module	50 day	Wed 3/23/06	[Gantt bar from 3/23/06 to 5/12/06]																							
145	Evaluate cell components	50 day	Wed 3/23/06	[Gantt bar from 3/23/06 to 5/12/06]																							
146	Integrate & Test 12kV cell	60 day	Wed 6/1/06	[Gantt bar from 6/1/06 to 7/31/06]																							
147	Controls Design, proto	110 day	Mon 5/2/06	[Gantt bar from 5/2/06 to 8/11/06]																							
148	Asemble short stack	30 day	Mon 10/3/06	[Gantt bar from 10/3/06 to 11/2/06]																							
149	Integrate controls	30 day	Mon 11/14/06	[Gantt bar from 11/14/06 to 12/14/06]																							
150	Stack fault testing	45 day	Mon 12/26/06	[Gantt bar from 12/26/06 to 2/10/07]																							
151	Construct full stack modules	120 day	Wed 3/1/07	[Gantt bar from 3/1/07 to 6/30/07]																							
152	Assemble B15	20 day	Wed 5/24/07	[Gantt bar from 5/24/07 to 6/13/07]																							
153	Integrate controls	20 day	Wed 6/21/07	[Gantt bar from 6/21/07 to 7/11/07]																							
154	Connect utilities	20 day	Wed 7/19/07	[Gantt bar from 7/19/07 to 8/18/07]																							
155	Test into dummy load	20 day	Wed 8/16/07	[Gantt bar from 8/16/07 to 9/15/07]																							
156	Test into klystron	20 day	Wed 9/13/07	[Gantt bar from 9/13/07 to 10/13/07]																							




# 3. IGBT Switch Array for FNAL Modulator Cassel/Nguyen

- ◆ Fermi ask SLAC to provide the switch for their ILC type long pulse modulator.
- ◆ Cassel et al evaluated proposal and suggested an alternative
- ◆ Fermi modified the requirement to increase the MTBF which would double the size and cost of the switch.
- ◆ New technical and cost issues not yet resolved.



Original Fermi proposal

SLAC proposal





# 3. IGBT Switch for FNAL

ID	Task Name	Duration	Start	1st Quarter		2nd Quarter				3rd Quarter				4th Quarter													
				Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
158	<b>FNAL IGBT Switch Array</b>	<b>225 d</b>	<b>Wed 3/25</b>	[Gantt chart bar]																							
159	Design	30 d	Wed 3/25	[Gantt chart bar]																							
160	Design Review	0 d	Tue 5/3	[Gantt chart bar]																							
161	Fab proto section	45 d	Wed 5/12	[Gantt chart bar]																							
162	Test proto	30 d	Wed 7/1	[Gantt chart bar]																							
163	Fab full switch	90 d	Wed 8/1	[Gantt chart bar]																							
164	Test	30 d	Wed 12/1	[Gantt chart bar]																							
165	Deliver	0 d	Tue 1/31	[Gantt chart bar]																							



## 4. HA Modular Power Supply Development - Bellomo

---

- ◆ Goal is to continue earlier studies in 1999-2001 focused on HW power supply strategies
  - Multiple section topologies (higher MTBF)
  - Hot swappable replacement (lower MTTR)
  - 1/N Quick replacement or automated switchover for large bulk string supplies
- ◆ Revive SBIR connections to advance modular prototypes in collaboration with industry
- ◆ Calculate Availability for various models to aim for overall machine Availability ➡ 1.



## 4. HA Modular PS Schedule

ID	Task Name	Duration	Start	2nd Quarter												3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter								
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
167	<b>HA Modular Power Supply Dev</b>	<b>395 da</b>	<b>Wed 3/23</b>	[Gantt bar spanning from Mar to Dec]																																			
168	Recruit Collaborators incl Indu	60 da	Wed 3/23	[Gantt bar from Mar to Apr]																																			
169	White paper Define HA study	60 da	Wed 5/4	[Gantt bar from Apr to Jun]																																			
170	1st Workshop	5 day	Wed 7/27	[Gantt bar from Jul to Aug]																																			
171	Write SBIR solicitations	0 day	Tue 8/2	[Gantt bar from Aug to Aug]																																			
172	Define HA Conceptual Models	0 day	Tue 8/2	[Gantt bar from Aug to Aug]																																			
173	Assign tasks	0 day	Tue 8/2	[Gantt bar from Aug to Aug]																																			
174	Analyze reliability	90 da	Wed 8/3	[Gantt bar from Aug to Oct]																																			
175	Analyze Availability	90 da	Wed 8/3	[Gantt bar from Aug to Oct]																																			
176	Specify, Order industrial proto	90 da	Wed 8/3	[Gantt bar from Aug to Oct]																																			
177	Produce protos	120 da	Wed 12/7	[Gantt bar from Oct to Dec]																																			
178	Evaluate at multiple locations	90 da	Wed 5/24	[Gantt bar from May to Aug]																																			





## 5. Diagnostic Processor for Power Systems – Bellomo, Nam (PLS)

---

- ◆ Background:
  - Work started in FY04 to develop diagnostic controller for new 2-Pack
  - MOU set up with Pohang to collaborate on work via TV meetings, supported by Dr. S. Nam, head Accelerator Dept
- ◆ Specification further developed to make useful for variety of diagnostic applications in Modulators, DC supplies, fast kickers, etc.
  - Designed for modular systems
  - Imbed very small board in each card of 2-Pack
  - Monitor fast or slow I,V waveforms, critical DC levels
  - Change voltage levels remotely at card/system level
  - Monitor/Change set points at card/system level
  - Deliver critical timing signals with adjustable delay control each card (esp. important for rise-time preservation in stack)
  - Etc.



## 5. Diagnostic Processor - Cont'd

---

- ◆ Need to revive work that stopped with (a) technology decision and (b) accident
- ◆ Long range, diagnostics controller systems are critical to manage HA sub system intervention strategies
- ◆ Started examining requirements for Marx modulator compared with earlier design
- ◆ Ultimately diagnostics boards can be reduced to rugged imbedded chip/hybrid designs.
- ◆ *Collaboration with Pohang continues as Dr. S. Nam is hired for 1 year in ESD to support this and other work.*



# 5. Diagnostic Processor Schedule

ID	Task Name	Duration	Start	2005												2006											
				1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter																
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
180	<b>Diagnostic Processor-Power System</b>	<b>405 day:</b>	<b>Wed 3/23/05</b>																								
181	Reestablish PLS Collaboration	0 day:	Fri 4/15/05																								
182	Revisit specifications for Marx	30 day	Fri 4/15/05																								
183	Design	90 day	Wed 3/23/05																								
184	Prototype	60 day	Wed 7/27/05																								
185	Test at PLS	30 day	Wed 10/19/05																								
186	Deliver to SLAC	20 day	Wed 11/30/05																								
187	Evaluate on Marx Cell	15 day	Wed 12/28/05																								
188	Construct N units for Marx	120 day	Wed 1/18/06																								
189	Test N Units	30 day	Wed 7/5/06																								
190	Install	20 day	Wed 8/16/06																								
191	Full system test	20 day	Wed 9/13/06																								



## 6. HA System Instrumentation Standards – Larsen/Downing

---

- ◆ Goal: Develop new approaches to HA instrumentation for:
  - Accelerator controls and communications
  - Beam instrumentation
  - Detector instrumentation
- ◆ How:
  - Hire R. Downing Inc. to help stir technological discussion, collaboration with other labs and industry, guide prototype lab development efforts
- ◆ Progress:
  - Wrote joint paper to introduce HA concepts for 2004 NSS (Nov. in Rome)
  - Paper for Real-Time 2005 in progress (June 05)
  - Hiring of Downing Inc. in progress



## R. Downing Inc. Statement of Work

---

- ◆ Assist in developing SLAC HA instrumentation work plan.
- ◆ Assemble industrial HA instrumentation design information and prepare presentations
- ◆ Develop testing plan for HA modular components engineering evaluation
- ◆ Develop new HA system concepts for modular instrumentation and networks applicable to accelerator and detectors
- ◆ With Collaboration develop new systems concepts for chip and hybrid level imbedded diagnostics
- ◆ Develop HA instrumentation system white paper to set future goals. Include cost-benefits of imbedded intelligence approaches. Present to machine and detector physicists setting overall HA design goals.



## 6. HA Instrumentation Standards Schedule

ID	Task Name	Duration	Start	1st Quarter			2nd Quarter			3rd Quarter			4th Quarter														
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov			
193	<b>HA Instrumentation Standards</b>	<b>445 day</b>	<b>Wed 3/23/</b>	[Gantt chart bar]																							
194	Research Industry Deventms	30 day	Wed 3/23/	[Gantt chart bar]																							
195	Summary report & presentation	20 day	Wed 5/4/	[Gantt chart bar]																							
196	Recruit Collaborators incl Indust	60 day	Wed 6/1/	[Gantt chart bar]																							
197	White paper on development go	30 day	Wed 8/24/	[Gantt chart bar]																							
198	1st Workshop	5 day	Wed 10/5/	[Gantt chart bar]																							
199	Establish goals, assign tasks	0 day	Tue 10/11	[Gantt chart bar]																							
200	Write SBIR solicitations	0 day	Tue 10/11	[Gantt chart bar]																							
201	Analyze reliability	90 day	Wed 10/12	[Gantt chart bar]																							
202	Analyze Availability	90 day	Wed 10/12	[Gantt chart bar]																							
203	Specify, Order industrial prototy	90 day	Wed 10/12	[Gantt chart bar]																							
204	Produce protos	120 day	Wed 2/15/	[Gantt chart bar]																							
205	Evaluate at multiple locations	90 day	Wed 8/2/	[Gantt chart bar]																							



## 7. 2-Pack & 8-Pack Tasks – Cassel et al

---

- ◆ Plan: To maintain X-Band test capability in ESB SLED system:
  - Complete 2-Pack testing & make ready for move to ESB
  - Install new IGBTs, trim heat sinks, reinstall boards, full power test in water load B15
  - Decommission 8-Pack, move to B15
  - Install 2-Pack to replace 8-Pack; hook up 2 XL4 klystrons
  - Refurbish 8-Pack cells contact areas; drivers with non-Be connectors; make ready for alternate use e.g. 1/2/4/8 Pack configuration.



# 7. Status

ID	Task Name	Duration	Start	2nd Quarter				3rd Quarter			4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter	
				Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
43	<b>8-Pack Removal ESB</b>	<b>33 days?</b>	<b>Wed 3/23/05</b>	█																				
44	Develop EWP's	5 days	Wed 3/23/05	█																				
45	Approve plan - ES&H	2 days	Wed 3/30/05	█																				
46	Clean Be - ES&H	3 days	Fri 4/1/05	█																				
47	Remove driver brds to B15	2 days	Wed 4/6/05	█																				
48	Drain oil to storage	1 day?	Fri 4/8/05	█																				
49	Disconnect 3T Xfmr/Kly	2 days	Mon 4/11/05	█																				
50	Remove/ transport to B15	1 day?	Wed 4/13/05	█																				
51	Disable 1 pr klystrons	2 days	Thu 4/14/05	█																				
52	Bld 2-Pack mating conn	10 days	Mon 4/18/05	█																				
53	Install mating hdwe	5 days	Mon 5/2/05		█																			
54																								
55	<b>2-Pack Test B15</b>	<b>42 days</b>	<b>Wed 3/23/05</b>	█																				
56	<b>Driver Boards</b>	<b>30 days</b>	<b>Wed 3/23/05</b>	█																				
57	Write EWPs	10 days	Wed 3/23/05	█																				
58	Remove Drivers	2 days	Wed 4/6/05	█																				
59	Remove heat sinks, IGBTs	4 days	Fri 4/8/05	█																				
60	Mill heat sinks	10 days	Thu 4/14/05	█																				
61	Mount new IGBTs	10 days	Thu 4/14/05	█																				
62	Re-mount heat sinks	2 days	Thu 4/28/05	█																				
63	Reinstall	2 days	Mon 5/2/05		█																			
64	<b>Power Supply</b>	<b>13 days</b>	<b>Thu 4/14/05</b>	█																				
65	Complete Installation	10 days	Thu 4/14/05	█																				
66	Test on ResistorLoad	3 days	Thu 4/28/05	█																				
67	<b>System Test</b>	<b>13 days</b>	<b>Tue 5/3/05</b>	█																				
68	Hook up power, water, load	3 days	Tue 5/3/05	█																				
69	Hook up instrumentation	3 days	Tue 5/3/05	█																				
70	Full power tests water load	10 days	Fri 5/6/05	█																				
71	2-Pack Complete B15	0 days	Thu 5/19/05			█																		
72																								
73	<b>2-Pack Move &amp; Install</b>	<b>19 days</b>	<b>Fri 5/20/05</b>	█																				
74	Dismantle connections B15	2 days	Fri 5/20/05	█																				
75	Transport prep	2 days	Tue 5/24/05	█																				
76	Transport t2-Pack to ESB	1 day	Thu 5/26/05	█																				
77	Transport Pwr Supply to ESB	1 day	Fri 5/27/05	█																				
78	Install & connect klystrons	5 days	Mon 5/30/05	█																				
79	Connect utilities	2 days	Mon 6/6/05	█																				
80	Connect controls	2 days	Wed 6/8/05	█																				
81	Test controls	2 days	Fri 6/10/05	█																				
82	Power test	2 days	Tue 6/14/05	█																				
83	2-Pack Complete	0 days	Wed 6/15/05					█																





## Summary Status

---

### ◆ Progress & Issues:

- SNS Modulator ship date vague; potential slip
- Good progress on LLRF definition, cost & schedule plan
- FNAL switch task not defined; being worked on.
- Manpower still diverted by arc-flash safety work
- Schedules slipped ~ 2 weeks so far
- Working to transition arc flash effort to responsible Conventional Facilities department
- Marx progress vs. schedule doing well.
- Instrument Standard devmnt. PO to Downing approved but delayed in SLAC purchasing.
- MOU to SNS in process – not on critical path