



DESY Status




Overview

- Module Tests
 - **M3* Crash test**
 - **M8 disappointing**
- Nine-cell 'standard' results
 - **Problems with full tank tests including HOM couplers**
 - Two versions HOM feed through
 - Old does not work: 2 cavity tests spoiled
 - New works
- Special cases
 - **Hydroformed nine-cell cavity (W. Singer et al.)**

history

Module 3*





30.07.2008

D.Kostin / MHF-SL



Module 8
Module test:
single cavities
X-rays
(D. Kostin)

1





5

2





6

3



7

4



8

Date Event


4



Problems with Standard Cavities

CAVITY	Z138
TEST	2 / Vertical 2
HISTORY	RF connectors checked, HOM power meter head exchanged.
RESULTS	$E_{\text{acc.max}}=20\text{MV/m}$ with low field $Q_0=2\times 10^{10}$ Limited by the Q-switch, low Field Emission (10^{-2} mGy/min)
SUMMARY	<p>Cavity tested second time after the RF connectors check and HOM coupler power meter head replacement. Results do not differ much from previous test. FE starts at 14.5 MV/m, MP at 17..20 MV/m – was conditioned. Q-switch effect is stable and repeatable at 20 MV/m.</p> <p>No parasitic modes exited, no problems with HOM couplers: maximum HOM coupler power was about 0.3 W and $Q_{\text{load.HOM}}$ is about 10^{12}.</p>

history





Hydroformed Cavity Z145

Z145: TEST 1, 23.07.2008

Goal:

To check performance of nine cell hydroforming cavity.

Preparation:


After 40 um BCP (Accel), HT 800 C, 168 um EP (DESY), alcohol rinsing, HT 800 C, 48 um EP, 6 x HPR, kept at 80-140 K for 20 hours.

[NO BAKE YET!]

Results:

$E_{acc}=30.3$ MV/m, $Q_0=6.7 \cdot 10^{09}$, BD, no MP, no FE, no additional modes, also in MM.

History of test 1



Date Event