

OVERALL SCHEDULE FOR ATF


December 15, 2009

Necessary Deliverables from TF for BDS and DR



This is ILC GDE request.

Test Facility	Deliverable	Date
<i>Hardware development, Optics and stabilisation demonstrations</i>		<i>JFY</i>
ATF	Demo. of reliable operation of fast kickers meeting the specifications for the ILC damping ring.	2010
	Generation of 1 pm-rad low emittance beam	2009
ATF2	Demo. of compact Final Focus optics (design demagnification, resulting in a nominal 35 nm beam size at focal point).	2010
	Demo. of prototype SC and PM final doublet magnets	2012
	Stabilisation of 35 nm beam over various time scales.	2012
<i>Electron cloud mitigation studies:</i>		
CESR-TA	Re-config. (re-build) of CESR as low-emittance e-cloud test facility. First meas. of e-cloud build-up using instrumented sections in dipoles and drifts sections (large emittance).	2008
	Achieve lower emittance beams. Meas. of e-cloud build up in wiggler chambers.	2009
	Characterisation of e-cloud build-up and instability thresholds as a func. of low vertical emittance (≤ 20 pm)	2010
DAΦNE	Fast kicker design and pulser reliability check	2010
	Characterisation of e-cloud build-up and instability thresholds	2010
SLAC/LLNL	Fast kicker pulser development	2010



Tentative overall schedule as of Dec 15, 2009. To be updated on Dec 16.

Beam size goal: 1st priority

- ▣ The aim for 37nm at the end of 2010 remains
 - This address, partly, tests of demagnification
- ▣ Accept that measured beam size may contain contribution from jitter and remaining aberrations
 - One more year needed to understand the jitter, and get to reliable observation of the beam size
- ▣ On the way to end of 2010, will try-out nominal optics in early 2010, for background study, to evaluate the pace of the progress

Stability goal

- ▣ Goal B is focused first on understanding the single bunch stability on the level of 1 sigma, needed for goal A, gradually working towards 1σ and 0.05σ of multi-bunch stability
- ▣ This is supported by:
 - ▣ Damping ring m.b. stability study
 - ▣ Fast kicker tests, followed by its permanent installation in second half of 2011

SC FD tests & low β

- ▣ Tests of SC FD at KEK, off-beamline, are in first half of 2013
- ▣ Installation on beamline during summer shutdown of 2013
- ▣ Start work with SC FD on beamline in Autumn of 2013

- ▣ Low b tried in late 2010, continue throughout, and aim for 20nm in 2014