

9-cell cavity coordination

CM Ginsburg

15 Mar. 2010

Production Cavities in progress

- TB9ACC013 (dressed)
 - At HTS. To be warmed up Wed. Then, remove cold coupler in cleanroom and inspect, then Questar inspection of cavity, then HPR unless something plan-changing is found during the inspection
- TB9AES009 (dressed)
 - tuner and magnetic shield assembly today
 - HTS installation previously planned for 15.Mar. delayed until next week
 - Eng Note not ready. To be submitted today for approval. Ok to do preliminary work, including pressure test, but not cooldown. Estimate one week delay for cooldown.
- ACCEL8 (dressed)
 - Was HPR'd and prepared for HTS last week at FNAL/ANL facility; to MP9 early this week
- TB9AES008 (dressed)
 - Headed to ANL this week for fit-up test because of 2-phase pipe
 - Will be next for HTS prep
- TB9AES010 (dressed)
 - Will be next for HTS prep
- TB9ACC016
 - was delivered from JLab 11.Mar; currently in ICB. It's going straight to MP9 for dressing. Ti ring welding at Sciaky is planned for 31.Mar (2 week delay by Sciaky).
- TB9AES007 (@JLab)
 - Started cooling Sat for vertical test tomorrow
- TB9RI018 (@JLab)
 - 1st assembly and 2nd HPR today; estimated vertical test later this week
- (continued...)

Production Cavities (cont.)

- TB9RI024*
 - Tuned (on tuning machine); headed to ANL this week for light-EP and VTS prep. after ANL week-long maintenance shutdown
- TB9RI026
 - Into JLab 800C furnace today, then return to FNAL; tuning; light-EP and VTS prep at FNAL/ANL after TB9RI024*
- TB9RI023* (with the weld void at the transition ring)
 - RI weld void repair at RI is expected to be complete this week
- TB9RI019
 - Arrived at JLab Fri; JLab will do “standard” Questar inspection upon arrival (not full KEK/Kyoto scan) before starting full process/test cycle
- TB9RI029*
 - In transit to JLab for 800C HT
- TB9RI020 done with incoming inspection
- TB9RI021* almost done – still needs field flatness measurement
- Incoming inspection started on TB9RI022*, TB9RI027
- To be inspected: TB9RI025*, TB9RI028
- New cavities
 - The first AES cavities are currently expected to arrive by the end of March. The first two Niowave-Roark cavities are currently expected to be completed by end March.

R&D Cavities in progress

- AES003 (spot polished at KEK)
 - Optical inspection showed interesting features which may explain persistent field emission; under discussion to remedy with by-hand spot polishing and light EP
 - Field flatness measurement and possibly tuning
- ACCEL6 and ACCEL7
 - Held in reserve as CM2 backup cavities until they can be replaced by better cavities
- TB9ACC014 (after dented cell was tuned to lower field)
 - Vertical test 15.Feb.: 29 MV/m at 2K; some FE observed. Q0 @max grad=1.4E10
 - max gradient to be confirmed by 24.Mar
 - retest with second sound and different thermometry configuration
 - second sound system in IB1 to be complete April 5
- TB9ACC010, ACCEL9, TB9AES005, TB9ACC015 (@ Cornell)
 - are in various stages of tumbling and VEP. Being used for VEP commissioning and performance improvement.
- TS7MSU001 & TS7MSU002 (visual inspection and tuning only, then return)
 - Visual inspection complete, field flatness measurement complete, tuning complete
 - In transit back to MSU

9-cell Cavities - By Facility

NB: when in doubt, production cavities always have priority

- Incoming inspection
 - New RI cavities, alternating not-EP'd and EP'd
- Tuning/field flatness measurement
 - AES003 (tuning), TB9RI026 (tuning, when back from JLab), TB9RI022* (FF, when other incoming inspections complete); next will be TB9RI025*(FF), TB9RI027(FF), TB9RI028 (FF) [order uncertain]
- Optical Inspection
 - TB9RI026, TB9RI029* done; AES003 done and to re-appear, next: TB9RI026 (again, after return from JLab 800C HT); up to 3 additional production cavities available [TB9RI020, TB9RI021*, TB9RI022*]
- FNAL/ANL
 - (dressed – for HTS prep) ACCEL8, TB9AES008, TB9AES010
 - (bare – for VTS prep) facility maintenance; TB9RI024* light EP+VTS prep; TB9RI026 light EP+VTS prep (after JLab 800C HT and optical inspection); more light EPs to come down pipeline [TB9RI029*, TB9RI021*, TB9RI022*, TB9RI025*, TB9RI023*]; also several heavy EPs on NR and AES cavities
 - Weighing device to be procured
- VTS
 - Second sound system to be completed
 - TB9RI024* (after light EP); TB9RI026 (after tuning, light EP); TB9ACC014 (with second sound and modified thermometry), same subsequent list as FNAL/ANL (bare) above
- HTS
 - TB9ACC013 , TB9AES009 (installation ~18.March; 3 weeks duration), ACCEL8 (test duration: 2 weeks proposed), TB9AES008 (test duration: 2 weeks proposed), TB9AES010 (test duration: 2 weeks)
- MP9
 - TB9ACC013 (dressed) remove cold coupler in cleanroom and inspect, then Questar inspection; TB9AES009 (dressed) to be delivered to HTS before installation 18.Mar.; HTS prep follows for ACCEL8 (dressed), TB9AES008 (dressed), TB9AES010 (dressed); TB9ACC016 is next for dressing