Single Cell Cavity Activity Outline

- 1. ANL EP optimization (TE1AES005)
- 2. R&D cavities
 - A. Tumble, 2 cavities (TE1ACC004, NR-6, TE1CAT001, TE1CAT002)
 - B. Laser re-melting, 2 cavities (TE1ACC003)
 - C. CMP process, 1-2 cavities (TE1ACC002)
 - D. ECS investigation, 2 cavities (TE1ACC005, TE1ACC006)
 - E. manufacturing optimization, 2 cavities
 - F. Atomic Layer Deposition (ALD) cavities
 - G. Traveling wave cavity, 2 cavities (TW1AES001, TW1AES002)
- 3. Vendor qualification

RRCAT Collaboration, 2 cavities (TE1CAT001, TE1CAT002)

ABLE EP 2 cavities (NR-4), 3 TE1PAVxxx cavities are being Opti. insp.

4. Infrastructure support

Furnace verification, 1 cavity. (completed)

Diode T-map and second sound development 1 cavity (TE1ACC001)

ANL HPR water verification 1 cavity (TE1ACC001)

X-ray at NorthStar (TE1ACC004, TE1CAT002) (completed)

- 5. Basic R&D
 - A. EP cavity Q-slope studies
 - B. General Q-slope studies (TE1AES002)
 - C. Cut-out study (TE1AES004)

Single cell list, out dated, please refer to on-base front page sent in e-mail

Number	Current location	Main purpose	Latest Activity	Current status	Notes
TE1AES004	A0	Equator quenching, T-map	HPR clean assembly	In queue for RF test	
TE1AES005	ICB	CMP, EP, ABLE		To be HF rinsed	
TE1ACC001	ICB				
TE1ACC002	CABOT	CMP		RF test done, to be polished at CABOT	
TE1ACC003	ANL	laser remelting	Molding extraction	In queue for HPR	
TE1ACC004	IB4	Tumbling	Inspected/replicated	Tumble media verification for 9-cell	
TE1ACC005	ICB	Eddy current scanning	Molding	Optical inspected and one final EP (40micon)	
TE1ACC006	ICB	Eddy current scanning	Molding	To receive progressive EP	
NR-1	ANL	ANL RF commissioning	RF tested		
NR-4	IB1	ABLE EP	120 C baking	In queue for RF test	
NR-5	FNAL/ICB	E-beam remelting on Pit		inspected, to be processed	
NR-6	IB1	Tumble	RF test done	In queue for RF test (100K 8h)	
TE1PAV001	PAVAC		Incoming inspection	three inside weld	This wk
TE1PAV002	PAVAC		Incoming inspection		
TE1PAV003	PAVAC		Incoming inspection		
TE1PAV004	PAVAC			Three normal weld	
TE1PAV005	PAVAC				
TE1PAV006	PAVAC				
TE1CAT001	IB1	RRCAT collaboration	RF test done	In queue for RF test (100K 8h)	
TE1CAT002	IB4	RRCAT collaboration	Tumble polishing	In queue for EP	
TW1AES001	MDTL	Traveling wave prototype	RF test		
TW1AES002	IB1	Traveling wave prototype	RF test	RF test with more T-map, and NbTi flanges	

Single-Cell Summary

Serial Number	Aliases	Current Location	Current Plan	Current Status	Latest Performance	Best Performance	History	Travelers
NR-1	NR1	ANL	ANL RF commissioning	RESERVED: ONSITE	25.7 MV/m (Quench)	26.5 MV/m (FE and Quench)	<u>Link</u>	<u>Link</u>
NR-2	NR2	CORNELL UNIVERSITY		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
NR-3	NR3	CORNELL UNIVERSITY		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
NR-4	NR4	IB1	ABLE EP	RESERVED: ONSITE	30.9 MV/m (Quench)	32.7 MV/m ()	Link	<u>Link</u>
NR-5	NR5	ICB	E-beam remelting of pit	RESERVED: ONSITE			<u>Link</u>	<u>Link</u>
NR-6	NR6	A0 - SERVICE BUILDING	Cut out candidate	RESERVED: ONSITE	32.2 MV/m (Quench)	32.2 MV/m (Quench)	Link	<u>Link</u>
TE1ACC001		ICB		RESERVED: OFFSITE	38.5 MV/m (Quench)	41.3 MV/m (FE)	Link	<u>Link</u>
TE1ACC002		CABOT		RESERVED: OFFSITE	34.1 MV/m (Quench)	37.1 MV/m (Quench)	Link	<u>Link</u>
TE1ACC003		A0 - SERVICE BUILDING		RESERVED: ONSITE	40.2 MV/m (Quench)	42 MV/m (Quench)	Link	<u>Link</u>
TE1ACC004		ICB	Tumble polishing	RESERVED: ONSITE	40.5 MV/m (Quench)	40.5 MV/m (Quench)	Link	<u>Link</u>
TE1ACC005		ANL	Eddy current scanning	RESERVED: OFFSITE	38.1 MV/m (Quench)	38.1 MV/m (Quench)	Link	<u>Link</u>
TE1ACC006		MP9	Eddy current scanning	RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1AES001		JLAB	Vertical EP	RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1AES002		CORNELL UNIVERSITY		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1AES003		TRIUMF	Cut out study	RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1AES004		A0 - SERVICE BUILDING	T-map test at JLAB	RESERVED: ONSITE	34 MV/m (Quench)	39.6 MV/m (quench)	<u>Link</u>	<u>Link</u>
TE1AES005		ANL		RESERVED: OFFSITE	36.3 MV/m (Quench)	36.3 MV/m (Quench)	<u>Link</u>	<u>Link</u>
TE1AES006		CORNELL UNIVERSITY		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1CAT001		A0 - SERVICE BUILDING		RESERVED: ONSITE	19.2 MV/m (Quench)	19.2 MV/m (Quench)	<u>Link</u>	<u>Link</u>
TE1CAT002		ANL		RESERVED: OFFSITE	20.9 MV/m (quench)	20.9 MV/m (quench)	<u>Link</u>	<u>Link</u>
TE1PAV001		ICB	EP at ANL	RESERVED: OTHER			<u>Link</u>	<u>Link</u>
TE1PAV002		ICB	EP at ANL	RESERVED: OTHER			<u>Link</u>	<u>Link</u>
TE1PAV003		ICB	EP at ANL	RESERVED: OTHER			<u>Link</u>	<u>Link</u>
TE1PAV004		PAVAC		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1PAV005		PAVAC		RESERVED: OFFSITE			Link	<u>Link</u>
TE1PAV006		PAVAC		RESERVED: OFFSITE			<u>Link</u>	<u>Link</u>
TE1PAV007		PAVAC		RESERVED: OFFSITE			<u>Link</u>	
TE1RRC001		RRCAT		RESERVED: OFFSITE			<u>Link</u>	
TW1AES001		ICB		RESERVED: ONSITE	16 MV/m (quench)	16 MV/m (quench)	Link	
TW1AES002		IB1		RESERVED: ONSITE	22 MV/m (quench)	22 MV/m (quench)	Link	

For next two weeks

- TE1ACC003 (Laser)
 - HPR did not remove cracked molding residual, in queue to tumble polishing
- TE1ACC005&006 (ECS)
 - TE1ACC005 in queue for EP (ANL)
- TW1AES001&002 (traveling wave)
 - TW2 RF test done (IB1), NbTi flanges in progress
- TE1CAT001/NR-6 (Tumble Polishing)
 - RF test done, inspection done. Set aside.
- TE1CAT002 (RRCAT collaboration)
 - Tumble polishing, in queue for EP
- TE1AES004 (basic SRF)
 - RF test done at A0 with active pumping, in queue for JLAB test
- NR-4 (ABLE electropolishing)
 - in queue for RF test and H bakeout
- TE1PAVxxx incoming inspection and optical insp. Done.
 - Molding done, in queue for EP