3.9 GHz 3rd Harmonic Cavities

• **OBJECTIVE**

FNAL to fabricate four cavities

Jlab to fabricate four cavities

• STATUS

FNAL -- two cavities completed -- parts for 3rd and 4th cavities 100% complete as of May 1 -- welding 25% complete.

JLAB -- parts for four cavities 100% complete -- welding 70% complete.

3.9 GHz 3rd Harmonic Cavities

- SCHEDULE

FNAL -- 3rd cavity complete in July -- 4th cavity complete in August.

JLAB -- four cavities complete by the end of June.

• COSTS

FNAL -- approximately \$36K of \$55K budget spent by May 1 -- approximately \$15K to \$20K to complete cavities plus ~ \$23K for welding at Sciaky.

JLAB -- approximately \$35K of \$58K budget spent to

date -- remaining budget should not be a problem.

- OBJECTIVES

JLAB will fabricate two Tesla cavities (asymmetric end tubes) from polycrystal niobium and two ILC cavities (symmetric end tubes) from large grain niobium.

AES will fabricate four Tesla cavities from polycrystal niobium.

- STATUS

AES -- end groups on schedule -- niobium blanks for half cells exhibited significant anisotropic behavior during forming of test half cells.



• STATUS

P. Bauer et al with assistance from MSU conducted thorough investigation -- concluded material not properly re-crystalized -- two blanks were heat treated and sent to AES for forming with excellent results -- Wah Chang agreed to heat treat material free of charge.

JLAB has welded dumbbells and are in the process of prepping them for welding on the stiffening rings -- forming and machining of end group components is in progress.

- SCHEDULE

AES -- Delivery of cavities originally scheduled to commence in the Fall -- delay expected due to material problems.

JLAB -- late FY06.

- COSTS

AES -- \$250K

JLAB -- \$400K

 Bid(s) for eight ILC cavities (symmetric end tubes) in preparation -- four polycrystal and four large grain.