

## Report on construction of the LP2 spaceframe endplate, 2012-03-08


Last report was 12-January, 8 weeks

- procured replacement (angled) strut mounts
- procured additional securing fixtures
- solved problems of available screw length

*Significant time is demanded by the x-ray Beam Size Monitor, a detector for the Cesr Test Accelerator, which is relevant to the ILC damping rings.*


progress at this time:

- installed replacement strut mounts
  - including setting torque of all screws
- reassembled and aligned inner and outer plates
- installed outer perimeter struts



Photograph shows the installed outer struts  
(except in location of interference with the alignment brackets)

Height is monitored during strut installation with gauges.



6-32, 3.35mm x 0.79mm

Outer Perimeter struts are mounted.

In-Row struts are assembled but mounted only on coarse thread end.

Coarse: 10-24  
4.88mm x 1.06mm

Fine: 10-32  
4.88mm x 0.79mm

difference: 0.26mm/turn

total height: 100mm

next steps:

check and reset the heights at all locations,

brackets in the rows,

struts in the outer perimeter, lock the struts, (figure, next page)

install the “in-row” struts,

reset all heights again, lock the in-row struts,

install “above row” struts,

remove alignment brackets,

install 16 outer perimeter struts at bracket locations

There are 132 struts in the endplate, requiring ~ 10 minutes/strut: 22 hours.

not too bad,

becoming faster, have learned more efficient starting conditions,

This endplate is becoming a reality.

Yet another *CesrTA* run for 2 weeks in April.

