VEP at Saclay: INVESTIGATION OF PARAMETERS:

Low voltage – High acid flow: 6V & >24L/min

1AC3: 250µm VEP with unadapted parameters (bubbles traces + pits)

- + 60μm VEP at 6V & 24L/min
- Pits only partially removed
- VT (1.6K) Qo=1.26E10 Eacc=34MV
- quench limited


1AC1: BCP + \sim 120 μ m VEP

- Leak at 4K during VT
- Re-test in January 2013

1DE1: Horizontal EP + 60 μm VEP

- Bright and smooth surface
- VT planned for January 2013





1AC3 cavity



1DE1 Cavity

- TB9RI025 (9Cell): HEP + 60μm VEP at Saclay
- Bright surface
- Overcoupling was observed during 1st VT at Saclay
- Cavity has been Re-HPR'ed and assembled with new antennas
- Test planned for end of december 2012 January 2013