STF CM-1/CM-2a cool-down test

H. Hayano 11252014

Cool-down test of CM-1(8 cavities + quad) + CM-2a(4 cavities)

Start cool-down: 7 October, 2014 Reached to 4K: 17 October, 2014

Will stop cool-down: 28 November, 2014

Cavities low-power-test at 2K: from 20 October to 28 November, 2014

Quad test: 17, 18, 19 November 2014

Cavity low-power-test

Tuner: tuning-range excursion measurement

Input coupler: coupling-range excursion measurement

QL, Qt, Qin, QHOM

Piezo: tuning-range excursion measurement

Piezo: Pulse response

Heat-load: measurement, by using heater for intentional high heating


Cavity position monitering by stretched wires

5 wire-sensors in CM-1 GRP 18 wire-sensors in CM-1 cavities & magnet


Cavity low-power-test close to the cryomodule




Conduction-cooled quadrupole magnet (FNAL magnet)



SC lead extracted from side panel



Thermal conductor blades(pure AI) for Coils and SC wiring




This copper block was welded upstream/downstream reversely!

So, we need different AL conductor adapter to touch SC wires, from the planned one.




No bolt taps in this side.
But other side.



See from bottom


SC wiring (see from side)



Current feedthrough adapter



Trial for more cool-down by increasing LHe level of 2k-pipe



Temp. reached: coil=7 – 9K 2K anchor=7K 80K anchor=103K

			2014/10/31 14:15:41
	temperature	raw	
SC-Coil-Q1	9.456K	859.000uV	
SC-Coil-Q2	8.002K	869.000uV	
SC-Coil-Q3	8.271K	1.123mV	
SC-Coil-Q4	6.927K	918.000uV	
Coil-splice-1	10.130K	2.261mV	
Coil-splice-2	12.113K	2.158mV	
2K ancor	7.414K	11.130mV	
80K ancor	103.455K	37.740mV	
Heater		0.000V	

A preliminary Test Nov. 14, 2014, NK and AY

Time	Action	Lead-Q1 DV+~Q1 +	Q1 Q1+~Q1-	Q4 Q4+~Q4^	Lead-Q4 Q4-~DV-	Total DV+~DV-	Note
19:26	$0 \rightarrow 1 \text{ A } (@ 10 \text{ mA/s})$			(+ 0.3)	1.3	-1.3 mV	
19:40	1 → 2 A	-1.1?	+0.2	+0.3	-1.3	-1.3	
19:50	2 → 3 A	-1.9?	+0.3	+0.7	-2.1	-2.2	
19:57	3 → 4 A	- 2.9?	+0.5	+1.4	-3.2	-3.2	
20:10	4 → up						
	Quench at > 4.6 A						
20:20	0 → 2 A	-1.1?	+0.2	+0.4	-1.3	-1.3	
20:28	2 → 4 A	-2.9?	-0.5	+1.4	-3.1	-2.9	
20:38	4 A → up						
20:40	Quench at > 4.6 A						
21:00	0 → 2 A	-1.0?	+0.2	+0.3	-1.2	-1.2	
21:10	2 → 0 A	0.0	+0.2	-0.1	0	0.0	
20:15	end						

Test with Mike Tartaglia(FNAL) Nov. 17,18,19 2014, NK and AY

- (1) Coil temperature was around 8K (higher than expected 6K)
- (2) Heat load was 2.7W (consistent with calculated value 2.6W)
- (3) Quench happened at 7A (smaller than expected operation 50A)
- (4) Excitation speed 1.5A/sec

We will improve the heat load by introducing HTS leads.

2015 Improvement plan for more Heat-load-reduction

