Outline for the SRF part of the US Pre-Lab program

Matthias Liepe for the US SRF WG2 Team

ILC Pre-Lab US SRF Program Draft

• Note: The plan presented here is a first draft. More discussion is needed.

• Constrains / assumptions:

- Ship cryomodule(s) to Japan by year 4 as final transportation test
- Implement realistic timeline
- Mitigate risks while leaving option for further cavity process R&D
- Parallel 9-cell cavity testing and module assembly lines at FNAL and JLAB
- Plan addresses the major pre-lab SRF goals for technical preparation (as defined by IDT)
 - 1) SRF performance R&D
 - 2) Yield testing on a large number of SRF cavities
 - 3) Fabrication, shipping, and testing of SRF cryomodules

ILC Pre-Lab US SRF Program Draft

Version: November 9. 2020

Task	Notes	Goal	US Labs	Year 1	Year 2	Year 3	Year 4
Field emission and cavity cleaning R&D, e.g. HPP and plasma processing on cavities, development of							
robotics during cavity assembly, and LN cleaning		(1) Perf	Cornell, FNAL, JLAB, others?				
	use new cavities from						
Yield study (1) with 30 new 9-cell cavities; cold EP + 2-step bake	established vendor	(2) Yield	FNAL, JLAB				
Single cell and 9-cell R&D program to further optimize cavity preparation protocol		(1) Perf	Cornell, FNAL, JLAB, others?				
Yield study (2) with 30 new 9-cell cavities; optimized preparation protocol		(2) Yield	FNAL, JLAB				
Module transport engineering design and studies, including dummy module transport		(2) CM					
Module transport engineering design and studies, including dummy module transport		(3) CM	FNAL, JLAB, SLAC				
Cryomodule optimization for transport		(3) CM	FNAL, JLAB, SLAC				
Cavity accessory components R&D (e.g., tuner, coupler), e.g. for higher gradients		(3) CM	Cornell, FNAL, JLAB, others?				
Order/fab components for 4 prototype cryomodules		(3) CM	FNAL, JLAB				
Assembly and testing of two prototype cryomodules, with cavities from yield study (1)		(3) CM	FNAL, JLAB	_			
Field emission studies, including HPP and plasma processing on cryomodules		(3) CM	FNAL, JLAB				
Cryomodule transportation testing (US roundtrips)		(3) CM	FNAL, JLAB				
	cavities used from yield study (1) would have to be compliant with Japanese HPG						
Cryomodule transportation testing (ship to Japan)	regulation	(3) CM	FNAL, JLAB				
Assembly and testing of two prototype cryomodules, with cavities from yield study (2); implement							
field emission prevention methods during assembly, e.g. robotics in collaboration with CEA		(3) CM	FNAL, JLAB				
Engineering Design Report (SRF part)		EDR	All				
		Planning and	,				
Preparation for mass production / module assembly		-	FNAL, JLAB, others?				
US supply shain development		Planning and					
US supply chain development		preparation	FNAL, JLAB, others?				